

Company/ firm:	SOV LLP	Block No.:	Villa No.212,213 Pedestal purpose
Project:	SOV-III	Flat / Villa no.:	Villa No.212,213 Pedestal purpose
Supplier:	Cemex Infra	Slab no.:	Pedestal
Requisition nos.:	20230616014	A. Estimated quantity:	15
PO nos.:	20230616037	B. Requisition quantity:	15
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19/06/23	10:10	10:50	10:55	06	2803	14400	14770				
2.	19/06/23	11:10	11:55	12:00	03	2804	7200	6310	890	1383		
3.	19/06/23	11:25	12:05	12:10	07	2805	16800	16890				
4.	19/06/23	13:20	14:00	14:05	03	2806	7200	7500				
5.												
6.												
7.												
8.												
9.												
10.												
Total:					19		45600	45470	890	1383		
Remarks	Excess quantity received plesae approve											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA****READY MIX CONCRETE****GSTIN : 36AANFC3197R1ZJ****DELIVERY CHALLAN***PO-20230616037*

Customer Name:	SOV 3	D.C. No:	2803	Date:	19/Jun/23
Delivery Site:	CHERLAPALLY	Truck No:	TS 08 UF 1527	Mode:	PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)	-	Driver Name:	NARENDER
2)	-	Signature:	
Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.			

Received above material in good condition

Customer Signature

Forward No:	3954	DE:	19/6/23
MRN No:		DU:	
Received By:		Sign:	<i>[Signature]</i>
(Silver Oak Villas-Part-III)			

for Cemex Infra

[Signature]
Authorised Signatory

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemtexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2804		Date: 19/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 07 UF 6885		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	3.00	Cum	9.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without
supplier & Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

RAVI GOUD

Signature:


Dt:

Dt:

Sign:

for Cemex Infra

Authorised Signatory



CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: SOV 3			D.C. No: 2805		Date: 19/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UG 7605		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
3	M25	7.00	Cum	16.00	GOOD

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

For Office use only

Driver Name:


SUDHAKAR

Signature:

Dr:

Dr:

Sign:



for Cemex Infra

Authorised Signatory

Customer Signature

CEMEX INFRA

Sy.No 312 Rampally (Vill) Keesara (Mdl)

Medchal (Dist). Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email -cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1Z1

DELIVERY CHALLAN

P.O. 2023/616037

Customer Name: SOV 3			D.C. No: 2806		Date: 19/Jun/23
Delivery Site: CHERLAPALLY			Truck No: TS 08 UE 5533		Mode: PUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
4	M25	3.00	Cum	20.00	GOOD

Other Documents Enclosed:**For Office use only**

1)

2)

Driver Name:

KALEEM

Signature:

Note: No alterations will be accepted without No. 2457
supplier & Customer Signatures along with reasons.

Dt: 19/6/23

Dt:

Received above material in good condition

Received By:

Sign:

for Cemex Infra

(Silver Oak Villas Part-III)

Customer Signature

Authorised Signatory