

①



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.:

675

To,

M/S.

G.V. one (Crescentia Labs) Thirukopalay

Date:

17/6/2023

Vehicle No.:

TS0803 7651

(2023-0512-012)

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

1 M25
T: 2: - 6: 20

6 M3

6 M3

Recd.

INWARD

Inward No: 1544

Date: 17/6/22

MRN No:

Received By:

(Signature)

Sign:

(Signature)

CRESCENTIALABS PVT LTD

M.R.V.

20230617001

For SL RMC PLANT

MCN at

Receiver's Signature

Authorised Signatory

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia labs pvt ltd	Block No:	Slab I casting
Project:	Gvone	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230511011	A. Estimated quantity:	300 cum
PO nos.:	20230512012	B. Requisition quantity:	300 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	274 cum
		D. Difference (C-A)	26 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17-06-2023	6:19	6:27	7:24	6m3	675	14,400	14,020	380			
2	17-06-2023	6:30	6:39	7:22	7m3	676	16,800	16,300	500			
3	17-06-2023	6:42	6:51	7:26	7m3	677	16,800	16,380	420			
4	17-06-2023	6:50	7:02	7:42	8m3	1601	19,200	18,740	-			
5	17-06-2023	6:55	7:04	8:02	7m3	678	16,800	16,160	640			
6	17-06-2023	7:09	7:18	8:12	7m3	679	16,800	16,080	720			
7	17-06-2023	7:40	7:50	8:28	8m3	1602	19,200	19,440	-			
8	17-06-2023	7:23	7:32	8:20	7m3	680	16,800	16,160	640			
9	17-06-2023	8:30	8:40	9:05	8m3	1603	19,200	18,940	260			
10	17-06-2023	8:50	9:00	9:35	8m3	1604	19,200	18,820	-10			
11	17-06-2023	9:05	9:15	9:52	8m3	1605	19,200	18,610	590			
12	17-06-2023	9:35	9:45	10:17	8m3	1606	19,200	18,870	330			
13	17-06-2023	9:42	9:51	10:31	7m3	681	16,800	15,580				
14	17-06-2023	9:50	10:00	10:33	8m3	1607	19,200	18,870	330			
15	17-06-2023	10:05	10:10	10:53	8m3	1608	19,200	19,040	160			
16	17-06-2023	10:24	10:34	11:23	7m3	1609	16,800	16,370	430			
17	17-06-2023	10:41	10:50	11:32	7m3	683	16,800	15,490	1,310			
18	17-06-2023	10:42	10:50	11:35	7m3	1610	16,800	16,560	240			
19	17-06-2023	10:53	11:02	11:40	7m3	684	16,800	15,960	840			
20	17-06-2023	11:05	11:14	11:46	7m3	685	16,800	15,970	-10			
21	17-06-2023	11:05	11:15	11:56	8m3	1611	19,200	18,920	280			
22	17-06-2023	11:16	11:25	12:09	7m3	686	16,800	16,090	710			
23	17-06-2023	11:45	11:55	12:25	8m3	1612	19,200	18,820	380			
24	17-06-2023	11:50	11:59	12:40	7m3	687	16,800	16,240	560			
25	17-06-2023	12:00	12:10	12:42	8m3	1613	19,200	19,210	-70			
26	17-06-2023	12:10	12:20	13:01	8m3	1614	19,200	18,210	990			
27	17-06-2023	12:40	12:50	13:24	8m3	1615	19,200	19,210	-70			
28	17-06-2023	12:55	13:05	13:41	8m3	1616	19,200	19,260	-60			
29	17-06-2023	12:51	13:00	13:47	7m3	689	16,800	15,820	980			
30	17-06-2023	13:05	13:14	13:53	7m3	690	16,800	15,790	1,010			
31	17-06-2023	13:20	13:30	14:01	8m3	1617	19,200	18,980	220			
32	17-06-2023	13:30	13:39	14:14	7m3	692	16,800	16,280	520			
33	17-06-2023	13:45	13:55	14:19	8m3	1618	19,200	19,170	-80			
34	17-06-2023	13:18	13:27	14:17	7m3	691	16,800	16,330	-30			
35	17-06-2023	13:48	13:56	14:38	6m3	693	14,400	13,290	70			
36	17-06-2023	14:25	14:35	15:07	8m3	1619	19,200	19,400	-200			
37	17-06-2023	14:05	14:14	15:12	7m3	694	16,800	16,460	340			
Total					274m3		6,57,600	6,39,840	13,750			

Remarks balance quantity to be ordered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

