

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	C-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230510024	A. Estimated quantity:	C Block lower basement work purpose
PO nos.:	20230510042	B. Requisition quantity:	30M3(M10)
	Sign of Admin	C. Actual quantity poured	30M3
	Sign of Project Manager	D. Difference (C-A)	29.5M3
			0.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.05.23	14:21	14:45	14:57	8	2674	19200	17730	-1470			
2.	26.05.23	15:37	15:54	14:10	6.5	2675	15600	15590	-10			
3.	26.05.23	14:57	15:10	15:25	5	2680	12000	12300	+300			
4.	30.06.23	09:31	09:55	10:10	4	2884	9600	9530	-70			
5.	01.07.23	17:38	18:05	18:20	6	2916	14400	14300	-100			
6.												
7.												
8.												
Total:					29.5		70800	69450	-1350			
Remarks	Po not be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email: cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN POND - 20230510042

Customer Name: **G M R MODI**

D.C. No: **2884**

Date: **30/Jun/23**

Delivery Site: **N F C**

Truck No: **TS 08 UE 5548**

Mode: **DUMP**

S.No: **GRADE**

Qty

Units

Cum. Qty

Remarks

1

M10

4.00

Cum

4.00

GOOD

Other Documents Enclosed:

For Office use only

Driver Name:

YELAIAH

Signature: **INWARD**

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

MIRN NO

Ward No

12594

30/6/23

for Cemex Infra

Customer Signature

Received By

Sign

Authorised Signatory