

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	H-Block Driveway footings use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20230703009	A. Estimated quantity:	15M3(M10)
PO nos.:	20230703007	B. Requisition quantity:	15M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>G. S.</i>	<i>Shreed.</i>	11M3
			D. Difference (C-A)
			4M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03.07.23	16:08	16:15	16:28	6M3	2927	14400	14730	+330			
2.	05.07.23	21:13	21:25	21:40	5M3	2954	12000	11970	-30			
3.												
4.												
5.												
6.												
7.												
8.												
Total:					11 M3		26400	26700	+300			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

No. 312, Rampally (VIII), Keesara (Mdi)
Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra@gmail.com



READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN P.No. 20230703007

Customer Name: **G M R MODI**

Delivery Site: **N F C**

D.C. No: **2954**

Date: **5/jul/23**

Truck No: **TS 08 UE 5533**

Mode: **DUMP**

S.No: **1**

GRADE

Qty

Units

Cum. Qty

Remarks

1

M10

5.00

Cum

5.00

GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

SHARREEF

Driver Name: **INWARD**

Signature:

MODI REALTY MALLAPURUP

12625 05/7/23

12625 05/7/23

90235105023 5/7/23

for Cemex Infra

Authorised Signatory