

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOV LLP	Block No.:	Villa No.212 Pedestal purpose
Project:	SOV-III	Flat / Villa no.:	Villa No.212 Pedestal purpose
Supplier:	R6 Infra	Slab no.:	Pedestal
Requisition nos.:	20230628035	A. Estimated quantity:	10
PO nos.:	20230628036	B. Requisition quantity:	10
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			-02

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06/07/23	01:45	02:15	02:20	08	1811	19200	19250				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					08		19200	19250				
Remarks	Part quantity received please approve.Remaining not required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

DELIVERY CHALLAN



R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **1811**

Date : 06/07/2023

To,

M/s.

Silveroak Villas 4P - chebarkhalig.

Vehicle No. :

TS30TA 4648 - DIPAK PONO-20230628030

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M25		8m ³	8m ³	Dumped

INWARD	
Inward No: 4035	Dt: 6/7/23
MRN No:	Dt:
Received By:	Sign:
(Silver Oak Villas-Part-III)	

Receiver's Signature

For **R6 Infra**

Daluro
Authorised Signatory