

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 slab-01 casting purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	01
Requisition nos.:	20230629001	A. Estimated quantity:	950M3
PO nos.:	20230629028	B. Requisition quantity:	950M3
Sign of Security	Sign of Admin	C. Actual quantity poured	M3
		D. Difference (C-A)	M3

APPROVED BY
17 July 2023
T.MADHU
Project Manager/G.V.R.C.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12.07.2023	06:53	07:50	08:10	07m3	1038	16800	16700	100			
2	12.07.2023	07:00	08:00	08:15	08m3	1874	19200	18660	540			
3	12.07.2023	07:15	08:10	08:25	08m3	1875	19200	18630	570			
4	12.07.2023	07:21	08:20	08:40	07m3	1040	16800	16260	540			
5	12.07.2023	07:03	08:00	08:15	06m3	1039	14400	14240	160			
6	12.07.2023	07:35	08:35	08:50	07m3	1041	16800	16530	270			
7	12.07.2023	07:45	08:40	09:00	08m3	1876	19200	18660	540			
8	12.07.2023	07:49	08:50	09:15	07m3	1042	16800	16320	480			
9	12.07.2023	08:00	09:05	09:15	07m3	1043	16800	16720	80			
10	12.07.2023	08:15	09:15	09:30	07m3	1044	16800	16470	330			
11	12.07.2023	08:05	09:00	09:15	08m3	1877	19200	17710	1490			
12	12.07.2023	08:30	09:25	09:40	07m3	1045	16800	16280	520			
13	12.07.2023	08:30	09:20	09:30	08m3	1878	19200	19170	30			
14	12.07.2023	07:27	08:20	08:35	08m3	728	19200	18510	690			

15	12.07.2023	07:47	08:35	08:45	07m3	729	16800	15430	1370			
16	12.07.2023	08:07	09:00	09:15	08m3	730	19200	19210	-			
17	12.07.2023	08:50	09:30	09:50	08m3	1879	19200	19060	140			
18	12.07.2023	08:51	09:45	10:00	08m3	731	19200	19060	140			
19	12.07.2023	10:20	11:10	11:30	08m3	1880	19200	19460	-			
20	12.07.2023	10:44	11:30	11:50	08m3	1881	19200	19300	-			
21	12.07.2023	10:35	11:20	11:50	07m3	1047	16800	16530	270			
22	12.07.2023	10:50	11:45	12:05	07m3	1048	16800	16730	70			
23	12.07.2023	10:25	11:26	11:46	06m3	1046	14400	14280	120			
24	12.07.2023	11:00	11:46	12:05	08m3	1882	19200	19150	50			
25	12.07.2023	11:20	12:00	12:25	08m3	429	19200	19400	-			
26	12.07.2023	11:25	12:20	12:35	08m3	493	19200	19300	-			
27	12.07.2023	12:00	12:48	13:10	07m3	1050	16800	16610	190			
28	12.07.2023	11:48	12:30	12:50	07m3	1049	16800	16670	130			
29	12.07.2023	12:14	13:20	13:50	07m3	1051	16800	16690	110			
30	12.07.2023	12:30	13:25	13:45	08m3	1883	19200	19430	-			
31	12.07.2023	13:39	13:20	13:45	07m3	1052	16800	15630	1170			
32	12.07.2023	12:50	13:45	14:15	07m3	1053	16800	16880	-			
33	12.07.2023	12:40	13:45	14:00	08m3	1884	19200	19620	-			
34	12.07.2023	13:00	13:55	14:15	08m3	1054	19200	19170	30			
35	12.07.2023	13:10	14:05	14:25	08m3	1055	19200	19080	120			
36	12.07.2023	13:20	14:10	14:25	08m3	1886	19200	19590	-			
37	12.07.2023	13:20	14:07	14:35	08m3	1056	19200	19400	-			
38	12.07.2023	13:34	14:25	14:50	07m3	1057	16800	16200	600			
39	12.07.2023	13:43	14:35	14:55	06m3	1058	14400	14190	210			
40	12.07.2023	13:30	14:20	14:55	08m3	1887	19200	19480	-			
41	12.07.2023	13:54	14:50	15:00	07m3	1059	16800	16590	210			
42	12.07.2023	12:59	13:45	14:00	08m3	1885	19200	19550	-			
43	12.07.2023	11:33	12:25	12:55	08m3	2154	19200	19150	50			
44	12.07.2023	11:45	12:30	11:57	08m3	2155	19200	19160	40			
45	12.07.2023	13:50	14:45	15:10	08m3	1888	19200	19640	-			

46	12.07.2023	14:19	15:10	15:35	07m3	1060	16800	16680	120			
47	12.07.2023	14:41	15:30	15:57	07m3	1061	16800	16520	280			
48	12.07.2023	14:55	15:20	15:58	07m3	1062	16800	16660	140			
49	12.07.2023	15:09	16:00	16:10	07m3	1063	16800	16990	-			
50	12.07.2023	15:00	15:45	16:05	08m3	1889	19200	19210	-			
51	12.07.2023	15:39	16:25	16:45	07m3	1064	16800	16560	240			
52	12.07.2023	15:20	16:05	16:15	08m3	1890	19200	19280	-			
53	12.07.2023	15:40	16:35	16:25	08m3	1891	19200	19510	-			
54	12.07.2023	15:53	16:45	17:05	08m3	1065	19200	18980	220			
55	12.07.2023	16:11	17:05	17:15	08m3	1892	19200	19430	-			
56	12.07.2023	16:06	16:54	17:08	08m3	1066	19200	18600	600			
57	12.07.2023	16:16	17:08	17:25	06m3	1067	14400	14240	160			
58	12.07.2023	16:22	17:15	17:35	08m3	1893	19200	19240	-			
59	12.07.2023	16:40	17:35	17:55	08m3	1894	19200	18820	380			
60	12.07.2023	16:54	17:50	18:10	07m3	1070	16800	16700	100			
61	12.07.2023	16:44	17:30	17:55	07m3	1069	16800	16690	110			
62	12.07.2023	17:15	17:55	18:10	07m3	1072	16800	16610	190			
63	12.07.2023	16:50	17:35	17:05	08m3	1895	19200	19070	130			
64	12.07.2023	17:04	17:55	18:05	07m3	1071	16800	16480	320			
65	12.07.2023	17:02	17:55	18:10	08m3	1896	19200	19190	10			
66	12.07.2023	17:26	18:15	18:45	07m3	1073	16800	16430	370			
67	12.07.2023	16:26	17:15	17:35	07m3	1068	16800	16570	230			
68	12.07.2023	17:30	18:25	18:55	08m3	1897	19200	19160	40			
69	12.07.2023	17:50	18:45	19:00	08m3	1898	19200	19370	-			
70	12.07.2023	18:05	18:58	19:15	08m3	1899	19200	18710	490			
71	12.07.2023	18:25	19:20	19:55	07m3	1074	16800	16320	480			
72	12.07.2023	18:25	18:59	19:25	08m3	1900	19200	19300	-			
73	12.07.2023	18:50	19:45	20:00	08m3	1901	19200	19490	-			
74	12.07.2023	18:49	19:30	19:55	08m3	1075	19200	18930	270			
75	12.07.2023	19:02	19:55	20:15	08m3	1076	19200	19170	30			
76	12.07.2023	19:13	20:10	20:35	06m3	1077	14400	14330	70			

77	12.07.2023	19:00	19:45	20:10	08m3	1902	19200	19280	-			
78	12.07.2023	19:23	20:10	20:35	08m3	1078	19200	18940	260			
79	12.07.2023	19:48	20:45	21:10	07m3	1080	16800	16600	200			
80	12.07.2023	19:387	20:20	20:55	07m3	1079	16800	16460	340			
81	12.07.2023	19:30	20:20	20:50	08m3	1903	19200	19190	10			
82	12.07.2023	19:50	20:40	20:55	08m3	1904	19200	19210	-			
83	12.07.2023	19:58	20:48	21:05	07m3	1081	16800	16560	240			
84	12.07.2023	20:09	20:59	21:19	07m3	1082	16800	16560	240			
85	12.07.2023	20:42	21:32	21:52	07m3	1083	16800	16690	110			
86	12.07.2023	20:10	20:58	21:15	08m3	1905	19200	19280	-			
87	12.07.2023	20:57	21:45	22:00	08m3	1906	19200	19110	90			
88	12.07.2023	21:10	21:55	22:10	08m3	1907	19200	19090	110			
89	12.07.2023	22:14	23:10	22:45	07m3	1085	16800	16520	280			
90	12.07.2023	21:55	22:45	23:00	07m3	1084	16800	16410	390			
91	12.07.2023	22:33	23:20	23:55	06m3	1086	14400	14240	160			
92	12.07.2023	22:00	22:50	23:10	08m3	1908	19200	18720	480			
93	12.07.2023	22:25	23:10	23:55	08m3	1909	19200	18880	320			
94	12.07.2023	22:44	23:30	23:55	08m3	1087	19200	19040	160			
95	12.07.2023	22:54	23:45	24:02	08m3	1088	19200	19120	80			
96	12.07.2023	22:40	23:30	23:45	08m3	1910	19200	18850	350			
97	12.07.2023	23:09	00:05	00:25	08m3	1089	19200	19110	90			
98	12.07.2023	23:19	00:20	00:35	07m3	1090	16800	16580	220			
99	12.07.2023	23:29	00:30	00:55	07m3	1091	16800	16720	80			
100	12.07.2023	23:39	00:59	01:25	07m3	1092	16800	16530	270			
101	12.07.2023	23:49	00:45	01:02	07m3	1093	16800	16700	100			
102	12.07.2023	23:45	00:35	01:00	08m3	1913	19200	19270	-			
103	12.07.2023	23:10	00:05	00:20	08m3	1911	19200	17750	1450			
104	12.07.2023	23:25	00:20	00:45	08m3	1912	19200	19370	-			
105	12.07.2023	23:59	00:50	01:10	07m3	1094	16800	16700	100			
106	12.07.2023	23:45	00:40	01:00	08m3	1914	19200	19280	-			
107	13.07.2023	00:35	01:25	01:55	08m3	1995	19200	20360	-			

108	13.07.2023	00:59	01:50	02:10	07m3	1059	16800	16630	170			
109	13.07.2023	01:08	02:10	02:35	06m3	1096	14400	14310	90			
110	13.07.2023	01:10	02:05	02:20	08m3	1916	19200	19210	-			
111	13.07.2023	01:28	02:20	02:48	06m3	1097	14400	13810	590			
Total					830m3		2025000	1944820	22920			
Total												
Remarks		As per purchase order 950m3 consumed 830M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

