

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Northen Driveway footings&columns work purpose
Requisition nos.:	20230726005	A. Estimated quantity:	20M3(M25)
PO nos.:	20230726007	B. Requisition quantity:	20M3
	Sign of Admin	C. Actual quantity poured	18M3
		D. Difference (C-A)	2M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@ 2400 kgs/m ³)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	26.07.23	12:50	01:00	01:15	5.5	2005	13200	13070	-130			
2.	28.07.23	11:30	11:45	12:05	4.5	2008	10800	10550	-250			
3.	02.08.23	14:16	14:28	14:45	3	2051	7200	6840	-360			
4.	07.08.23	11:37	11:50	12:05	5	2093	12000	11720	-280			
5.												
6.												
7.												
8.												
Total:					18		43200	42180	-1020			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14.110 kgs @ 2.400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Mainman original report + weighment slips + pour reports + test reports + photographs at

DELIVERY CHALLAN

R6 Intra
READY MIX CONCRETE AND BRICKS

J.C. No. : 2093

Date : 07/08/2023

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Modi Realty Mallapur
4898 - 4898 - 4898

To,
M/s.
Vehicle No. :

Value	Cum.	Qty.	PARTICULARS	S.No.	Grade
-------	------	------	-------------	-------	-------

5m ²	5m ²	5m ²	5m ²	01	5m ²
-----------------	-----------------	-----------------	-----------------	----	-----------------

INWARD
MODI REALTY MALLAPUR LLP
Ward No. 18931 Dt. 07/08/23

MRN No.
Received By
Sign

Receiver's Signature

Authorised Signatory

For R6 Intra