

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	Modi Realty Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	E Block PCC work purpose
Requisition nos.:	20230717033	A. Estimated quantity:	50M3(M10)
PO nos.:	20230718014	B. Requisition quantity:	50M3
	Sign of Admin	C. Actual quantity poured	40M3
	Sign of Project Manager	D. Difference (C-A)	10M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.08.23	20:57	23:39	23:50	8	2250	19200	19710	510			
2.	16.08.23	20:54	23:29	23:40	8	2249	19200	20010	810			
3.	16.08.23	01:25	02:59	03:10	8	2251	19200	20180	980			
4.	17.08.23	02:23	03:50	04:05	8	2252	19200	19860	660			
5.	17.08.23	02:48	04:46	05:00	8	2253	19200	19970	770			
6.												
7.												
Total:					40		96000	99730	3730			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-auditing@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.: **2251**

Date: 16/08/2023

To,

M/s.

Modi Realty Mallapuram - 20230718014

Vehicle No.:

T530TA 4848 -

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

03
04-10

8743

24103

Completed

WARD

MODI REALTY MALLAPURAM

Ward No 1303/01b/8/25

Receiver's Signature

MIRN NO 20230816074 17/8/23

Received By:

Signature

For **R6 Infra**

Authorised Signatory