

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Nala retaining wall purpose
Project:	SOV-III	Flat / Villa no.:	For Nala retaining wall purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230818031	A. Estimated quantity:	15
PO nos.:	20230819008	B. Requisition quantity:	15
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21/08/23	09:20	10:00	10:05	05	2310	12000	12500				
2.	21/08/23	14:45	13:25	13:30	04	2315	9600	9870				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					09		21600	22370				
Remarks	Part quantity received .please approve remaining required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

2315

Date : 21/08/2023

To,

M/s.

Silver OAK villas. chekhalpally

Vehicle No. :

TS80TA 4488 - R954 PONO - 20230819008

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
02	M20		4m ³	9m ³	Dumping

INWARD	
Inward No. 833	Date 21/8/23
MRN No:	By:
Received By:	Sign:
M H P L-SOV-10	

Receiver's Signature


For **R6 Infra**

Authorised Signatory

READY MIX CONCRETE AND BRICKS

Date: 21/08/2023

To, silver oak villas cheralpally
M/s. _____

Vehicle No. :		PARTICULARS		Qty.	Cum.	Value
S.No.	Grade					
01	M20			5m ³	5m ³	Dumping

INWARD	
Inward No. 837	Date 2/16/13
MRN No:	By:
Received By:	Signature
M H P L SOV	

Authorised Signatory