



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	09-09-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	01-09-2023 to 09-09-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	09-09-2023					
List of requisitions numbers missing in the report*: NIL						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
20230619039	19-06-23	1-4	Panel doors 675x2025 10nos pending	Stock not available at sslp		
20230725010	25-07-23	1	Panel door 675x2075 4nos pending	Stock not available at sslp		
20230802001	02-08-23	1	Test apparatus slump cone	Supplier not pickup the call		
20230811015	11-08-23	1	Tan Brown granite	Part material received.Remaining will be delivered by next week		
20230816018	16-08-23	1	Wall putty cement	Material Available Delivery by Tuesday		
20230819013	19-08-23	1-5	Stationary-Project Folders,Scribbling pads & tapes	Material Available Delivery by Tuesday		
20230821018	21-08-23	1	CP wash basin waste coupling	Material Available Delivery by Monday		
20230904010	04-09-23	1-2	Panel doors 975x2025 & 675x2075	Stock not available at sslp		
20230904022	04-09-23	1-5	Deep box, 6way 8way metal box & PVC pipe & insulation tape	Material Available Delivery by Monday		
20230904039	04-09-23	1-9	Panel doors & Hardware Locks , Hinges & Door stoppers	Material Available Delivery by Tuesday		
20230904040	04-09-23	1-9	Panel doors & Hardware Locks , Hinges & Door stoppers	Material Available Delivery by Monday		
20230904041	04-09-23	1-19	PVC pipe,bends clamp,vent cover,Elbow & Door tee	Material Available Delivery by Tuesday		
20230904043	04-09-23	1-19	PVC pipe,bends clamp,vent cover,Elbow & Door tee	Material Available Delivery by Monday		
20230904045	04-09-23	1-19	PVC pipe,bends clamp,vent cover,Elbow & Door tee	Material Available Delivery by Tuesday		
20230904048	04-09-23	1-15	CPVC Pipe,Elbow,Tee,coupling,Ball valve & union	Material Available Delivery by Monday		
20230904052	04-09-23	1-21	CPVC Pipe,Elbow,Tee,coupling,Ball valve, union & Brass items	Material Available Delivery by Tuesday		
20230904058	04-09-23	1-6	CPVC Brass TEE, MTA, MABT, FABT & Reducer Tee	Material Available Delivery by Tuesday		
20230904059	04-09-23	1-20	CPVC Pipe,Elbow,Tee,coupling,Ball valve, union & Brass items	Material Available Delivery by Monday		
20230906027	06-09-23	1-2	CPVC ball Valve 20 & 32mm	Material Available Delivery by Tuesday		
No. of gate passes issued this week:			From No.	8362	To No.	8372
Delivery van site visit on: 3days			02-09-23,04-09-23,06-09-23 & 08-09-23			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but receive						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	ttt	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in	Previous stock in Kgs

					Kgs		
1.	8mm	.395	4.74	-	-	-	
2.	10mm	.617	7.404	-	-	-	
3.	12mm	.89	10.68	500	445	-	
4.	16mm	1.58	18.96	-	-	-	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	-	-	-	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	435	PPC/PSC last weeks stock	620
Details	Project Manager			Admin Officer/Manager		Admin Audit	
Sign							
Date	09-09-2023			09-09-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	09-09-2023			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	01-09-2023 to 09-09-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	09-09-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
20230328042	28-03-2023	1-2	Solid Bricks 4" and 6"	We Hold it for some time		
20230516017	16-05-2023	1	Hollow Bricks	We Hold it for some time		
20230703036	03-07-23	1-4	CPVC FABT, Union and Plain Tee	Material Available Delivery by Tuesday		
20230711036	11-07-23	1-3	Paints White , black & thinner	Material Available Delivery by Monday		
20230814029	14-08-23	1-3	UPS	Supplier can arrange the material by next week		
20230829007	29-08-23	1	Tandoor rough Stone	Supplier can arrange the material by next week		
No. of gate passes issued this week:			0/5	From No.	Nil	
Delivery van site visit on:			02-09-23, 04-09-23, 06-09-23 & 08-09-23			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 40feet rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.50	-	-	-
2.	10mm	.617	7.50	-	-	-
3.	12mm	.89	10.67	-	-	-
4.	16mm	1.58	18.96	-	-	-
5.	20mm	2.47	29.63	-	-	-
6.	25mm	3.86	46.30	-	-	-
7.	32mm	6.32	66.67	-	-	-
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	-	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		09-09-2023		09-09-2023		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DC's / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!