

Company/ firm:	SOV LLP		Block No.:	V no 213 plinth Beam
Project:	SOV-III		Flat / Villa no.:	V no 213 Plinth Beam
Supplier:	R6 Infra		Slab no.:	Plinth Beam
Requisition nos.:	20230830063		A. Estimated quantity:	12
PO nos.:	20230830073		B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	10
			D. Difference (C-A)	-02

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04/09/23	07:55	08:35	08:40	06	2409	14400	14150	250	370		
2.	15/09/23	03:45	04:15	04:20	04	2475	9600	10015				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10		24000	24165				
Remarks	Part received.Remaining required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 15/09/2023

D.C. No. :

2475

To,

M/s.

silver oak villas. cherlapally. po no - 20230830073

Vehicle No. :

TS0800 7353

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M20	INWARD 4352 15/09/23 4m3 Silver Oak Villas-Part-III	4m3		Dumping

For **R6 Infra**

Authorised Signatory

Receiver's Signature