


Cement Blocks – Weekly Delivery Report

Company/ firm:	MHPL SOV	Requisition nos.:	20230516017	Total PO quantity:	3200
Project:	SOV-III	PO No(s).	20230516046	Quantity delivered in earlier period:	1500
Block /Flat / Villa no.:	A	Total material delivered	No	Quantity delivered during week:	600
Supplier:	Sri Sai vishal Enterprises	Close PO:	No	Balance quantity to be delivered:	1100
Sign of security		Sign of Admin		Sign of Project manager	
Date	25-09-23	Date	25-09-23	Date	25-09-23

Details of Hollow blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	16-09-23	03:23	4X8X16	500	070	851	20230916046
2.	19-09-23	09:42	4X8X16	500	071	856	20230919002
3.	19-09-23	02:53	4X8X16	500	072	857	20230919029
			Total	1500			

Details of Hollow blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	21-09-23	05:30	4X8X16	600	073	862	20230921085
2.							
			Total	600			

Remarks: Part material received please approve. Remaining required

SRI SAI VISHAL ENTERPRISES
FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

No.

073
000

GSTIN: 36ACZPL1512H1ZF

Date

21.09.23

M/s.

Modi Heavy Pvt Ltd

P.O. No.

20230516046

Date

Chungally

S.No.	PARTICULARS	BRICK SIZE	QUANTITY
1)	solid Hollow Fly Ash	4x9x16	600 M
20230921085 INWARD 21/09/23 862 INWARD No. 862 TS 08 08 Received By 08/11 05:30pm 08/11 0204 - 08/11 Tony 600 M			

Received the above material
in good conditionFor **SRI SAI VISHAL ENTERPRISES**

Receiver's Signature