

GMR Weekly Milestone Report dt 27-09-23.xlsx

Company Name		Modiproperties.Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note: Prepare the statement for all the Flats in the project.								
Block No		Block - A						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical posession	Remarks
1	A - 101	NA	24-07-20	23-09-20	02-11-20	17-11-20	30-Dec-22	occupied
2	A - 102	27-12-19	24-07-20	26-12-20	03-05-21	20-10-21	23-Jul-22	occupied
3	A - 103	27-12-19	11-07-20	14-12-20	01-06-21	20-10-21	15-Oct-22	occupied
4	A - 104	27-12-19	11-07-20	19-12-20	03-05-21	20-10-21	10-Sep-22	occupied
5	A - 105	17-12-19	11-07-20	14-12-20	03-05-21	01-11-21	1-Jun-23	occupied
6	A - 106	27-12-19	11-07-20	19-12-20	07-06-21	01-11-21	10-Feb-22	occupied
7	A - 107	06-01-20	11-07-20	14-12-20	07-06-21	01-11-21	2-Oct-22	occupied
8	A - 108	18-01-20	24-07-20	19-12-20	01-06-21	20-10-21	10-Oct-22	occupied
9	A - 109	N/A	24-07-20	22-09-20	02-11-20	17-11-20	30-Oct-22	occupied
10	A - 201	N/A	20-10-20	31-01-21				unsold
11	A - 202		20-10-20	06-03-21				unsold
12	A - 203		10-10-20	06-03-21	11-1-2022	25-02-22		Model flat
13	A - 204		10-10-20	31-01-21				unsold
14	A - 205		10-10-20	28-12-20	03-05-21	01-11-21	16-Aug-22	occupied
15	A - 206		10-10-20	14-01-21				unsold
16	A - 207		10-10-20	06-03-21	11-1-2022	25-02-22		Model flat
17	A - 208		20-10-20	06-03-21				unsold
18	A - 209		20-10-20	06-03-21	14-06-21	14-02-22		Possession letternot received
19	A - 301		05-12-20	27-03-21	25-08-21	01-11-21	31-Aug-23	occupied
20	A - 302		05-12-20	27-03-21	03-05-21	06-11-21	10-Nov-22	occupied
21	A - 303		24-11-20	11-03-21	31-08-21	09-01-22	4-Apr-22	occupied
22	A - 304		24-11-20	11-03-21	14-06-21	06-11-21	26-Oct-22	occupied
23	A - 305		24-11-20	15-03-21	19-07-21	01-11-21	15-Mar-22	occupied
24	A - 306		24-11-20	06-03-21	15-09-21	25-02-22	3-Sep-22	occupied
25	A - 307		24-11-20	11-03-21	14-06-21	10-01-22	23-Oct-22	occupied
26	A - 308		05-12-20	11-03-21	03-05-21	10-01-22	25-Oct-22	occupied
27	A - 309	N/A	05-12-20	27-03-21	06-10-21	14-02-22	4-Aug-22	occupied
28	A - 401	N/A	31-12-20	03-05-21	25-08-21	14-02-22	20-Dec-22	occupied
29	A - 402		31-12-20	26-04-21	17-08-21	25-02-22	20-Nov-22	occupied
30	A - 403		31-12-20	26-04-21	28-06-21	10-01-22	15-Oct-22	occupied
31	A - 404		31-12-20	26-04-21	21-09-21	09-01-22	15-Aug-22	occupied
32	A - 405		31-12-20	26-04-21	15-09-21	14-02-22	15-Apr-22	occupied
33	A - 406		31-12-20	10-05-21	31-08-21	25-02-22	14-Sep-22	occupied
34	A - 407		31-12-20	26-04-21	21-09-21	10-01-22	10-Oct-22	occupied
35	A - 408		31-12-20	26-04-21	25-08-21	14-02-22	10-Sep-22	occupied
36	A - 409	N/A	31-12-20	03-05-21	25-08-21	25-02-22	15-Oct-23	occupied
37	A - 501	N/A	21-02-21	23-06-21	20-10-21	12-01-22	15-Oct-22	occupied
38	A - 502		21-02-21	08-06-21	11-11-21	12-01-22	10-Dec-22	occupied
39	A - 503		21-02-21	08-06-21	28-11-21	14-02-22	10-Nov-22	occupied
40	A - 504		21-02-21	23-06-21	20-10-21	05.02.22	22-Sep-22	occupied
41	A - 505		21-02-21	23-06-21	01-11-21	14-02-22	9-Dec-22	occupied
42	A - 506		21-02-21	23-06-21	28-11-21	25-02-22	11-Nov-22	occupied
43	A - 507		21-02-21	08-06-21	01-11-21	25-02-22	25-Aug-22	occupied
44	A - 508		21-02-21	28-06-21	28-11-21	25-02-22	10-Sep-22	occupied
45	A - 509	N/A	21-02-21	28-06-21	16-12-21	25-02-22		Possession letternot received

K

AS

Company Name		Modiproperties.Pvt Ltd							
Project		GULMOHAR RESDIENCY							
Prepared By		B.Menakshi							
Prepared Date:		28-Sep-23							
Note: Prepare the statement for all the Flats in the project.									
Block No		Block -B							
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks	
1	B- 101	N \ A	18-03-2020	19-12-20	15-09-21	19-06-22	8-Sep-23	handedover	
2	B- 102	N \ A	08-03-2020	26-12-20	15-09-21	01-08-22	16-Sep-23	handedover	
3	B- 103	N \ A	08-03-2020	19-12-20	15-09-21	18-05-22	9-Dec-23	handedover	
4	B- 104	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20		model flat office	
5	B- 105	N \ A	08-03-2020	20-08-20	02-11-20	17-11-20			
6	B- 106	N \ A	08-03-2020	15-10-20	19-06-22	25-Feb-23	8-Sep-23	handedover	
7	B- 107	N \ A	08-03-2020	19-12-20	01-11-21	1-Apr-22	24-Aug-22	handedover	
8	B- 108	N \ A	18-03-2020	19-12-20	15-09-21	18-05-22	3-Mar-23	handedover	
9	B- 201	N \ A	19-09-2020	29-12-20				unsold	
10	B- 202	N \ A	19-09-2020	15-01-21					
11	B- 203	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22	01-09-2022	handedover	
12	B- 204	N \ A	23-06-2020	15-01-21	15-09-21	28-02-22		Posession letter not receive	
13	B- 205	N \ A	23-06-2020	15-01-21				unsold	
14	B- 206	N \ A	23-06-2020	29-12-20				unsold	
15	B- 207	N \ A	19-09-2020	19-12-20				unsold	
16	B- 208	N \ A	19-09-2020	19-12-20					
17	B- 301	N \ A	20-10-2020	02-03-21	28.03.22	2-Apr-22	2-Feb-23	handedover	
18	B- 302	N \ A	20-10-2020	02-03-21	1-Dec-22	28-02-22		Posession letter not receive	
19	B- 303	N \ A	28-09-2020	02-03-21	06-11-21	25-03-22	20-Sep-22	handedover	
20	B- 304	N \ A	28-09-2020	02-03-21	15-09-21	01.04.22	1-Sep-22	handedover	
21	B- 305	N \ A	28-09-2020	24-03-21	15-09-21	28-02-22	15-Sep-22	handedover	
22	B- 306	N \ A	28-09-2020	31-01-21	15-10-22	20-10-22	5-Nov-22	handedover	
23	B- 307	N \ A	20-10-2020	02-03-21	24-12-21	02.04.22	15-Oct-22	handedover	
24	B- 308	N \ A	20-10-2020	31-01-21	15-09-21	03.04.22		Posession letter not receive	
25	B- 401	N \ A	13-11-2020	12-03-21	04-01-22	18.04.22	3-Apr-23	handedover	
26	B- 402	N \ A	13-11-2020	27-03-21	15-09-21	25-03-22	14-Nov-23	handedover	
27	B- 403	N \ A	24-10-2020	27-03-21	13-01-22	05.04.22	25-Mar-22	handedover	
28	B- 404	N \ A	24-10-2020	02-03-21	01-11-21	25-03-22	5-Jun-23	handedover	
29	B- 405	N \ A	24-10-2020	02-03-21	15-09-21	25-03-22	13-Aug-22	handedover	
30	B- 406	N \ A	24-10-2020	24-03-21	13-01-22	10.04.22	5-Nov-22	handedover	
31	B- 407	N \ A	13-11-2020	12-03-21	13-01-22	10.04.22	23-Sep-23	handedover	
32	B- 408	N \ A	13-11-2020	02-03-21	15-09-21	10.04.22	4-Apr-23	handedover	
33	B- 501	N \ A	12-Dec-20	26-04-21	25-02-22	18.04.22			
34	B- 502	N \ A	12-Dec-20	30-04-21	04-01-22	25-03-22			
35	B- 503	N \ A	20-11-2020	30-04-21	25-02-22	25-03-22			
36	B- 504	N \ A	20-11-2020	26-04-21	24-12-21	25-03-22	3-Aug-22	handedover	
37	B- 505	N \ A	20-11-2020	28-06-21	24-12-21	19.04.22	31-Aug-22	handedover	
38	B- 506	N \ A	20-11-2020	28-06-21	25-02-22	19.04.22			
39	B- 507	N \ A	12-Dec-20	30-04-21	13-01-22	15.04.22	25-May-23	handedover	
40	B- 508	N \ A	12-Dec-20	26-04-21	24-12-21	01.04.22		Posession letter not receive	
41	B- 601	N \ A	29-06-21	01-11-21	25-02-22	30-06-22	17-Nov-22	handedover	
42	B- 602	N \ A	29-06-21	20-10-21	01-08-22	16-12-22	5-Dec-22	handedover	
43	B- 603	N \ A	26-05-21	20-10-21	01.04.22	18.04.22	25-Apr-23	handedover	
44	B- 604	N \ A	26-05-21	20-10-21	25-02-22	18-05-22	10-Sep-22	handedover	
45	B- 605	N \ A	26-05-21	20-10-21	25-02-22	30-06-22	15-Oct-22	handedover	
46	B- 606	N \ A	26-05-21	20-10-21				unsold	
47	B- 607	N \ A	29-06-21	20-10-21				unsold	
48	B- 608	N \ A	29-06-21	20-10-21	25-02-22	18-05-22	22-Aug-22	handedover	

Company Name		Modiproperties Pvt Ltd						
Project		GULMOHAR RESIDENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - C						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	C - 101	12-03-21	13-09-21	30-11-21	16-12-22	10-08-2023		
2	C - 102	12-03-21	13-09-21	30-11-21	12-12-22	06-05-2023	03-07-2023	handover
3	C - 103	12-03-21	08-09-21	30-11-21	12-12-22	06-05-2023	07-09-2023	handover
4	C - 104	12-03-21	08-09-21	30-11-21	06-05-2023	23-06-2023	13-09-2023	handover
5	C - 105	12-03-21	08-09-21	30-11-21	16-12-22	23-06-2023		
6	C - 106	12-03-21	13-09-21	30-11-21	12-12-22	30-06-2023		
7	C - 107	12-03-21	13-09-21	30-11-21	16-12-22	06-09-2023	02-09-2023	handover
8	C - 201	12-03-21	20-10-21	04-01-22				unsold
9	C - 202	12-03-21	20-10-21	04-01-22				unsold
10	C - 203	12-03-21	10-10-21	04-01-22				unsold
11	C - 204	12-03-21	10-10-21	04-01-22	13-09-2023			
12	C - 205	12-03-21	20-10-21	04-01-22				unsold
13	C - 206	12-03-21	20-10-21	04-01-22				unsold
14	C - 207	12-03-21	20-10-21	04-01-22	23-02-2023	13-09-2023		
15	C - 301	12-03-21	26-11-21	26-02-22	21-12-22	09-08-2023		
16	C - 302	12-03-21	26-11-21	26-02-22				unsold
17	C - 303	12-03-21	26-11-21	26-02-22				unsold
18	C - 304	12-03-21	26-11-21	26-02-22	21-12-22	06-09-2023		
19	C - 305	12-03-21	26-11-21	26-02-22	21-12-22	19-07-2023		
20	C - 306	12-03-21	26-11-21	26-02-22	21-12-22	23-06-2023		
21	C - 307	12-03-21	26-11-21	26-02-22	06-09-2023	06-09-2023	27-09-2023	handover
22	C - 401	12-03-21	22-01-07	14-03-22	09-01-23	09-08-2023		
23	C - 402	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
24	C - 403	12-03-21	21-12-21	14-03-22	09-01-23	05-07-2023		
25	C - 404	12-03-21	21-12-21	14-03-22	15-04-2023			
26	C - 405	12-03-21	21-12-21	14-03-22	09-01-23	05-07-2023		
27	C - 406	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
28	C - 407	12-03-21	22-01-07	14-03-22	09-01-23	05-07-2023		
29	C - 501	12-03-21	10-02-22	28-04-22	30-03-2023	19-07-2023		
30	C - 502	12-03-21	10-02-22	28-04-22				unsold
31	C - 503	12-03-21	10-02-22	14-03-22				unsold
32	C - 504	12-03-21	10-02-22	14-03-22				
33	C - 505	12-03-21	10-02-22	28-04-22	30-03-2023	19-05-2023	27-06-2023	handover
34	C - 506	12-03-21	10-02-22	28-04-22	30-03-2023			
35	C - 507	12-03-21	10-02-22	16-04-22	14-04-2023			
36	C - 601	12-03-21	08-06-22	25-08-22				
37	C - 602	12-03-21	15-04-22	01-08-22				unsold
38	C - 603	12-03-21	03-03-22	15-06-22				unsold
39	C - 604	12-03-21	03-03-22	15-06-22	30-03-2023	28-06-2023		
40	C - 605	12-03-21	03-03-22	15-06-22	30-03-2023	06-09-2023		
41	C - 606	12-03-21	15-04-22	28-07-22	06-09-2023			
42	C - 607	12-03-21	08-06-22	01-08-22	30-03-2023			

Company Name		Modiproperties.Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - D						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	D - 101	08-06-21	28-07-21	01-08-22				unsold
2	D - 102	08-06-21	28-07-21	14-02-22				
3	D - 103	12-03-21	25-07-21	04-01-22	02-01-2023	10-04-2023		unsold
4	D - 104	12-03-21	25-07-21	04-01-22	04-01-2023	31-01-23	28-07-2023	
5	D - 105	12-03-21	25-07-21	04-01-22	06-02-2022	31-01-23	06-07-2023	
6	D - 106	12-03-21	25-07-21	04-01-22	23-01-2023	31-0-23	14-08-2023	
7	D - 107	08-06-21	28-07-21	14-02-22	06-02-2022	23-01-23	14-06-2023	
8	D - 108	08-06-21	28-07-21	14-02-22				mortagage
9	D - 201	08-06-21	18-08-21	14-02-22				mortagage
10	D - 202	08-06-21	18-08-21	14-02-22				mortagage
11	D - 203	12-03-21	18-08-21	14-02-22				mortagage
12	D - 204	12-03-21	18-08-21	14-02-22				
13	D - 205	12-03-21	18-08-21	14-02-22	23-01-2023	02-03-2023		mortagage
14	D - 206	12-03-21	18-08-21	14-02-22				mortagage
15	D - 207	08-06-21	18-08-21	14-02-22				
16	D - 208	08-06-21	18-08-21	14-02-22	07-07-2022	30-12-22	24-08-2023	
17	D - 301	08-06-21	08-09-21	14-03-22	15-09-2022	08-02-23		
18	D - 302	08-06-21	08-09-21	14-03-22	07-07-2022	20-12-22	05-08-2023	
19	D - 303	12-03-21	08-09-21	14-03-22	07-07-2022	20-12-22		
20	D - 304	12-03-21	08-09-21	14-03-22	30-12-2022	31-03-2023		
21	D - 305	12-03-21	08-09-21	14-03-22	07-07-2022	19-09-2023		
22	D - 306	12-03-21	08-09-21	14-03-22	09-08-2022	20-12-22		
23	D - 307	08-06-21	08-09-21	14-03-22	09-08-2022	07-01-23	18-06-2023	
24	D - 308	08-06-21	08-09-21	14-03-22	07-10-2022	15-01-23		
25	D - 401	08-06-21	27-09-21	18-05-22	07-09-2022	16-01-23		
26	D - 402	08-06-21	27-09-21	18-05-22	09-08-2022	20-12-22	27-04-2023	
27	D - 403	12-03-21	27-09-21	18-05-22	15-09-2022	20-12-22	22-Jun-23	
28	D - 404	12-03-21	27-09-21	18-05-22	07-09-2022	17-01-23		
29	D - 405	12-03-21	27-09-21	18-05-22	15-09-2022	31-03-2023		
30	D - 406	12-03-21	27-09-21	18-05-22	07-09-2022	20-12-22	22-07-2023	
31	D - 407	08-06-21	27-09-21	18-05-22	11-08-2022	08-02-23	28-07-2023	
32	D - 408	08-06-21	27-09-21	18-05-22	29-10-2022	31-03-2023		
33	D - 501	08-06-21	20-10-21	01-06-22	15-09-2022	31-03-2023		
34	D - 502	08-06-21	20-10-21	05-06-22	29-10-22	31-03-2023		
35	D - 503	12-03-21	20-10-21	05-06-22	29-10-22	30-12-22	27-05-2023	
36	D - 504	12-03-21	20-10-21	05-06-22	10.11.22	18-02-23	23-06-2023	
37	D - 505	12-03-21	20-10-21	05-06-22	26-01-23	31-03-2023		
38	D - 506	12-03-21	20-10-21	05-06-22	15-09-22	31-01-23	6-Jun-23	
39	D - 507	08-06-21	20-10-21	01-06-22	25-11-22	18-02-23		
40	D - 508	08-06-21	20-10-21	01-06-22	15.11.22	18-04-2023	14-08-2023	
41	D - 601	08-06-21	14-11-21	01-08-22	26-12-22	31-03-2023		
42	D - 602	08-06-21	14-11-21	25-07-22	02-02-2023	31-03-2023		
43	D - 603	12-03-21	14-11-21	25-07-22	26-12-22	31-03-2023		
44	D - 604	12-03-21	14-11-21	01-08-22	26-12-22	31-03-2023		
45	D - 605	12-03-21	14-11-21	25-07-22	07-01-23	31-03-2023		
46	D - 606	12-03-21	14-11-21	01-08-22				unsold
47	D - 607	08-06-21	14-11-21	01-08-22				unsold
48	D - 608	08-06-21	14-11-21	25-07-22	26-12-22	31-03-2023		

Company Name		Modiproperties.Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - E						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	E - 101							
2	E - 102							
3	E - 103							
4	E - 104							
5	E - 105							
6	E - 106							
7	E - 107							
8	E - 201							
9	E - 202							
10	E - 203							
11	E - 204							
12	E - 205							
13	E - 206							
14	E - 207							
15	E - 301							
16	E - 302							
17	E - 303							
18	E - 304							
19	E - 305							
20	E - 306							
21	E - 307							
22	E - 401							
23	E - 402							
24	E - 403							
25	E - 404							
26	E - 405							
27	E - 406							
28	E - 407							
29	E- 501							
30	E- 502							
31	E- 503							
32	E- 504							
33	E- 505							
34	E- 506							
35	E- 507							
36	E- 601							
37	E- 602							
38	E- 603							
39	E- 604							
40	E- 605							
41	E- 606							
42	E- 607							

Company Name		Modiproperties.Pvt Ltd						
Project		GULMOHAR RESDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note: Prepare the statement for all the Flats in the project.								
Block No		Block - F						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	F - 101	14-11-20	12-12-20	30-04-21	11-01-22	08-10-22		
2	F - 102	14-01-21	08-02-21	16-08-21	22-03-22	08-10-22	05-08-2023	
3	F - 103	31-05-21	01-08-21	04-01-22	15-06-22	08-10-22		
4	F - 104	26-05-21	01-08-21	04-01-22	15-06-22	08-10-22		unsold
5	F - 105	14-01-21	08-02-21	03-08-21				
6	F - 106	14-11-20	12-12-20	30-04-21	11-01-22	20-10-22		mortgage flat
7	F - 201	14-11-20	30-12-20	08-06-21				mortgage flat
8	F - 202	14-01-21	19-03-21	05-10-21				mortgage flat
9	F - 203	31-05-21	03-09-21	14-02-22				mortgage flat
10	F - 204	26-05-21	03-09-21	14-02-22				mortgage flat
11	F - 205	14-01-21	19-03-21	08-09-21				mortgage flat
12	F - 206	14-11-20	30-12-20	08-06-21			04-08-2023	
13	F - 301	14-11-20	10-02-21	14-06-21	14-03-22	24-10-22	10-08-2023	
14	F - 302	14-01-21	23-06-21	28-11-21	18-07-22	24-10-22		
15	F - 303	31-05-21	16-09-21	28-02-22	07-09-22	07-12-12		
16	F - 304	26-05-21	16-09-21	14-03-22	16-07-22	24-10-22		
17	F - 305	14-01-21	23-06-21	28-11-21	18-07-22	24-10-22		
18	F - 306	14-11-20	10-02-21	14-06-21	14-03-22	24-10-22	12-08-2023	
19	F - 401	14-11-20	06-03-21	25-08-21	14-03-22	07-12-12		
20	F - 402	14-01-21	30-08-21	25-03-22	10-08-22	20-12-22		
21	F - 403	31-05-21	26-10-21	14-02-22	10-08-22	20-12-22		
22	F - 404	26-05-21	26-10-21	14-02-22	10-08-22	08-12-12		
23	F - 405	14-01-21	30-08-21	28-02-22	10-08-22	08-12-12		
24	F - 406	14-11-20	06-03-21	25-08-21	14-03-22	07-12-12		
25	F - 501	14-11-20	19-03-21	14-02-22	15-06-22	30-12-22		
26	F - 502	14-01-21	16-09-21	25-03-22	10-08-22	02-01-23	15-07-2023	
27	F - 503	31-05-21	02-11-21	25-03-22	15-09-22	02-01-23		
28	F - 504	26-05-21	02-11-21	25-03-22	07-09-22	20-12-22		
29	F - 505	14-01-21	16-09-21	25-03-22	24-12-22	13-02-2023		
30	F - 506	14-11-20	19-03-21	14-02-22	15-06-22	30-12-22	10-07-2023	
31	F - 601	14-11-20	07-08-21	28-04-22	16-07-22	08-12-12		
32	F - 602	14-01-21	20-10-21	28-04-22	10-08-22	20-01-23		
33	F - 603	31-05-21	28-11-21	28-04-22	10-08-22	23-01-23	06-07-2023	
34	F - 604	26-05-21	28-11-21	28-04-22	20-12-22	20-02-2023	19-07-2023	
35	F - 605	14-01-21	20-10-21	28-04-22				Unsold
36	F - 606	14-11-20	07-08-21	28-04-22	16-07-22	07-12-12		

Company Name		Modiproperties.Pvt Ltd							
Project		GULMOHAR RESIDIENCY							
Prepared By		B.Menakshi							
Prepared Date:		28-Sep-23							
Note:		Prepare the statement for all the Flats in the project.							
Block No		Block - G							
					Stage II Completion				
					date (Flooring,				
					Bathroom Tiles, 1st				
					Coat Painting)				
					20-12-22	09-08-2023			

Company Name		Modiproperties.Pvt Ltd						
Project		GULMOHAR RESIDIENCY						
Prepared By		B.Menakshi						
Prepared Date:		28-Sep-23						
Note:		Prepare the statement for all the Flats in the project.						
Block No		Block - H						
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Date of physical possession	Remarks
1	H - 101	24-12-21	09-06-22	03-05-2023				unsold
2	H - 102	24-12-21	09-06-22	03-05-2023				unsold
3	H - 103	24-12-21	09-06-22	03-05-2023				unsold
4	H - 104	24-12-21	09-06-22	03-05-2023				unsold
5	H - 105	24-12-21	09-06-22	28-06-2023				Tiles started
6	H - 106	24-12-21	09-06-22	03-05-2023				unsold/Mortigage
7	H - 107	24-12-21	09-06-22	03-05-2023				unsold/Mortigage
8	H - 201	24-01-22	16-07-22	03-05-2023				unsold/Mortigage
9	H - 202	24-01-22	23-07-22	03-05-2023				unsold/Mortigage
10	H - 203	24-01-22	20-06-22	03-05-2023				unsold/Mortigage
11	H - 204	24-01-22	20-06-22	03-05-2023				Tiles started
12	H - 205	24-01-22	20-06-22	03-05-2023				unsold/Mortigage
13	H - 206	24-01-22	23-07-22	03-05-2023				unsold/Mortigage
14	H - 207	24-01-22	16-07-22	15-07-2023				
15	H - 301	24-01-22	26-08-22	25-05-2023				
16	H - 302	24-01-22	26-08-22	25-05-2023				
17	H - 303	24-01-22	26-08-22	02-06-2023				unsold/Mortigage
18	H - 304	24-01-22	23-07-22	25-05-2023				
19	H - 305	24-01-22	23-07-22	25-05-2023				Tiles started
20	H - 306	24-01-22	23-07-22	28-06-2023				
21	H - 307	24-01-22	26-08-22	25-05-2023				
22	H - 401	24-01-22	25-09-22	28-06-2023				
23	H - 402	24-01-22	25-09-22	28-06-2023				unsold
24	H - 403	24-01-22	08-08-22	28-06-2023				unsold
25	H - 404	24-01-22	08-08-22	28-06-2023				
26	H - 405	24-01-22	08-08-22	28-06-2023				
27	H - 406	24-01-22	25-09-22	28-06-2023				
28	H - 407	24-01-22	25-09-22	28-06-2023				
29	H - 501	24-01-22	25-10-22	11-05-2023				
30	H - 502	24-01-22	25-10-22	28-06-2023				unsold
31	H - 503	24-01-22	30-08-22	28-06-2023				unsold
32	H - 504	24-01-22	30-08-22	28-06-2023				
33	H - 505	24-01-22	30-08-22	28-06-2023				
34	H - 506	24-01-22	25-10-22	28-06-2023				unsold
35	H - 507	24-01-22	25-10-22	28-06-2023				
36	H - 601	24-01-22	10-12-22	15-07-2023				
37	H - 602	24-01-22	10-12-22	28-06-2023				unsold
38	H - 603	24-01-22	01-10-22	28-06-2023				unsold
39	H - 604	24-01-22	01-10-22	28-06-2023				unsold
40	H - 605	24-01-22	01-10-22	28-06-2023				unsold
41	H - 606	24-01-22	10-12-22	15-07-2023				
42	H - 607	24-01-22	10-12-22	28-06-2023				