



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.:

2111

To,

M/s.

G.V. one.

Date:

25/9/2023

PO: 2023-0821-072

Vehicle No.:

AP 16 TK 0480

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30 Screen	T: 6:10:13	3M ³	3M ³	Dump

INWARD	
Control No. 1956	Dt: 25/9/23
Received By:	Sign:
CRESCENTIA LABS PVT LTD	

Receiver's Signature

M.R.N:

20230927015

For **SL RMC PLANT**

Authorized Signatory



Company/ firm:		Crescentia Labs Pvt. Ltd.		Block No:								
Project:		GV ONE		Flat / Villa no:								
Supplier:		R6 Infra		Slab no:		Northern & southern block Tie beams casting						
Requisition nos:		20230927009		A. Estimated quantity:		30 cum						
PO nos.:		20230927012		B. Requisition quantity:		30 cum						
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured						
				D. Difference (C-A)		27 cum						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25-09-2023	10:05	10:13	11:15	3m3	2111	7,200	6,950	250			
2												
3												
4												
					Total		7,200	6,950	250			
Remarks		Balanced quantity to be used later										
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.												