

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. **2658**

Date : 03/10/2023

To, Govt of Hyderabad

M/s. HS304A 4648

Vehicle No. :

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
-------	-------	-------------	------	------	-------

5m³

16m³

8m³

02
034

INWARD

Inward No: 1993 Dt: 3/10/23

MRN No: Dt:

Received By: ✓ Sign: ✓

CRESCENTIA LABS PVT LTD

Receiver's Signature

For **R6 Infra**

Authorised Signatory

M.R. 1006
2023
022

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:							
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infra			Slab no:		Northern & southern block Tie beams casting					
Requisition nos:		20231003021			A. Estimated quantity:		30 cum					
PO nos.:		20231003021			B. Requisition quantity:		30 cum					
Sign of Security		Sign of Admin			C. Actual quantity poured		8 m3					
					D. Difference (C-A)		22 m3					
Details of RMC pour		S. V. Subba Reddy Project Manager										
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-10-2023	13:40	13:50	14:51	8m3	2658	19,200	21,480	-2,280			
2												
3												
4												
					Total		19,200	21,480	-2,280			
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.