



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

20230927012

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.: 2652

Date: 03/10/2023

To,

M/s. GUV ONE Hyderabad P.O. No -

Vehicle No.: KS080077382 -

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
			8m ³	8m ³	8m ³

01 6m³0

INWARD

Inward No: 1984 Dt: 3/10/23

MRN No: Dt:

Received By: 82 Sign: 82

CRESCENTIALABS PVT LTD

For R6 Infra

Authorised Signatory

Receiver's Signature

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:							
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infra			Slab no:		Northern &southern block Tie beams casting					
Requisition nos:		20230927009			A. Estimated quantity:		40 cum					
PO nos.:		20230927011			B. Requisition quantity:		40cum					
Sign of Security		Sign of Admin	Sign of Project Manager	06 OCT 2023	C. Actual quantity poured		3cum used on(25-09-23),15 m3 used on (26-09-23) 8m3 used on(29-09-23) 4m3 used on (02-10-23) 8m3 used on (03-10-23)					
				S. V. Subba Reddy Project Manager		D. Difference (C-A)		2cum				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-10-2023	8:00	8:10	9:23	8m3	2652	19,200	20,770	-1,570			
2												
3												
4												
					Total	8m3	19,200	20,770	-1,570			

Remarks

Po to be closed

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400Kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.