

Site Report Material Requirement.

Company:		MHPL SOV		Date:	07-10-23
Site:		Silver Oak Villas part-III		Prepared by:	K.Tulasi Rani
Report From / To		29-09-2023 to 07-10-2023 (Fri to sat)		Approved by:	K Purushotham
Report Date		07-10-23			
List of items that require SKU:					
List of requisitions where PO/WO not prepared after 3 working days of requisition:					
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery	
20230516046	16-05-23	1	Hollow Bricks	Hold it for some time.Part Material received	
20230912066	14-09-23	1-2	Otogonal GI Poles	Supplier will arrange the material by Monday	
20230921008	21-09-23	1-2	Nerium & Country Grass	Supplier will arrange the material by Tuesday	
20230927038	27-09-23	1-3	Eco Drain pipe,Frame & Cover and Riser	Supplier will arrange the material by Tuesday	
20230929023	27-09-23	1-2	Eco drain Reducer & Left Hand Chamber	Material Available delivered by Monday	
No. of gate passes issued this week:		From No.		To No.	
Delivery van site visit on:		30-09-23,03-10-23,05-10-23 & 07-10-23			
Items not ordered but received:					
Other corrections & remarks:					
Details of steel & cement stock					
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons
1.	8mm	.395	4.74	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00
3.	12mm	.89	10.68	500	445
4.	16mm	1.58	18.96	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00
8.	Binding wire	-		PPC/PSC stock	PPC/PSC last weeks stock
OPC stock		OPC last weeks stock			
Details	Prepared by			Project Manager	
Sign					
Date	07-10-23			07-10-23	

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and raikumar@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

Site Report Material Requirement.

Company:	Silver Oak Villas LLP	Date:	07-10-23			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	29-09-2023 to 07-10-2023 (Fri to sat)	Approved by:	K Purshotham			
Report Date	07-10-23					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20230921007	21-09-23	1	WPC door frame (Main door)	Supplier delivered the material by Tuesday		
20230928043	28-09-23	1-10	Cpvc 32mm pipe,union,tee,tank connector,elbow	Material Avaialable delivered by Tuesday		
20231003001	28-09-23	1-19	PVC tee, Elbow,Pipe,Bend, Clamp & Vent cover	Material Avaialable delivered by Tuesday		
20231004023	04-10-23	1	Ultra tech tilefixo	Supplier delivered the material by Wednesday		
20231004051	04-10-23	1	A4 paper-Bundle	Material Avaialable delivered by Tuesday		
20231004052	04-10-23	1-2	Stamp pad & Plastic card	Material Avaialable delivered by Monday		
20231004053	04-10-23	1-2	Furniture & fixture Bedsheets and Mattress	Material Avaialable delivered by Tuesday		
20231004054	04-10-23	1	General items-Pillow	Material Avaialable delivered by Monday		
20231004056	04-10-23	1-7	Consumables-Floor cleaner,Handwash & Water Bottles	Material Avaialable delivered by Monday		
20231005042	05-10-23	1-12	Electrical copper wires 1sqmm,2.5& 4sqmm & tv cable	Material Avaialable delivered by Tuesday		
20231005043	05-10-23	1-5	CPVC Brass Tee,Mabt,Elbow & Ball cock 20x15	Material Avaialable delivered by Tuesday		
20231005044	05-10-23	1-4	Emery paper & Cutting balde	Supplier delivered the material by Wednesday		
20231005040	05-10-23	1-2	Primer -Internal & Exterior	Material Avaialable delivered by Tuesday		
20231005041	05-10-23	1-2	Chemical -Myk laticrate & Water proof chemical	Supplier delivered the material by Wednesday		
No. of gate passes issued this week:		From No.	8381	To No.	8381	
Delivery van site visit on:		23-09-23,25-09-23,27-09-23,29-09-23				
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	500	445	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00

6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	231	PPC/PSC last weeks stock 250
Details	Prepared by			Project Manager		
Sign						
Date	07-10-23			07-10-23		

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.