

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 slab -02 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	02
Requisition nos.:	20231003007	A. Estimated quantity:	850M3
PO nos.:	20231003011	B. Requisition quantity:	850M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>Agamayi</i>	<i>Madhu</i>	815M3
			D. Difference (C-A)
			35M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.10.2023	05:00	06:05	06:20	08m3	2710	19200	19180	20			
2	07.10.2023	05:20	06:15	06:35	07m3	2711	16400	17020				
3	07.10.2023	05:40	06:45	07:05	07m3	2712	16400	16530				
4	07.10.2023	05:48	06:40	06:55	07m3	2345	16400	16740				
5	07.10.2023	05:55	06:50	07:07	07m3	2346	16400	17060				
6	07.10.2023	06:19	07:20	07:35	07m3	2647	16400	17220				
7	07.10.2023	06:20	07:15	07:35	07m3	2713	16400	16840				
8	07.10.2023	06:29	07:25	07:45	07m3	2348	16400	17120				
9	07.10.2023	06:39	07:40	08:00	07m3	2349	16400	17080				
10	07.10.2023	06:20	07:20	07:35	08m3	2714	19200	19390				
11	07.10.2023	06:49	07:40	08:00	07m3	2350	16400	16710				
12	07.10.2023	06:59	07:50	08:10	07m3	2351	16400	16610				



13	07.10.2023	07:19	08:20	08:40	07m3	2352	16400	16920					
14	07.10.2023	07:50	08:20	08:35	07m3	2717	16400	17610					
15	07.10.2023	06:40	07:50	08:05	08m3	2715	19200	18320	880				
16	07.10.2023	07:20	08:15	08:30	07m3	2716	16400	16640					
17	07.10.2023	09:10	09:55	10:15	08m3	2718	19200	19880					
18	07.10.2023	09:40	10:35	10:55	08m3	2719	19200	19670					
19	07.10.2023	09:29	10:30	10:55	07m3	2353	16400	16980					
20	07.10.2023	09:41	10:10	10:30	08m3	2354	19200	18710					
21	07.10.2023	10:05	11:05	11:25	07m3	2356	16400	17060					
22	07.10.2023	09:54	10:50	11:05	07m3	2355	16400	16970					
23	07.10.2023	10:00	10:50	11:15	07m3	2720	16400	17870					
24	07.10.2023	10:17	11:20	11:45	07m3	2357	16400	16480					
25	07.10.2023	10:30	11:25	11:55	08m3	2722	19200	19930					
26	07.10.2023	10:29	11:30	11:55	07m3	2358	16400	16710					
27	07.10.2023	10:53	11:53	12:10	07m3	2360	16400	17030					
28	07.10.2023	10:50	11:50	12:05	07m3	2723	16400	17910					
29	07.10.2023	10:41	11:40	12:05	08m3	2359	19200	18800	400				
30	07.10.2023	11:04	12:05	15:35	07m3	2361	16400	16990					
31	07.10.2023	11:16	12:15	12:35	07m3	2362	16400	16820					
32	07.10.2023	11:15	12:20	12:55	07m3	2724	16400	17370					
33	07.10.2023	11:30	12:20	12:45	08m3	2725	19200	20560					
34	07.10.2023	11:50	12:50	13:05	07m3	2726	16400	16500					
35	07.10.2023	12:20	13:20	13:45	07m3	2727	16400	16450					
36	07.10.2023	13:20	14:20	14:45	07m3	2365	16400	16740					
37	07.10.2023	12:40	13:40	14:00	08m3	2728	19200	19930					
38	07.10.2023	13:09	14:09	14:25	07m3	2364	16400	17020					

39	07.10.2023	13:10	14:25	14:50	08m3	2729	19200	20140				
40	07.10.2023	13:30	14:30	14:45	07m3	2366	16400	16900				
41	07.10.2023	13:40	14:35	14:56	07m3	2367	16400	16850				
42	07.10.2023	13:25	14:20	14:45	07m3	2730	16400	18160				
43	07.10.2023	13:50	14:45	15:00	07m3	2368	16400	17030				
44	07.10.2023	14:00	15:05	15:20	07m3	2369	16400	17030				
45	07.10.2023	13:40	14:35	14:55	08m3	2731	19200	19890				
46	07.10.2023	14:10	15:10	15:45	07m3	2370	16400	17000				
47	07.10.2023	14:20	15:15	15:45	08m3	2371	19200	19500				
48	07.10.2023	14:02	15:05	15:35	07m3	2732	16400	18300				
49	07.10.2023	14:32	15:30	15:55	08m3	2372	19200	19510				
50	07.10.2023	14:30	15:25	15:50	07m3	2733	16400	16480				
51	07.10.2023	15:29	16:30	16:55	07m3	2373	16400	16840				
52	07.10.2023	15:30	16:25	16:45	08m3	2734	19200	20500				
53	07.10.2023	15:45	16:40	16:55	08m3	2735	19200	19870				
54	07.10.2023	15:54	16:35	16:50	07m3	2374	16400	16880				
55	07.10.2023	16:14	17:14	17:40	07m3	2376	16400	16920				
56	07.10.2023	16:25	17:30	17:50	07m3	2377	16400	16960				
57	07.10.2023	16:10	16:55	17:10	07m3	2736	16400	18310				
58	07.10.2023	16:35	17:30	17:50	07m3	2378	16400	16890				
59	07.10.2023	16:45	17:40	17:55	07m3	2379	16400	17020				
60	07.10.2023	16:31	17:25	17:45	07m3	2737	16400	18070				
61	07.10.2023	16:56	17:45	17:57	08m3	2380	19200	19480				
62	07.10.2023	17:08	17:58	18:02	07m3	2381	16400	17070				
63	07.10.2023	16:50	17:45	18:05	08m3	2738	19200	20090				
64	07.10.2023	17:20	18:15	18:45	08m3	2739	19200	20390				



65	07.10.2023	17:19	18:20	18:45	08m3	2382	19200	19510				
66	07.10.2023	17:49	18:35	18:55	07m3	2383	16400	16910				
67	07.10.2023	17:40	18:40	19:10	07m3	2740	16400	18030				
68	07.10.2023	18:10	18:55	19:10	08m3	2741	19200	19850				
69	07.10.2023	18:30	19:20	19:45	07m3	2742	16400	18110				
70	07.10.2023	18:45	19:40	19:55	07m3	2743	16400	16100	300			
71	07.10.2023	18:31	19:30	19:55	07m3	2384	16400	17120				
72	07.10.2023	19:05	19:57	20:05	07m3	2386	16400	16880				
73	07.10.2023	18:54	19:45	20:00	07m3	2385	16400	17160				
74	07.10.2023	19:15	20:15	20:45	07m3	2387	16400	17050				
75	07.10.2023	19:26	20:20	20:45	07m3	2388	16400	16740				
76	07.10.2023	19:10	20:00	20:20	08m3	2744	19200	20020				
77	07.10.2023	19:39	20:30	20:55	07m3	2389	16400	17110				
78	07.10.2023	19:50	20:35	20:55	07m3	2390	16400	17110				
79	07.10.2023	19:40	20:40	20:55	08m3	2745	19200	20580				
80	07.10.2023	20:01	20:57	21:05	07m3	2746	16400	17880				
81	07.10.2023	20:09	21:10	21:25	08m3	2391	19200	19570				
82	07.10.2023	20:19	21:20	21:550	08m3	2392	19200	19510				
83	07.10.2023	20:30	21:30	21:55	07m3	2393	16400	16980				
84	07.10.2023	20:20	21:20	21:55	07m3	2747	16400	17590				
85	07.10.2023	20:41	21:40	21:59	08m3	2394	19200	19500				
86	07.10.2023	20:52	21:50	22:05	08m3	2395	19200	19200				
87	07.10.2023	21:30	22:25	22:50	07m3	2396	16400	17020				
88	07.10.2023	21:05	21:58	22:08	07m3	2749	16400	17450				
89	07.10.2023	21:00	21:58	22:15	08m3	2748	19200	18820				
90	07.10.2023	21:39	22:40	22:55	07m3	2397	16400	16770				



91	07.10.2023	21:30	22:20	22:45	08m3	2750	19200	20160											
92	07.10.2023	21:49	22:40	23:15	07m3	2398	16400	16800											
93	07.10.2023	21:59	22:49	23:10	07m3	2399	16400	17090											
94	07.10.2023	21:50	22:45	23:15	07m3	2751	16400	17740											
95	07.10.2023	22:11	23:10	23:35	07m3	2400	16400	16840											
96	07.10.2023	22:21	23:15	23:45	07m3	2401	16400	17120											
97	07.10.2023	22:10	23:10	23:25	07m3	2752	16400	16370											
98	07.10.2023	22:34	23:35	23:55	07m3	2402	16400	17120											
99	07.10.2023	22:57	23:50	24:05	07m3	2403	16400	16860											
100	07.10.2023	23:09	24:10	24:25	07m3	2404	16400	16810											
101	07.10.2023	22:32	23:30	23:55	08m3	2753	19200	19690											
102	07.10.2023	22:50	23:45	24:05	08m3	2754	19200	19370											
103	07.10.2023	23:10	24:10	24:35	08m3	2755	19200	19470											
104	07.10.2023	23:31	24:25	24:45	07m3	2405	16400	16800											
105	07.10.2023	23:32	24:30	24:55	08m3	2406	19200	19620											
106	07.10.2023	23:50	24:50	01:10	08m3	2407	19200	19500											
107	07.10.2023	23:59	01:00	01:15	08m3	2408	19200	19650											
108	07.10.2023	01:08	01:58	02:20	08m3	2409	19200	19550											
109	07.10.2023	23:46	24:40	24:55	08m3	2757	19200	21010											
110	07.10.2023	23:35	24:35	24:58	08m3	2756	19200	18480	720										
111	08.10.2023	24:39	01:30	01:55	07m3	2410	16400	17100											
Total:					815m3		1,926,800	1,960,221											
Remarks	As per purchase order 850M3 but consumed 815M3 only																		

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

