Reply to remarks on requisition by site report.						
Prepared by: Minish						
Report from/to	)	07.10.23 TO 13.10.23				
Report Date		17.10.23		Date		
Site:		AMTZ 801		Remarks by S	hiva Krishna	
					If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
List of requisi	tions where P	O/WO not prepared 3 working days after requisitions	Turenage Pranager Terrains	deli vered :	justified.	
830070	30.08.23	Solar Panel	Send local dealer contact for comparision			
923016	23.09.23	25mm Steel	Send local dealer contact to make PO			
723010	23.07.23	23mm Sect	Send local dealer contact to make 1 O			
920070	30.08.23	Hub Rack	Delivered			
912057	12.09.23	Water Cooler	Delivered			
				1		
				<u> </u>		
				<del> </del>		
				-		
				-		
				-		