

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E- block
Project:	Gulmohar Residency	Flat / Villa no.:	E-block Raft foundation work purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20230828002	A. Estimated quantity:	1600(M30)M3
PO nos.:	20230828004	B. Requisition quantity:	1600(M30)M3
	Sign of Admin	C. Actual quantity poured	1512M3
	Sign of Project Manager	D. Difference (C-A)	-88M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.10.23	08.00	09.15	09.20	8 M3	0475	19200	19340	+140			
1.	20.10.23	08.20	09.20	09.25	8 M3	0476	19200	19050	-150			
2.	20.10.23	08.40	09.40	09.42	8 M3	0477	19200	19250	+50			
3.	20.10.23	08.55	09.50	09.55	8 M3	0478	19200	19010	-190			
4.	20.10.23	09.10	09.55	10.00	8M3	0479	19200	19220	+20			
5.	20.10.23	09.25	10.00	10.02	8 M3	0480	19200	19160	-40			
6.	20.10.23	09.40	10.20	10.25	8 M3	0481	19200	19030	-170			
7.	20.10.23	09.45	10.25	10.30	8 M3	0482	19200	19240	+40			
8.	20.10.23	10.00	10.45	10.50	8M3	0483	19200	19110	-90			
9.	20.10.23	10.15	10.40	10.45	8 M3	0484	19200	19150	-50			
10.	20.10.23	10.30	11.10	11.15	8 M3	0485	19200	18990	-210			
11.	20.10.23	10.45	11.30	11.35	8M3	0486	19200	19150	-50			
12.	20.10.23	11.00	12.30	12.35	8M3	0487	19200	19310	+110			
13.	20.10.23	11.20	12.40	12.45	8M3	0488	19200	19420	+220			
14.	20.10.23	11.35	12.45	12.50	8M3	0489	19200	19230	+30			

	20.10.23	11.45	12.30	12.35	8M3	0490	19200	19270	+70				
6.	20.10.23	12.05	01.00	01.05	8M3	0491	19200	19120	-80				
17.	20.10.23	12.10	01.10	01.10	8M3	0492	19200	19200	0				
18.	20.10.23	12.35	01.30	01.35	8M3	0493	19200	19340	+140				
19.	20.10.23	12.50	01.45	01.50	8M3	0494	19200	19110	-90				
20.	20.10.23	01.05	01.45	01.50	8M3	0495	19200	19160	-40				
21.	20.10.23	01.20	02.10	02.15	8M3	0496	19200	19190	-10				
22.	20.10.23	01.30	02.25	02.30	8M3	0497	19200	18550	-650				
23.	20.10.23	01.47	02.50	02.55	8M3	0498	19200	19070	-130				
24.	20.10.23	01.58	03.00	03.05	8M3	0499	19200	18930	-270				
25.	20.10.23	02.10	03.05	03.10	8M3	0500	19200	19040	-160				
26.	20.10.23	02.22	03.20	03.25	8M3	0501	19200	19270	+70				
27.	20.10.23	02.34	03.30	03.35	8M3	0502	19200	19040	-160				
28.	20.10.23	02.46	03.45	03.50	8M3	0503	19200	19130	-70				
29.	20.10.23	02.58	03.45	03.50	8M3	0504	19200	19240	+40				
30.	20.10.23	03.10	04.00	04.05	8M3	0505	19200	19320	+120				
31.	20.10.23	03.22	04.15	04.20	8M3	0506	19200	19150	-50				
32.	20.10.23	03.34	04.30	04.35	8M3	0507	19200	19240	+40				
33.	20.10.23	03.46	04.50	04.55	8M3	0508	19200	19240	+40				
34.	20.10.23	03.58	05.00	05.05	8M3	0509	19200	19130	-70				
35.	20.10.23	04.10	05.05	05.10	8M3	0510	19200	19590	+390				
36.	20.10.23	04.22	05.15	05.20	8M3	0511	19200	19510	+310				
37.	20.10.23	04.34	05.30	05.35	8M3	0512	19200	19420	+220				
38.	20.10.23	04.46	05.50	05.55	8M3	0513	19200	19500	+300				
39.	20.10.23	04.58	06.00	06.05	8M3	0514	19200	19400	+200				
40.	20.10.23	05.10	06.05	06.10	8M3	0515	19200	19380	+180				
42.	20.10.23	05.22	06.30	06.35	8M3	0516	19200	19560	+360				
43.	20.10.23	05.34	06.35	06.40	8M3	0517	19200	19370	+170				
44.	20.10.23	05.46	06.40	06.45	8M3	0518	19200	19060	-140				
45.	20.10.23	05.58	07.00	07.05	8M3	0519	19200	19090	-110				
46.	20.10.23	06.10	07.10	07.15	8M3	0520	19200	18580	-620				

	20.10.23	06.22	07.30	07.35	8M3	0521	19200	19090	-110				
48.	20.10.23	06.34	07.40	07.45	8M3	0522	19200	19290	+90				
49.	20.10.23	06.46	07.50	07.55	8M3	0523	19200	19040	-160				
50.	20.10.23	06.58	08.00	08.05	8M3	0524	19200	19120	-80				
51.	20.10.23	07.10	08.15	08.20	8M3	0525	19200	19040	-160				
52.	20.10.23	07.22	08.30	08.35	8M3	0526	19200	18990	-210				
53.	20.10.23	07.34	08.40	08.45	8M3	0527	19200	19240	+40				
54.	20.10.23	07.46	08.50	08.55	8M3	0528	19200	19200	0				
55.	20.10.23	07.58	09.00	09.05	8M3	0529	19200	19170	-30				
56.	20.10.23	08.10	09.15	09.20	8M3	0530	19200	19150	-50				
57.	20.10.23	08.25	09.30	09.35	8M3	0531	19200	19130	-70				
58.	20.10.23	08.35	09.40	09.45	8M3	0532	19200	18740	-460				
59.	20.10.23	08.50	09.55	10.00	8M3	0533	19200	19050	-150				
60.	20.10.23	09.05	10.00	10.05	8M3	0534	19200	19280	+80				
61.	20.10.23	09.20	10.15	10.20	8M3	0535	19200	19250	+50				
62.	20.10.23	09.35	09.53	10.10	8M3	0536	19200	19120	-80				
63.	20.10.23	09.23	10.12	10.30	8M3	0537	19200	19180	-20				
64.	20.10.23	10.05	11.00	11.05	8M3	0538	19200	18770	-430				
65.	20.10.23	10.20	11.15	11.20	8M3	0539	19200	19120	-80				
66.	20.10.23	10.40	11.35	11.40	8M3	0540	19200	19120	-80				
67.	20.10.23	11.00	12.00	12.05	8M3	0541	19200	19120	-80				
68.	20.10.23	11.13	12.15	12.20	8M3	0542	19200	19080	-120				
69.	20.10.23	11.30	12.30	12.35	8M3	0543	19200	19040	-160				
70.	20.10.23	11.45	12.40	12.45	8M3	0544	19200	19060	-140				
71.	21.10.23	12.00	01.00	01.05	8M3	0545	19200	19110	-90				
72.	21.10.23	12.10	01.05	01.10	8M3	0546	19200	18880	-320				
73.	21.10.23	12.30	01.25	01.30	8M3	0547	19200	19050	-150				
74.	21.10.23	12.45	01.50	01.55	8M3	0548	19200	18740	-460				
75.	21.10.23	12.57	02.00	02.05	8M3	0549	19200	18830	-370				
76.	21.10.23	1.10	02.15	02.20	8M3	0550	19200	19130	-70				
77.	21.10.23	01.25	02.30	02.35	8M3	0551	19200	19110	-90				

[illegible]

[illegible]

170	22 10 23	00:33	01:00	01:15	8M3	0644	19200	19180	-20	
169	22 10 23	00:18	00:52	01:00	8M3	0643	19200	19110	-90	
168	22 10 23	00:05	00:56	00:45	8M3	0642	19200	19300	+100	
167	21 10 23	23:51	04:56	04:45	8M3	0641	19200	19430	+230	
166	21 10 23	23:37	00:12	00:20	8M3	0640	19200	19240	+40	
165	21 10 23	23:56	00:09	00:15	8M3	0639	19200	19230	+30	
164	21 10 23	23:16	23:49	24:00	8M3	0638	19200	19120	-80	
163	21 10 23	23:03	23:38	23:45	8M3	0637	19200	19180	-20	
162	21 10 23	22:46	23:46	24:00	7M3	0633	16800	16680	-120	
161	21 10 23	22:40	23:13	23:30	8M3	0636	19200	19160	-40	
160	21 10 23	22:35	23:10	23:20	8M3	0635	19200	19170	-30	
159	21 10 23	22:13	22:47	23:00	8M3	0634	19200	19170	-30	
158	21 10 23	21:44	22:22	22:45	8M3	0632	19200	19260	+60	
157	21 10 23	21:34	22:09	22:15	8M3	0631	19200	19300	+100	
156	21 10 23	21:20	21:54	22:10	8M3	0630	19200	19380	+180	
155	21 10 23	21:09	21:50	22:00	8M3	0629	19200	19280	+80	
154	21 10 23	20:57	21:35	21:45	8M3	0628	19200	19430	+230	
153	21 10 23	20:50	21:30	21:45	8M3	0627	19200	19420	+220	
152	21 10 23	20:32	21:11	21:20	8M3	0626	19200	19370	+170	
151	21 10 23	20:16	21:18	21:35	8M3	0625	19200	19210	+10	
150	21 10 23	20:00	20:37	20:45	8M3	0624	19200	19310	+110	
149	21 10 23	19:36	20:24	20:30	8M3	0623	19200	19280	+80	
148	21 10 23	19:25	19:40	19:50	8M3	0622	19200	19440	+240	
147	21 10 23	19:08	19:48	20:00	8M3	0621	19200	19260	+60	
146	21 10 23	18:55	20:07	20:15	8M3	0620	19200	19200	+0	
145	21 10 23	18:47	19:32	19:45	7M3	0619	16800	16880	+80	
144	21 10 23	18:27	19:10	19:30	8M3	0618	19200	19280	+80	
143	21 10 23	18:15	19:03	19:15	8M3	0617	19200	19410	+210	
142	21 10 23	18:05	18:54	19:10	8M3	0616	19200	19100	-100	
141	21 10 23	17:50	18:52	19:05	8M3	0615	19200	19310	+110	
140	21 10 23	17:40	18:40	19:00	8M3	0614	19200	19410	+110	

Plot No: 294, Ramapally (V), Keesara (M.)
Dist - 501 301

Email: kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

13654

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0529** Date: **20-10-2023**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG5053** Mode: **PUMP**

S.No: Description Qty

Units Cum. Qty Remarks

55 M 30 RMC

8

Cum

440

-

Other Documents Enclosed:

For Office use only

1)

Driver Name:

SAIDULU

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

for K N INFRA

Customer Signature

INWARD

Authorised Signatory

MODI REALTY MALLAPUR
Ward No **13654** Dt **20/10/23**

MRN NO

20231020111

Received By...

Sign...