

Details of GHT Possession Report 27-10-2023

Report - details of possession.										
Project Name:		GHT		Prepared By:		A Suresh		Date:		
Block / Phase:		A & B		Sate III QC report date		Stage IV completed? (Yes / No)		Possession letter issued by CR? (Yes / No)		
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
106	3bhk	Mr.Ragash Thachat	22-Dec-22	Yes	Yes	30-May-23	30-May-23			Model flats
109	3bhk	Mr. keshav dutt kaza	07-Nov-22	Yes						Model flats
110	3bhk	Mrs K Baby Lakshmi	07-Nov-22	Yes						Model flats
112	3 bhk	Mr.Piyush Kumar	07-Nov-22	Yes						Model flats
113	2bhk	Mrs.Tadikonda Geeta Rani	07-Nov-22	Yes						Model flats
117	3bhk	Mrs.Ambika Bahari	07-Nov-22	Yes						
208	3bhk	Modi Consultants services								
209	3bhk	Modi Housing Pvt Ltd								
210	3bhk	Modi Housing Pvt Ltd								
211	3bhk	Modi Housing Pvt Ltd								
212	3bhk	Modi Housing Pvt Ltd								
301	3 bhk	Mrs. Vaishali sharma								
305	3bhk	Mr. Pradeem kumar Sahu	06-Apr-23	Yes	Yes	30-Jul-23	26-Jul-23			
307	3 bhk	Mr. Dennis Antony	06-Feb-23	Yes	Yes	30-May-23	30-May-23			
308	3 bhk	Mrs. Madhukar Veni	06-Apr-23	Yes						
310	3bhk	Mr.Krishna Chandra Biswas	06-Feb-23	Yes	Yes	20-May-23	20-May-23			
313	2bhk	Mrs. Divya Uday / Mrs. Vidya U	06-Feb-23	Yes	Yes	1-May-23	30-May-23			
314	3bhk	Mr. A Ravindhar Raju	01-Apr-23	Yes	Yes	10-Aug-23	27-Jul-23			
316	3bhk	Mr.Chandan Dutta								
402	3bhk	Mr. Akula Harish	20-May-23	Yes	Yes	5-Aug-23	17-Jun-23			
405	3bhk	Mr. M.V.R Murthy	30-Jun-23	Yes	Yes	30-Jun-23	30-May-23			
406	3 bhk	Mr. Gangadhara Kiran Kumar	21-Jun-22	Yes	Yes	15-Feb-23	16-Feb-23			
408	3 bhk	Mr. Vikas Sahu	20-Apr-23	Yes						
409	3 bhk	Mr. Ratan N Mulani								
411	3 bhk	Mrs. Turumella Saraswathi								
412	3 bhk	Mrs. Nidhi Sinha/Mr. S P Vijay Kumar								
414	3 bhk	Mr. Kowshik Chakraborty								
415	3bhk	Mr Rajeswari Sundhari	01-Apr-23	Yes	Yes	15-Jul-23	15-Jul-23			
506	3 bhk	Mr. Prasenjit Das	28-Feb-23	Yes	Yes	25-Feb-23	25-Feb-23			
509	3 bhk	Mrs. Suman R Mulani								
512	3 bhk	Mr. Suraj Premi/ Mrs.Deepa Suraj Premi								

APPROVED BY
27 OCT 2023
A. SURESH
PROJECT MANAGER

APPROVED BY
27 OCT 2023
SURESH
PROJECT MANAGER