

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Septic Tank-M10
Project:	SOV-III	Flat / Villa no.:	For Septic Tank
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20231031026	A. Estimated quantity:	12
PO nos.:	20231031044	B. Requisition quantity:	12
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			-2

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01/11/23	04:00	04:40	04:45	05	0010	12000	11270	730	966		
2.	01/11/23	04:25	05:15	05:20	05	0011	12000	11730	270	354		
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10		24000	23000	1000	1320		
Remarks	Part received remaining required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301


GLOBAL RMC
 ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: MODI HOUSING PVT LTD			D.C. No: 0010		Date: 01-11-2023
Delivery Site: CHERLA PALLY			Truck No: TS08UG4349		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 10 RMC	5	Cum	5	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		ASHOK
2)			Signature:		
Note: No alterations will be accepted without supplier's Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			 Authorised Signatory		



FRA

Key No: 294, Ramapally (V), Keesara(M)

Michel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: MODI HOUSING PVT LTD			D.C. No: 0011		Date: 01-11-2023
Delivery Site: CHERLA PALLY			Truck No: TS08UG5054		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 10 RMC	5	Cum	10	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		RAUF
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

