

# SL RMC PLANT

SL GROUP READY-MIX CONCRETE

## DELIVERY CHALLAN

Plot No. 26, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad,  
Telangana - 500 062.

D.C. No.: **3045**

To,

M/s. G.V. one

Date: 7/11/2023

Vehicle No.: T 508 UZ 7651

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

M25

T-22 S:25

7m3

7m3

pu

INWARD

Inward No: 3053

Dr: 7/11/23

MRN No:

Dr:

RECEIVED BY SL RMC LTD

M.2023-2023110

For **SL RMC PLANT**

Handwritten

Receiver's Signature

7001

Authorised Signatory

|                  |                         |                           |                                      |
|------------------|-------------------------|---------------------------|--------------------------------------|
| Company/ firm:   | Crescentia Labs Pvt Ltd | Block No:                 | Northern block                       |
| Project          | GV ONE                  | Flat / Villa no:          | -                                    |
| Supplier         | R6 Infra                | Slab no:                  | Northern block slab-3 casting        |
| Requisition nos: | 20231014005             | A. Estimated quantity:    | 780 cum                              |
| PO nos:          | 20231014014             | B. Requisition quantity:  | 780 cum                              |
| Sign of Security | Sign of Project Manager | C. Actual quantity poured | 360.5 m3 used on(06-11-2023), 391 m3 |
|                  |                         | D. Difference (C-A)       | 28.5 cum                             |

| Details of RMC pour |            |                                 |                         |                     |                       |                    |                           |                       |                             |                                |                                   |                                     |
|---------------------|------------|---------------------------------|-------------------------|---------------------|-----------------------|--------------------|---------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------|-------------------------------------|
| Sl. No              | Date       | Time of dispatch from RMC plant | Time of receipt at site | Time of day of pour | Quantity poured (Cum) | Dc No. / Batch no. | Specified wt @2400 kgs/m3 | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m2 | 28 days cube test strength in kN/m2 |
| 1                   | 07-11-2023 | 5:15                            | 5:24                    | 6:19                | 7m3                   | 3045               | 16,800                    | 16,890                | 90                          |                                |                                   |                                     |
| 2                   | 07-11-2023 | 5:30                            | 5:40                    | 6:25                | 7m3                   | 3193               | 16,800                    | 15,170                | -1,630                      |                                |                                   |                                     |
| 3                   | 07-11-2023 | 5:38                            | 5:47                    | 6:38                | 7m3                   | 3046               | 16,800                    | 16,830                | 30                          |                                |                                   |                                     |
| 4                   | 07-11-2023 | 5:45                            | 5:56                    | 6:41                | 7m3                   | 3194               | 16,800                    | 16,840                | 40                          |                                |                                   |                                     |
| 5                   | 07-11-2023 | 6:00                            | 6:10                    | 6:53                | 7m3                   | 3195               | 16,800                    | 16,990                | 190                         |                                |                                   |                                     |
| 6                   | 07-11-2023 | 5:51                            | 6:00                    | 7:01                | 7m3                   | 3047               | 16,800                    | 16,870                | 70                          |                                |                                   |                                     |
| 7                   | 07-11-2023 | 6:21                            | 6:30                    | 7:37                | 7m3                   | 3049               | 16,800                    | 16,970                | 170                         |                                |                                   |                                     |
| 8                   | 07-11-2023 | 6:06                            | 6:15                    | 7:04                | 7m3                   | 3048               | 16,800                    | 16,650                | -150                        |                                |                                   |                                     |
| 9                   | 07-11-2023 | 6:40                            | 6:49                    | 7:42                | 7m3                   | 3050               | 16,800                    | 16,530                | -270                        |                                |                                   |                                     |
| 10                  | 07-11-2023 | 6:20                            | 6:31                    | 7:21                | 7m3                   | 3196               | 16,800                    | 16,550                | -250                        |                                |                                   |                                     |
| 11                  | 07-11-2023 | 7:15                            | 7:24                    | 8:28                | 7m3                   | 3051               | 16,800                    | 16,980                | 180                         |                                |                                   |                                     |
| 12                  | 07-11-2023 | 7:25                            | 7:35                    | 8:45                | 7m3                   | 3197               | 16,800                    | 16,510                | -290                        |                                |                                   |                                     |
| 13                  | 07-11-2023 | 7:55                            | 8:04                    | 9:05                | 7m3                   | 3052               | 16,800                    | 17,180                | 380                         |                                |                                   |                                     |
| 14                  | 07-11-2023 | 9:00                            | 9:10                    | 10:18               | 7m3                   | 3198               | 16,600                    | 16,600                | -                           |                                |                                   |                                     |
| 15                  | 07-11-2023 | 9:45                            | 9:55                    | 10:45               | 7m3                   | 3200               | 16,800                    | 17,500                | 700                         |                                |                                   |                                     |

|    |            |       |       |       |     |      |        |        |        |  |  |  |
|----|------------|-------|-------|-------|-----|------|--------|--------|--------|--|--|--|
| 16 | 07-11-2023 | 10:00 | 10:10 | 11:05 | 7m3 | 3201 | 16,800 | 18,220 | 1,420  |  |  |  |
| 17 | 07-11-2023 | 10:15 | 10:25 | 11:14 | 7m3 | 3202 | 16,800 | 17,430 | 630    |  |  |  |
| 18 | 07-11-2023 | 10:11 | 10:20 | 11:16 | 7m3 | 3056 | 16,800 | 16,550 | -250   |  |  |  |
| 19 | 07-11-2023 | 10:35 | 10:46 | 11:33 | 7m3 | 3203 | 16,800 | 17,370 | 570    |  |  |  |
| 20 | 07-11-2023 | 10:50 | 11:00 | 12:10 | 7m3 | 3204 | 16,800 | 17,510 | 710    |  |  |  |
| 21 | 07-11-2023 | 11:16 | 11:25 | 12:11 | 7m3 | 3060 | 16,800 | 16,840 | 40     |  |  |  |
| 22 | 07-11-2023 | 11:27 | 11:36 | 12:36 | 7m3 | 3061 | 16,800 | 16,860 | 60     |  |  |  |
| 23 | 07-11-2023 | 11:15 | 11:25 | 12:33 | 7m3 | 3205 | 16,800 | 17,130 | 330    |  |  |  |
| 24 | 07-11-2023 | 11:40 | 11:50 | 12:49 | 7m3 | 3207 | 16,800 | 18,920 | 2,120  |  |  |  |
| 25 | 07-11-2023 | 11:55 | 12:05 | 12:38 | 7m3 | 3208 | 16,800 | 17,530 | 730    |  |  |  |
| 26 | 07-11-2023 | 11:30 | 11:40 | 12:43 | 7m3 | 3206 | 16,800 | 18,940 | 2,140  |  |  |  |
| 27 | 07-11-2023 | 12:23 | 12:33 | 13:26 | 7m3 | 3210 | 16,800 | 17,260 | 460    |  |  |  |
| 28 | 07-11-2023 | 12:36 | 12:47 | 13:41 | 7m3 | 3211 | 16,800 | 17,230 | 430    |  |  |  |
| 29 | 07-11-2023 | 12:10 | 12:21 | 14:09 | 7m3 | 3209 | 16,800 | 17,180 | 380    |  |  |  |
| 30 | 07-11-2023 | 12:52 | 13:03 | 14:00 | 7m3 | 3212 | 16,800 | 17,450 | 650    |  |  |  |
| 31 | 07-11-2023 | 13:15 | 13:24 | 14:11 | 8m3 | 3062 | 19,200 | 19,550 | 350    |  |  |  |
| 32 | 07-11-2023 | 13:35 | 13:44 | 14:47 | 7m3 | 3066 | 16,800 | 16,410 | -390   |  |  |  |
| 33 | 07-11-2023 | 14:05 | 14:14 | 14:54 | 7m3 | 3068 | 16,800 | 17,050 | 250    |  |  |  |
| 34 | 07-11-2023 | 13:51 | 14:00 | 14:56 | 7m3 | 3067 | 16,800 | 17,020 | 220    |  |  |  |
| 35 | 07-11-2023 | 14:02 | 14:12 | 15:14 | 7m3 | 3213 | 16,800 | 17,700 | 900    |  |  |  |
| 36 | 07-11-2023 | 14:24 | 14:34 | 15:51 | 7m3 | 3214 | 16,800 | 17,950 | 1,150  |  |  |  |
| 37 | 07-11-2023 | 14:53 | 15:03 | 16:15 | 7m3 | 3215 | 16,800 | 17,460 | 660    |  |  |  |
| 38 | 07-11-2023 | 15:16 | 15:26 | 16:25 | 9m3 | 3216 | 21,600 | 17,700 | -3,900 |  |  |  |
| 39 | 07-11-2023 | 15:40 | 15:49 | 16:47 | 8m3 | 3072 | 19,200 | 18,830 | -370   |  |  |  |
| 40 | 07-11-2023 | 15:35 | 15:46 | 16:38 | 7m3 | 3217 | 16,800 | 17,210 | 410    |  |  |  |

|                |            |       |       |              |                          |      |                 |                 |               |  |  |  |
|----------------|------------|-------|-------|--------------|--------------------------|------|-----------------|-----------------|---------------|--|--|--|
| 41             | 07-11-2023 | 16:00 | 16:09 | 17:06        | 8m <sup>3</sup>          | 3074 | 19,200          | 19,230          | 30            |  |  |  |
| 42             | 07-11-2023 | 16:11 | 16:21 | 17:10        | 7m <sup>3</sup>          | 3218 | 16,800          | 17,280          | 480           |  |  |  |
| 43             | 07-11-2023 | 16:15 | 16:24 | 17:36        | 8m <sup>3</sup>          | 3075 | 19,200          | 19,330          | 130           |  |  |  |
| 44             | 07-11-2023 | 16:25 | 16:35 | 17:42        | 7m <sup>3</sup>          | 3219 | 16,800          | 17,780          | 980           |  |  |  |
| 45             | 07-11-2023 | 16:45 | 16:55 | 17:47        | 7m <sup>3</sup>          | 3220 | 16,800          | 17,570          | 770           |  |  |  |
| 46             | 07-11-2023 | 17:37 | 17:47 | 18:49        | 7m <sup>3</sup>          | 3221 | 16,800          | 17,370          | 570           |  |  |  |
| 47             | 07-11-2023 | 17:44 | 17:53 | 18:46        | 7m <sup>3</sup>          | 3081 | 16,800          | 16,860          | 60            |  |  |  |
| 48             | 07-11-2023 | 17:56 | 18:05 | 18:59        | 7m <sup>3</sup>          | 3082 | 16,800          | 17,000          | 200           |  |  |  |
| 49             | 07-11-2023 | 18:00 | 18:10 | 19:08        | 7m <sup>3</sup>          | 3222 | 16,800          | 17,510          | 710           |  |  |  |
| 50             | 07-11-2023 | 18:19 | 18:29 | 19:29        | 7m <sup>3</sup>          | 3223 | 16,800          | 17,140          | 340           |  |  |  |
| 51             | 07-11-2023 | 18:46 | 18:55 | 19:40        | 8m <sup>3</sup>          | 3084 | 19,200          | 19,560          | 360           |  |  |  |
| 52             | 07-11-2023 | 18:20 | 18:29 | 19:38        | 8m <sup>3</sup>          | 3083 | 19,200          | 19,060          | -140          |  |  |  |
| 53             | 07-11-2023 | 19:41 | 19:51 | 21:01        | 7m <sup>3</sup>          | 3225 | 16,800          | 15,570          | -1,230        |  |  |  |
| 54             | 07-11-2023 | 18:48 | 18:58 | 22:25        | 7m <sup>3</sup>          | 3224 | 16,800          | 13,820          | -2,980        |  |  |  |
| 55             | 07-11-2023 | 20:11 | 20:21 | 21:21        | 7m <sup>3</sup>          | 3226 | 16,800          | 14,790          | -2,010        |  |  |  |
|                |            |       |       | <b>Total</b> | <b>391 m<sup>3</sup></b> |      | <b>9,43,000</b> | <b>9,50,230</b> | <b>-7,230</b> |  |  |  |
| <b>Remarks</b> |            |       |       |              |                          |      |                 |                 |               |  |  |  |

Note: 1. Report to be sent on a daily basis to purchase, dispatch, even and report, and dispatch, even. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on purchase basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.