

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL SOV		Block No.:	For Septic Tank-M20
Project:	SOV-III		Flat / Villa no.:	For Septic Tank
Supplier:	KN Infra		Slab no.:	-
Requisition nos.:	20231031026		A. Estimated quantity:	35
PO nos.:	20231031044		B. Requisition quantity:	35
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	12
			D. Difference (C-A)	-23

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	08/11/23	04:00	04:40	04:45	06	0169	14400	14580				
2.	15/11/23	10:10	10:50	10:55	06	0256	14400	14360				
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					12		28800	29160				
Remarks	Part received remaining required											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: MODI HOUSING PVT LTD			D.C. No: 0256		Date: 15-11-2023
Delivery Site: CHERLA PALLY			Truck No: TS08UG7853		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC		6		
Other Documents Enclosed: 1) 2)			For Office use only		
Note: No alterations will be accepted without Supplier & Customer Signatures alongwith reasons.			Driver Name:		BR.SANTOSH
			Signature:		
Received above material in good condition			for KN INFRA		
Customer Signature			Authorised Signatory		