

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	B/W G&H Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards b/n G&h bloc drive slab2 purpose
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20231128052	A. Estimated quantity:	30M3(M20)
PO nos.:	20231128058	B. Requisition quantity:	30M3
	Sign of Admin	C. Actual quantity poured	18.5M3
	Sign of Project Manger	D. Difference (C-A)	11.5M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.11.23	12:10	16:30	16:45	7	3399	16800	16540	-260			
2.	29.11.23	14:07	15:03	15:25	7	3400	16800	16640	-160			
3.	29.11.23	17:40	18:32	18:50	4.5	3401	10800	10950	+150			
4.												
5.												
6.												
7.												
8.												
Total:					18.5 M3		44400	44130	-270			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Mainain original report + weightment slips + pour reports + test reports - photographs at sit

CEMEX INFRA

Plot No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: GMR MODI		D.C. No: 3399		Date: 29/Nov/23	
Delivery Site: NFC		Truck No: TS 08 UG 7605		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
7	M20	7.00	Cum	49.00	GOOD
Other Documents Enclosed:					
1) INWARD					
2) MODI REALTY MALLAPUR LLP					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Received By: Sign					
Customer Signature					
For Office use only					
Driver Name: SUDHAKAR					
Signature: 2023/11/29					
for Cemex Infra					
Authorised Signatory					