

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	E Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards e block columns 0 concreting purpose
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20231125018	A. Estimated quantity:	20M3(M25)
PO nos.:	20231125024	B. Requisition quantity:	20M3
	Sign of Admin	C. Actual quantity poured	3M3
	Sign of Project Manager	D. Difference (C-A)	17M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28.11.23	12:24	14:59	23:40	3	3388	7200	7280	+80			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					3 M3		7200	7280	+80			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports - photographs at site

INFRA

No: 312, Rampally(Vill), keesara (mdl)
 (Dist), Hyderabad - 501301,
 .9848 210 686 / 9133 335 839
 Email : cemexinfra9@gmail.com



CEMEX INFRA
 READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: GMR MODI		D.C. No: 3388		Date: 28/Nov/23	
Delivery Site: NFC		Truck No: TS 08 UE 5535		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	3.00	Cum	3.00	GOOD

Other Documents Enclosed:

1)	Driver Name:	ANJI REDDY
2)	Signature:	

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in **good condition**

Customer Signature	MODI REALTY MALLAPUR LLP 14116 28/11/23	for Cemex Infra Authorised Signatory
--------------------	---	---

SECURITY COPY

Customer Name:	GMR MODI	D.C.No.	3388	Date:	28/Nov/23
Delivery Site:	NFC	Grade:	M25	QTY	3.00
Truck No:	TS 08 UE 5535	Driver Name:	ANJI REDDY	Time Out:	11:55
Remarks:					