

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 slab -03 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	03
Requisition nos.:	20231129031	A. Estimated quantity:	825M3
PO nos.:	20231129048	B. Requisition quantity:	825M3
Sign of Security	Sign of Admin	C. Actual quantity poured	815M3
	Sign of Project Manager	D. Difference (C-A)	10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09.12.2023	05:50	06:40	06:55	07m3	3646	16800	18110				
2	09.12.2023	05:45	06:35	06:50	08m3	3543	19200	19120				
3	09.12.2023	05:40	06:35	06:45	07m3	3645	16800	16990				
4	09.12.2023	06:03	07:03	07:20	07m3	3647	16800	16990				
5	09.12.2023	06:15	07:10	07:25	07m3	3648	16800	16450	350			
6	09.12.2023	06:10	07:10	07:30	08m3	3544	19200	19230				
7	09.12.2023	06:25	07:20	07:35	07m3	3649	16800	16970				
8	09.12.2023	06:30	07:25	07:40	07m3	3650	16800	17040				
9	09.12.2023	06:20	07:20	07:35	08m3	3545	19200	19370				
10	09.12.2023	06:35	07:30	07:50	08m3	3546	19200	19310				
11	09.12.2023	07:00	08:05	08:20	08m3	3547	19200	19400				
12	09.12.2023	07:00	08:03	08:25	07m3	3652	16800	17000				

13	09.12.2023	07:15	08:15	08:35	07m3	3653	16800	16530	270				
14	09.12.2023	07:53	08:50	09:05	08m3	3551	19200	19300					
15	09.12.2023	06:50	07:45	07:55	07m3	3651	16800	17040					
16	09.12.2023	07:02	08:05	08:20	08m3	3548	19200	18850	350				
17	09.12.2023	07:15	08:20	08:45	08m3	3549	19200	18880	400				
18	09.12.2023	07:30	08:25	08:45	08m3	3550	19200	18900	300				
19	09.12.2023	08:40	09:40	10:00	07m3	3654	16800	16740	60				
20	09.12.2023	08:50	09:55	10:15	07m3	3656	16800	16820					
21	09.12.2023	09:00	09:55	10:25	08m3	3552	19200	19380					
22	09.12.2023	09:15	10:10	10:25	07m3	3657	16800	16980					
23	09.12.2023	09:22	10:20	10:40	08m3	3553	19200	19190					
24	09.12.2023	09:25	10:20	10:35	07m3	3658	16800	19270					
25	09.12.2023	09:45	10:40	11:00	08m3	3554	19200	19440					
26	09.12.2023	09:35	10:30	10:50	06m3	3659	14400	14340	60				
27	09.12.2023	09:48	10:40	10:55	08m3	3660	19200	19190					
28	09.12.2023	10:00	10:55	11:15	08m3	3555	19200	19590					
29	09.12.2023	10:12	11:12	11:35	07m3	3662	16800	16930					
30	09.12.2023	10:22	11:20	11:40	07m3	3663	16800	16950					
31	09.12.2023	10:20	11:20	11:40	08m3	3556	19200	19360					
32	09.12.2023	10:36	11:35	11:55	07m3	3664	16800	16850					
33	09.12.2023	10:40	11:40	11:55	08m3	3557	19200	19530					
34	09.12.2023	10:47	11:45	11:55	07m3	3665	16800	16930					
35	09.12.2023	10:50	11:50	12:05	08m3	3558	19200	19610					
36	09.12.2023	11:23	12:20	12:40	07m3	3666	16800	16780					
37	09.12.2023	11:30	12:30	12:45	07m3	3667	16800	16880					
38	09.12.2023	11:17	12:20	12:45	08m3	3559	19200	19410					
39	09.12.2023	11:50	12:50	13:10	08m3	3560	19200	19650					

40	09.12.2023	12:20	13:15	13:25	08m3	3561	19200	19180	20			
41	09.12.2023	12:45	13:40	13:55	08m3	3562	19200	19110	90			
42	09.12.2023	12:49	13:39	13:52	07m3	3670	16800	16960				
43	09.12.2023	12:58	13:40	13:55	07m3	3671	16800	16640	160			
44	09.12.2023	13:00	13:55	14:05	08m3	3563	19200	19240				
45	09.12.2023	13:15	14:15	14:30	08m3	3564	19200	19180	20			
46	09.12.2023	13:24	14:20	14:35	07m3	3673	16800	16620	180			
47	09.12.2023	13:38	14:30	14:55	07m3	3674	16800	18940				
48	09.12.2023	13:35	14:30	14:55	08m3	3565	19200	19130	70			
49	09.12.2023	13:11	14:10	14:25	06m3	3672	14400	13950				
50	09.12.2023	13:48	14:40	14:55	07m3	3675	16800	16870				
51	09.12.2023	13:51	14:50	15:05	08m3	3566	19200	19090	110			
52	09.12.2023	14:05	15:05	15:25	08m3	3676	19200	18810	390			
53	09.12.2023	14:15	15:10	15:25	07m3	3677	16800	16400	400			
54	09.12.2023	14:20	15:20	15:35	08m3	3567	19200	19120	80			
55	09.12.2023	15:01	15:57	16:12	07m3	3679	16800	16430	370			
56	09.12.2023	14:45	15:40	15:55	08m3	3568	19200	19200				
57	09.12.2023	15:21	16:30	16:55	08m3	3570	19200	18820	380			
58	09.12.2023	15:05	15:56	16:10	08m3	3569	19200	18980	220			
59	09.12.2023	15:37	16:30	16:55	08m3	3571	19200	18910	290			
60	09.12.2023	16:01	16:58	17:07	07m3	3682	16800	16930				
61	09.12.2023	15:55	16:53	17:09	08m3	3572	19200	18970	230			
62	09.12.2023	16:10	17:15	17:30	08m3	3573	19200	18980	220			
63	09.12.2023	16:30	17:25	17:40	08m3	3574	19200	18890	310			
64	09.12.2023	16:39	17:35	17:50	07m3	3683	16800	16770	30			
65	09.12.2023	17:01	17:59	18:09	06m3	3685	14400	13840	560			



66	09.12.2023	17:13	18:10	18:25	08m3	3686	19200	19390				
67	09.12.2023	17:15	18:15	18:25	08m3	3575	19200	19050	150			
68	09.12.2023	17:24	18:20	18:35	08m3	3687	19200	19300				
69	09.12.2023	17:35	18:30	18:55	08m3	3576	19200	19230				
70	09.12.2023	17:46	18:45	18:56	07m3	3689	16800	16860				
71	09.12.2023	17:35	18:25	18:40	07m3	3688	16800	16940				
72	09.12.2023	17:55	18:50	19:10	08m3	3577	19200	19020	80			
73	09.12.2023	17:59	18:50	19:10	07m3	3690	16800	16820				
74	09.12.2023	18:11	19:10	19:25	07m3	3691	16800	16800				
75	09.12.2023	18:24	19:30	19:45	07m3	3692	16800	16950				
76	09.12.2023	18:12	17:10	17:25	08m3	3578	19200	19150	50			
77	09.12.2023	18:24	18:20	18:35	08m3	3579	19200	18940	260			
78	09.12.2023	18:37	19:30	19:55	07m3	3693	16800	16860				
79	09.12.2023	18:51	19:50	20:15	07m3	3694	16800	16750	50			
80	09.12.2023	18:41	19:40	19:55	08m3	3580	19200	19210				
81	09.12.2023	19:04	20:05	20:20	07m3	3695	16800	16860				
82	09.12.2023	18:56	19:50	20:15	08m3	3581	19200	19050				
83	09.12.2023	19:16	20:15	20:30	07m3	3696	16800	17330				
84	09.12.2023	19:11	20:12	20:30	08m3	3582	19200	18840	360			
85	09.12.2023	19:32	20:30	20:55	08m3	3583	19200	18740	460			
86	09.12.2023	19:52	20:50	21:10	08m3	3584	19200	18870	330			
87	09.12.2023	20:44	21:40	21:55	07m3	3700	16800	16460	340			
88	09.12.2023	20:00	21:05	21:20	06m3	3697	14400	14090	310			
89	09.12.2023	20:16	21:10	21:25	08m3	3698	19200	19350				
90	09.12.2023	20:35	21:30	21:55	08m3	3699	19200	19330				
91	09.12.2023	21:04	22:05	22:10	07m3	3702	16800	16990				

92	09.12.2023	20:54	21:50	22:05	07m3	3701	16800	16930					
93	09.12.2023	21:25	22:20	22:35	07m3	3704	16800	16780	20				
94	09.12.2023	21:15	22:10	22:30	07m3	3703	16800	16860					
95	09.12.2023	21:39	22:40	22:55	07m3	3705	16800	16900					
96	09.12.2023	20:50	21:50	22:05	08m3	3585	19200	18690	510				
97	09.12.2023	21:16	22:10	22:25	08m3	3586	19200	19130	70				
98	09.12.2023	21:54	22:50	23:05	07m3	3706	16800	16790					
99	09.12.2023	22:09	23:10	23:25	07m3	3707	16800	17000					
100	09.12.2023	21:35	22:35	22:55	08m3	3587	19200	19320					
101	09.12.2023	22:30	23:25	23:35	08m3	3588	19200	19290					
102	09.12.2023	22:46	23:40	23:55	08m3	3589	19200	19400					
103	09.12.2023	22:49	23:40	23:55	07m3	3708	16800	16900					
104	09.12.2023	23:07	23:57	00:07	07m3	3709	16800	16500	300				
105	09.12.2023	23:38	00:30	00:55	07m3	3710	16800	16760	40				
106	10.12.2023	00:08	00:55	01:10	07m3	3711	16800	16820					
107	10.12.2023	00:51	01:50	02:05	07m3	3712	16800	16670	130				
108	10.12.2023	01:36	02:30	02:45	07m3	3713	16800	16760	40				
109	10.12.2023	01:54	02:50	03:05	07m3	3714	16800	16610	190				
110	10.12.2023	03:08	04:10	04:20	04m3	3715	9600	9460	140				
111													
Total:					815m3		1958400	1962010	9750				
Remarks	As per purchase order 825M3 but consumed 815M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit