

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	E Block columns 1 concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	E Block columns 1 concreting purpose
Requisition nos.:	20231227021	A. Estimated quantity:	50M3(M25)
PO nos.:	20231117036	B. Requisition quantity:	50M3
	Sign of Admin	C. Actual quantity poured	47M3
	Sign of Project Manager	D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.12.23	09:25	11:24	11:35	8	0602	19200	19070	-130			
2.	31.12.23	10:45	14:17	14:30	8	0603	19200	19220	+20			
3.	31.12.23	13:51	16:16	16:45	5.5	0611	13200	13300	+100			
4.	05.01.24	09:45	11:20	11:45	8	0036	19200	18930	-270			
5.	05.01.24	10:01	12:59	01:15	8	0037	19200	19100	-100			
6.	05.01.24	12:48	15:02	15:25	6	0042	14400	14310	-90			
7.	05.01.24	14:51	17:00	17:30	3.5	0044	8400	8750	+350			
Total:					47		112800	112680	-120			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Φ. NO - 20231227036

Customer Name: GULMOHAR RESIDENCY

D.C. No: 0036 Date: 05-01-2024

Delivery Site:

MALLAPUR

Truck No: TS08UG7853 Mode: PUMP

S.No:

1

Description

M-25 RMC

Qty

8

Units

Cum

8

Remarks

Other Documents Enclosed:

1)

BR.SANTOSH

Driver Name:

For Office use only

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

MODI REALTY MALLAPUR LLP
Ward No. 14792-D-0510124
80840195010

for KN INFRA

Authorised Signatory



Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0037**

Date: **05-01-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG5055**

Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-25 RMC	8	Cum	16	-

Other Documents Enclosed:

For Office use only

1) Driver Name: **PRABHAKAR**
2) Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

INWARD
WARD No: **14796**
MODI REALTY MALLAPUR LLP
05/01/24

Received above material in good condition

for KN INFRA

Customer Signature

Authorized Signatory

Received By: **...** Sign: **...**

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY** D.C. No: **0042** Date: **05-01-2024**

Delivery Site: **MALLAPUR** Truck No: **TS08UG7853** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M 25 RMC	6	Cum	22	-

Other Documents Enclosed:

1) _____ Driver Name: **BR.SANTOSH**
2) _____ Signature: _____

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

INWARD
MODI REALTY MALLAPUR LLP
Ward No. **14797** of **05/01/24**
MRIN NO. **2020010** S/D
Received By: _____ Sign: _____

for KN INFRA
Authorized Signatory

Act	0.0	4800.0	2465.0	4023.0	0.0	0.0	1684.0	300.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	12.0	0.0	0.0
12.31	0	800	410	670	0	0	280	50	0	0	0	0	0	0	2	0	0	0
12.32	0	800	412	670	0	0	281	50	0	0	0	0	0	0	2	0	0	0

TOTAL

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0044** Date: **05-01-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG5055** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M 25 RMC	3.5	Cum	25.5	

For Office use only

PRABHAKAR

Driver Name: **INVARD**
Signature: **INVARD**

Signature: **MODI REALTY MALLAPUR**
Date: **05/01/24**

for KN INFRA

Ward No: **4801**
MRN NO: **2024015010**
for KN INFRA
Authorized Signatory

1) Note: No alterations will be accepted without supplier &
2) Customer Signatures alongwith reasons.
Received above material in good condition

Customer Signature