



Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		Rekhapande			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		28/2/2020			
Period		From:	21/2/2020	To:	27/2/2020
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	19	575.00	10,925
2	Civil work	Male helper	15	400.00	6,000
3	Civil work	Female helper	-	350.00	-
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					16,925
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name					
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					


APPROVED BY
 28 FEB 2020
 T. MADHU
 PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		Rekhapande			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		21/2/2020			
Period	From:	28/2/2020	To:	27/2/2020	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1					-
2					-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDs approval
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					


APPROVED BY
 28 FEB 2020
 T. MADHU
 PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly										
Details of material received										
Name of contractor:			Rekha Pandey							
Company name:			Vista Homes							
Project name:			Vista Homes							
Date:			28/2/2020							
Period			From:		21/2/2020		To:		27/2/20	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount			
1	CEMENT			-	BAGS	219.00	-			
2	CEMENT			-	BAGS	275.00	-			
3	CEMENT			-	BAGS	250.00	-			
4	CEMENT			-	BAGS	275.00	-			
5	SAND			-	CFT	13.00	-			
6	ROBO FINE SAND	24/Feb/20	60030	245.00	CFT	31.00	7,595.00			
7	ROBO FINE SAND			-	CFT	31.00	-			
8	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-			
9	CEMENT BLOCKS 6"X8"X16"			-	NOS	31.86	-			
10	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-			
11	CEMENT BLOCKS 4"X8"X16"			-	NOS	21.40	-			
12							-			
13							-			
14							-			
15							-			
Total							7,595.00			
Payment recommended by project manager:										
Payment approved by MD:										
Prepared by:			Approved by:			MDs approval				
Name										
Sign										
Date										
Note: 1. Attach inward summary report from database. 2. Attach details sheet from database with photographs 3. Recommend payment as per our guideline rates for building material. 4. Other material rates can be adopted as per bills produced. APPROVED BY 28 FEB 2020 T. MADHU PROJECT MANAGER										

Annexure - D - Circular no. 807(C)											
Vista Homes - Milestone Report for CR											
Name of contractor:		Rekha Pandey									
Company name:		Vista Homes									
Project name:		Vista Homes									
Date:		28.02.20									
S No	F Block Flat No	Type (2, 3BHK)	SBUA	Work start date	Brick work	Internal plastering	External plastering	Completi n of stage I	Completion of stage II	Completion of stage III	Completion of stage IV Date of physical possession
1	F 006	TYPE-C	950	2.11.18	2.1.19	6.2.19	5.8.19	2.4.19	20.12.19	03.01.20	
2	F 007	TYPE-D	950	2.11.18	2.1.19	6.2.19	20.8.19	2.4.19	24.9.19	9.12.19	
3	F 008	TYPE-A	1.220	2.11.18	2.1.19	6.2.19	5.8.19	2.4.19	24.9.19	9.12.19	
4	F 009	TYPE-B	1.220	2.11.18	2.1.19	6.2.19	5.6.19	2.4.19	9.12.19	20.12.19	
5	F 106	TYPE-C	950	4.12.18	2.1.19	14.3.19	5.8.19	5.5.19			
6	F 107	TYPE-D	950	4.12.18	2.1.19	14.3.19	20.8.19	5.5.19			
7	F 108	TYPE-A	1.220	4.12.18	2.1.19	14.3.19	5.8.19	5.5.19	9.12.19	14.1.20	
8	F 109	TYPE-B	1.220	4.12.18	2.1.19	14.3.19	5.9.19	5.5.19	17.1.20	28.01.20	
9	F 206	TYPE-C	950	5.1.19	14.3.19	22.4.19	20.8.19	8.6.19	17.1.20	28.01.20	
10	F 207	TYPE-D	950	5.1.19	14.3.19	22.4.19	20.8.19	8.6.19	9.12.19		
11	F 208	TYPE-A	1.220	5.1.19	14.3.19	22.4.19	5.8.19	8.6.19	20.1.20	04.02.20	
12	F 209	TYPE-B	1.220	5.1.19	14.3.19	22.4.19	5.8.19	8.6.19	14.1.20	28.01.20	
13	F 306	TYPE-C	950	7.2.19	27.3.19	30.6.19	20.8.19	10.7.19	04.02.20	25-02-2020	
14	F 307	TYPE-D	950	7.2.19	27.3.19	30.6.19	5.8.19	10.7.19	10.02.20	13.02.20	
15	F 308	TYPE-A	1.220	7.2.19	27.3.19	30.6.19	5.8.19	10.7.19	04.02.20	10.02.20	
16	F 309	TYPE-B	1.220	7.2.19	27.3.19	30.6.19	5.8.19	10.7.19			
17	F 406	TYPE-C	950	8.3.19	28.5.19	28.8.19	5.8.19	10.8.19			
18	F 407	TYPE-D	950	8.3.19	28.5.19	28.8.19	5.8.19	10.8.19			
19	F 408	TYPE-A	1.220	8.3.19	28.5.19	5.11.19	5.9.19	10.8.19			
20	F 409	TYPE-B	1.220	8.3.19	28.5.19	5.11.19	5.9.19	10.8.19			
21	E 005	TYPE-C	950	20.7.19	4.9.19	31.01.20	31.01.20	31.01.20			
22	E 006	TYPE-D	950	20.7.19	4.9.19	31.01.20	31.01.20	31.01.20			
23	E 007	TYPE-A	1.220	20.7.19	29.8.19	6.1.2020	6.1.2020	31.01.20			
24	E 008	TYPE-B	1.220	20.7.19	29.8.19	6.1.2020	6.1.2020	31.01.20			
25	E 009	TYPE-C	950	20.7.19	29.8.19	6.1.2020	6.1.2020	31.01.20			
26	E 105	TYPE-B	950	25.8.19	23.9.19	12.02.20	12.02.20	17.02.20			
27	E 106	TYPE-C	950	25.8.19	14.9.19	13.02.20	13.02.20	17.02.20			
28	E 107	TYPE-D	950	25.8.19	14.9.19	13.02.20	13.02.20	17.02.20			
29	E 108	TYPE-A	1.220	25.8.19	14.10.19	12.02.20	13.02.20	17.02.20			
30	E 109	TYPE-B	1.220	25.8.19	14.10.19	13.02.20	13.02.20	17.02.20			
31	E 205	TYPE-C	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20			
32	E 206	TYPE-D	950	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20			
33	E 207	TYPE-A	1.220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20			
34	E 208	TYPE-B	1.220	15.9.19	28.10.19	20.02.20	20.02.20	25.02.20			
35	E 209	TYPE-C	950	10.10.19	16.12.19						
36	E 305	TYPE-D	950	10.10.19	16.12.19						
37	E 306	TYPE-A	1.220	10.10.19	16.12.19						
38	E 307	TYPE-B	1.220	10.10.19	16.12.19						
39	E 308	TYPE-C	950	10.10.19	16.12.19						
40	E 309	TYPE-D	950	10.10.19	16.12.19						
41	E 405	TYPE-A	1.220	24.01.20							
42	E 406	TYPE-B	1.220	24.01.20							
43	E 407	TYPE-C	950	05.02.20							
44	E 408	TYPE-D	950								
45	E 409	TYPE-A	1.220								

Note: Send report every Thursday.

APPROVED BY
20 FEB 2020
T. MADHU
PROJECT MANAGER