



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

① PO: 20240216023

D.C. No. : **5076**

Date : **17/02/24**

TO, **Gurone** **Pond - 2024 - 0216-023**

Vehicle No. : **TS08UL 7651**

Thurika Rally

No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time - 6:31	7 ³	7 ³	Pump
		MRN - 20240219001			

INWARD	
Inward No: 3833	02/17/2024

MRN No: **02** Dt: **17/02/24**
Received By: **[Signature]** Sign: **[Signature]**

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **SL RMC PLANT**

Authorised Signatory **[Signature]**

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	Southern block slab-5 casting
Project:	GV ONE	Flat / Villa no:	-
Supplier:	R6 Infa	Slab no:	5
Requisition nos:	20240216013	A. Estimated quantity:	398cum
PO nos.:	20240216023	B. Requisition	398cum
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity pour
Details of RMC pour		D. Difference (C-A)	29cum

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17-02-2024	6:22	6:31	7:01	7m3	5076	16,800	16,570	230			
2	17-02-2024	6:35	6:44	7:23	7m3	5077	16,800	17,270	-470			
3	17-02-2024	6:45	6:54	7:42	7m3	5078	16,800	16,810	-10			
4	17-02-2024	6:40	6:50	7:47	8m3	4453	19,200	18,850	350			
5	17-02-2024	7:00	7:10	7:49	8m3	4454	19,200	19,080	120			
6	17-02-2024	6:57	7:06	8:05	7m3	5079	16,800	17,030	-230			
7	17-02-2024	7:20	7:30	8:09	8m3	4455	19,200	18,980	220			
8	17-02-2024	7:12	7:21	8:26	7m3	5080	16,800	17,050	-250			
9	17-02-2024	7:34	7:42	8:15	6m3	5082	14,400	14,490	-90			
10	17-02-2024	7:40	7:50	8:23	8m3	4456	19,200	18,560	640			
11	17-02-2024	7:50	7:58	8:31	6m3	5083	14,400	14,390	10			
12	17-02-2024	7:56	8:05	8:37	7m3	5084	16,800	16,910	-110			
13	17-02-2024	8:10	8:19	9:00	7m3	5085	16,800	16,390	410			
14	17-02-2024	8:20	8:30	9:12	8m3	4457	19,200	19,490	-290			
15	17-02-2024	9:39	9:48	10:23	7m3	5087	16,800	16,270	530			

16	17-02-2024	9:40	9:50	10:24	8m3	4459	19,200	19,530	-330				
17	17-02-2024	9:53	10:02	10:41	7m3	5088	16,800	16,860	-60				
18	17-02-2024	10:06	10:15	10:53	8m3	5089	19,200	19,350	-150				
19	17-02-2024	10:00	10:09	11:08	7m3	4460	16,800	17,040	-240				
20	17-02-2024	10:37	10:46	11:20	7m3	5091	16,800	17,050	-250				
21	17-02-2024	10:47	10:55	11:30	6m3	5092	14,400	13,860	540				
22	17-02-2024	10:50	11:00	11:32	7m3	4462	16,800	16,660	140				
23	17-02-2024	11:00	11:09	11:52	7m3	5093	16,800	16,980	-180				
24	17-02-2024	11:10	11:19	11:55	7m3	5094	16,800	16,970	-170				
25	17-02-2024	11:22	11:30	12:16	6m3	5095	14,400	14,020	380				
26	17-02-2024	11:52	12:01	12:29	8m3	5097	19,200	19,070	130				
27	17-02-2024	12:11	12:20	12:49	7m3	5098	16,800	16,900	-100				
28	17-02-2024	12:25	12:34	12:59	8m3	5099	19,200	18,980	220				
29	17-02-2024	12:32	12:42	13:17	8m3	4468	19,200	19,490	-290				
30	17-02-2024	12:36	12:45	13:22	7m3	5100	16,800	16,950	-150				
31	17-02-2024	12:49	12:58	13:28	7m3	4469	16,800	17,350	-550				
32	17-02-2024	12:50	12:59	13:39	7m3	5101	16,800	17,020	-220				
33	03-02-1900	13:02	13:11	13:43	8m3	5102	19,200	19,180	20				
34	03-02-1900	13:14	13:22	13:49	6m3	5103	14,400	14,230	170				
35	17-02-2024	14:30	14:39	15:09	7m3	5106	16,800	16,820	-20				
36	17-02-2024	14:10	14:20	15:12	8m3	4471	19,200	19,130	70				
37	17-02-2024	15:00	15:09	15:37	7m3	5109	16,800	16,640	160				
38	17-02-2024	14:50	15:00	15:39	8m3	4473	19,200	19,450	-250				
39	17-02-2024	15:17	15:26	16:13	7m3	5110	16,800	16,500	300				
40	17-02-2024	15:30	15:39	16:16	7m3	5111	16,800	16,760	40				
41	17-02-2024	15:52	16:00	16:35	7m3	5113	16,800	16,950	-150				
42	17-02-2024	16:05	16:14	16:46	7m3	5114	17,233	16,830	403				
43	17-02-2024	16:00	16:10	16:52	8m3	4476	17,231	18,970	-1,739				
44	17-02-2024	16:20	16:30	17:04	8m3	4477	17,230	19,160	-1,930				
45	17-02-2024	16:40	16:50	17:26	7m3	4478	17,228	16,990	238				
46	17-02-2024	16:20	16:29	17:23	7m3	5115	17,226	16,800	426				

47	17-02-2024	16:48	16:57	17:31	7m3	5116	17,225	16,650	575			
48	17-02-2024	17:00	17:09	17:39	7m3	5117	17,223	16,670	553			
49	17-02-2024	17:25	17:35	18:10	8m3	4479	17,221	19,630	-2,409			
50	17-02-2024	17:40	17:50	18:32	7m3	4480	17,220	16,500	720			
51	17-02-2024	18:40	18:50	19:18	8m3	4481	17,218	19,070	-1,852			
Total					369m3		8,80,256	8,85,150	-4,894			

Remarks balance quantity will be used later.

Note: 1. Report to be sent on a daily basis to g. warehouse and dispatches, 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PC. 5. Weigh all vehicles. 6. 6 cubic meters vehicle would have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.