

Company Name			Vista Homes		
Project			Vista Homes		
Prepared By			T Madhu		
Last updated on			10/Feb/20		
Block No			F Block		
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date
1	001	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19
2	002	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19
3	003	2/Nov/18	6/Mar/19	18/Sep/19	12/Dec/19
4	004	2/Nov/18	6/Mar/19	18/Sep/19	9/Dec/19
5	005	2/Nov/18	6/Mar/19	18/Sep/19	10/Dec/19
6	006	30/Aug/18	5/Mar/19		
7	007	30/Aug/18	5/Mar/19	20/Dec/19	3/Jan/20
8	008	30/Aug/18	5/Mar/19	24/Sep/19	10/Dec/19
9	009	30/Aug/18	5/Mar/19	12/Dec/19	20/Dec/19
10	101	11/Dec/18	8/Apr/19		
11	102	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20
12	103	11/Dec/18	8/Apr/19		
13	104	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20
14	105	11/Dec/18	8/Apr/19		
15	106	24/Oct/18	8/Apr/19		
16	107	24/Oct/18	8/Apr/19		
17	108	24/Oct/18	8/Apr/19		
18	109	24/Oct/18	8/Apr/19	12/Dec/19	
19	201	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20
20	202	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20
21	203	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20
22	204	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20
23	205	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20
24	206	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20
25	207	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20
26	208	23/Nov/18	20/Apr/19	9/Dec/19	16/Dec/19
27	209	23/Nov/18	20/Apr/19	20/Jan/20	4/Feb/20
28	301	7/Mar/19	3/Jul/19	28/Jan/20	
29	302	7/Mar/19	3/Jul/19	28/Jan/20	
30	303	7/Mar/19	3/Jul/19		
31	304	7/Mar/19	3/Jul/19	4/Feb/20	
32	305	7/Mar/19	3/Jul/19		
33	306	11/Jan/19	3/Jul/19	14/Jan/20	28/Jan/20
34	307	11/Jan/19	3/Jul/19	4/Feb/20	
35	308	11/Jan/19	3/Jul/19		
36	309	11/Jan/19	3/Jul/19	4/Feb/20	
37	401	9/Apr/18	9/Oct/19		
38	402	9/Apr/18	20/Dec/19		
39	403	9/Apr/18	9/Oct/19		
40	404	9/Apr/18	9/Oct/19		
41	405	9/Apr/18	9/Oct/19		
42	406	14/Feb/19	9/Oct/19		
43	407	14/Feb/19	9/Oct/19		
44	408	14/Feb/19	28/Sep/19		
45	409	14/Feb/19	16/Sep/19		


APPROVED BY
10 FEB 2020
T. MADHU
PROJECT MANAGER

Company Name			Vista Homes		
Project			Vista Homes		
Prepared By			T Madhu		
Last updated on			10/Feb/20		
Block No			E Block		
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date
1	001	20/May/19			
2	002	20/May/19			
3	003	20/May/19			
4	004	20/May/19			
5	005	20/May/19	6/Jan/20		
6	006	20/May/19	6/Jan/20		
7	007	20/May/19	6/Jan/20		
8	008	20/May/19	6/Jan/20		
9	009	20/May/19	6/Jan/20		
10	101	16/Jun/19			
11	102	16/Jun/19			
12	103	16/Jun/19			
13	104	16/Jun/19			
14	105	16/Jun/19			
15	106	16/Jun/19			
16	107	16/Jun/19			
17	108	16/Jun/19			
18	109	16/Jun/19			
19	201	13/Jul/19			
20	202	13/Jul/19			
21	203	13/Jul/19			
22	204	13/Jul/19			
23	205	13/Jul/19			
24	206	13/Jul/19			
25	207	13/Jul/19			
26	208	13/Jul/19			
27	209	13/Jul/19			
28	301	17/Aug/19			
29	302	17/Aug/19			
30	303	17/Aug/19			
31	304	17/Aug/19			
32	305	17/Aug/19			
33	306	17/Aug/19			
34	307	17/Aug/19			
35	308	17/Aug/19			
36	309	17/Aug/19			
37	401	17/Sep/19			
38	402	17/Sep/19			
39	403	17/Sep/19			
40	404	17/Sep/19			
41	405	15/Sep/19			
42	406	15/Sep/19			
43	407	15/Sep/19			
44	408	15/Sep/19			
45	409	15/Sep/19			

R. Ashok
APPROVED BY
10 FEB 2020
T. MADHU
PROJECT MANAGER

Company Name			Vista Homes		
Project			Vista Homes		
Prepared By			T Madhu		
Last updated on			10/Feb/20		
Block No			C Block		
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage III completion date	Remarks
1	001	30/May/16	25/Jul/16	5/Jun/17	
2	002	30/May/16	25/Jul/16	5/Jun/17	
3	003	30/May/16	25/Jul/16	27/Dec/17	
4	004	30/May/16	25/Jul/16	6/Jul/17	
5	005	30/May/16	25/Jul/16	12/May/18	
6	006	5/Jul/16	25/Jul/16	5/Jun/17	
7	007	5/Jul/16	25/Jul/16	18/Jul/17	
10	101	1/Jul/16	28/Oct/16	6/Jul/17	
11	102	1/Jul/16	28/Oct/16	3/Mar/18	
12	103	1/Jul/16	28/Oct/16	24/Apr/18	
13	104	1/Jul/16	28/Oct/16	27/Aug/17	
14	105	1/Jul/16	28/Oct/16	5/Jun/17	
15	106	22/Jul/16	28/Oct/16	10/Dec/17	
16	107	22/Jul/16	28/Oct/16	5/Jun/17	
17	108	22/Jul/16	28/Oct/16	5/Jun/17	
19	201	1/Aug/16	2/Nov/16	5/Jun/17	
20	202	1/Aug/16	2/Nov/16	5/Jun/17	
21	203	1/Aug/16	2/Nov/16	5/Jun/17	
22	204	1/Aug/16	2/Nov/16	5/Jun/17	
23	205	1/Aug/16	6/Dec/16	5/Jun/17	
24	206	10/Aug/16	6/Dec/16	6/Jul/17	
25	207	10/Aug/16	6/Dec/16	15/Jun/17	
26	208	10/Aug/16	6/Dec/16		
28	301	2/Sep/16	6/Dec/16	24/Aug/17	
29	302	2/Sep/16	6/Dec/16	15/Jun/17	
30	303	2/Sep/16	17/Dec/16	14/Jul/17	
31	304	2/Sep/16	17/Dec/16	15/Jun/17	
32	305	2/Sep/16	17/Dec/16	15/Jun/17	
33	306	7/Sep/16	17/Dec/16	15/Jun/17	
34	307	7/Sep/16	17/Dec/16	15/Jun/17	
35	308	7/Sep/16	17/Dec/17		
37	401	4/Oct/16	9/Feb/17	6/Jul/17	
38	402	4/Oct/16	9/Feb/17	15/Jun/17	
39	403	4/Oct/16	9/Feb/17	26/Jul/18	
40	404	4/Oct/16	9/Feb/17	26/Jul/18	
41	405	4/Oct/16	9/Feb/17	24/Feb/18	
42	406	9/Oct/16	10/Mar/17	6/Jul/17	
43	407	9/Oct/16	9/Feb/17	15/Jun/17	
44	408	9/Oct/16	9/Feb/17		

R. Ashok

APPROVED BY

10 FEB 2020

T. MADHU
PROJECT MANAGER