

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	KN Infra	Slab no.:	Slab 10 & OHT tank
Requisition nos.:	20240222020	A. Estimated quantity:	100 m3
PO nos.:	20240222028	B. Requisition quantity:	100 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	100 m3
<i>Bishw</i>	<i>[Signature]</i>	D. Difference (C-A)	0 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.02.24	11:20	11:27	11:32	8 cum	0549	19200	19050	-150	-	-	-
2.	29.02.24	11:40	11:47	11:52	8 cum	0550	19200	19130	-70	-	-	-
3.	29.02.24	12:00	12:07	12:12	8 cum	0551	19200	19090	-110	-	-	-
4.	29.02.24	12:13	12:20	12:25	8 cum	0552	19200	19300		-	-	-
5.	29.02.24	12:30	12:37	12:42	8 cum	0553	19200	19210		-	-	-
6.	29.02.24	01:00	01:07	01:12	8 cum	0554	19200	19340		-	-	-
7.	29.02.24	01:13	01:20	01:25	8 cum	0555	19200	19620		-	-	-
8.	29.02.24	01:30	01:37	01:42	8 cum	0556	19200	19220		-	-	-
9.	29.02.24	02:10	02:17	02:22	8 cum	0557	19200	18970	-230	-	-	-
10.	29.02.24	03:13	03:20	03:25	4 cum	0558	9600	9530	-70	-	-	-
11.												
Total:					76 cum				-630			
Remarks	Total material received to site . Close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6- cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.