

Modi Properties Pvt. Ltd.

Project: GMR E - Block

Work Description : Cost approval for Swimming Pool Works - Lumpsum

Sl.No.	Description	Value of Work	Remarks
1	As per Site Excavation, Mortum Back Filling & PCC Laying	20,000.00	
2	PCC Laying - Qty as per Work Order (20240214027)	8,340.00	
	WO to be done	11,660.00	

Shun d.
29/02/24

SKU Code 9891

Modi Properties Pvt. Ltd.

Project: GMR E - Block

Work Description : Swimming Pool - Summary

Sl.No.	Description	Unit	Qty	Rate Rs.	Amount Rs.	Remarks
PCC Laying - Qty as per Work Order (20240214027)						
1	Main Pool	Sft	1002.324	6.000	6013.944	
2	Children Pool	Sft	304.520	6.000	1827.120	
3	Filter Room	Sft	83.090	6.000	498.540	
	Total		1,390.00		8,340.00	

As per Site Excavtion, Morrum Back Filling & PCC Laying						
1	Morrum Backfilling & Compaction (6")	L/s	1503.000	-	26,021.25	
2	PCC Laying (6")		1662.000	-		
3	Balancing tank Excavation		800.000	-		
4	PCC Laying (6")		64.000	-		
	Total				26,021.25	
	Anand Mehta Sir approved for 20,000 Rs.	L/s			20,000.00	

Pending amount to be paid

11,660.00