

Anx B – Work Completion Report

Company	Dr.Nrk BioTech Pvt Ltd		Name of contractor		Vasanthi Constructions		Sl. No. site bills reg.		197	
Project/site	Nextopolis		Nature of work		Centering & Rod Bending		Dt. site bills reg.		05.03.2024	
Block no.	Main Block		Work done from date				M-codex bill ID.			
WO no.	20240106008		Work done to date				WO issued ?			
WO date	06.01.2024		Contractor bill no.				GST bill required?			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount	
1	STP	RCC7204-Construction-Footing-Shuttering			1491.000	SFT	RCC145	45.00	67,095.00	
2		RCC7624-Construction-Slab 1 & Slab Beam-Shuttering			403.000	SFT	RCC147	45.00	18,135.00	
3		RCC4482-Construction-shear wall 0-Shuttering			1817.000	SFT	RCC147	45.00	81,765.00	
4		RCC2744-Construction-Footing PCC-Concrete-Labour			729.000	SFT	EW112	6.00	4,374.00	
5									0.00	
6									0.00	
7									0.00	
8									0.00	
9									0.00	
10									0.00	
									Total	171,369.00
									Add GST @	18.00%
									Total amount including taxes for work done	202,215.42

Remarks:

Approved by project manager

Approved by QS team

Approved by Director/E&D team

Sign:

5/3/24

Sign:

Sign:

Sign:

Date:

5/3/24

Date:

Date:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivropolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

INWARD	
Inward No: 2632	Dt: 5/3/24
MRN No:	Dt: 5/3/24
Received By: <i>Piyorshi</i>	Sign: <i>[Signature]</i>
DR NRK BIOTECH PVT LTD	

M2N-M-20240306004

MEASUREMENT SHEET

Company Name:		Dr.Nrk Bio Tech Pvt Ltd		Approved by:		P Sai Kumar				
Project:		Nextopolis		Sign:						
Work Description :		RCC works for STP		Work start date:						
Contractor:		Vasathi Constructions		Work end date:						
Prepared By:		S.Shravya		Date :		05.03.2024				
S No	Item Head	A	Length	B	C	D	E=AxBxCxD	F	Units	G=Sum of E Item Head Total
1	Raft Shuttering		7.000		9.200			64.400	Sqm	
			7.000		9.200	0.300	1		9.720	Sqm
			7.000		9.200		1		64.400	Sqm
									Sqm	138.520
									Sft	1491.000
2	Slab1 & 2 shuttering		5.000		7.250		1		36.250	Sqm
			5.700		7.950	0.150	1		4.095	Sqm
			1.000		0.600	0.600	8		-2.880	Sqm
									Sqm	37.465
									Sft	403.000
3	Shear Wall Shuttering		5.500		7.700	2.800	1		73.920	Sqm
			5.000		4.500	2.800	1		53.200	Sqm
			5.000		2.450	2.800	1		41.720	Sqm
									Sqm	168.840
									Sft	1817.000
4	Footings-Pcc		7.200		9.400		1		67.680	Sqm
									Sqm	67.680
									Sft	729.000