

①

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **5370**

Date : 5/3/2024

To,
M/s. G.V. one

Plot - 2024-0226-028

Vehicle No. : TS08 UZ 8893

Thurkappally.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	1 cum @ 5:3:5	7 m ³	7 m ³	8.48.
		MRA - 20240306001			
		INWARD			
		Inward No: 4013 Dt: 05/03/24			

Receiver's Signature

RECEIVED BY: [Signature]
CRESCENTIA LABS PVT LTD

For **SL RMC PLANT**
Manohar
Authorised Signatory

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:		Northern block slab-5 casting					
Project:		GV ONE			Flat / Villa no:		-					
Supplier:		R6 Infra(M25)			Slab no:		5					
Requisition nos:		20240224024			A. Estimated quantity		395cum					
PO nos.:		20240226028			B. Requisition		395cum					
Sign of Security		Sign of Admin	Sign of Project Manger		C. Actual quantity poured		384cum					
					D. Difference (C-A)		11cum					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05-03-2024	5:25	5:34	6:08	7m3	5370	16,800	16,240	560			
2	05-03-2024	5:35	5:44	6:10	7m3	5371	16,800	16,930	-130			
3	05-03-2024	5:50	6:01	6:38	8m3	4629	19,200	19,630	-430			
4	05-03-2024	5:47	5:56	6:34	7m3	5372	16,800	16,940	-140			
5	05-03-2024	6:50	7:01	7:34	8m3	4632	19,200	19,410	-210			
6	05-03-2024	6:00	6:09	6:40	7m3	5373	16,800	16,830	-30			
7	05-03-2024	6:10	6:21	6:51	8m3	4630	19,200	19,350	-150			
8	05-03-2024	6:14	6:23	7:06	7m3	5374	16,800	17,010	-210			
9	05-03-2024	6:30	6:41	7:20	8m3	4631	19,200	19,370	-170			
10	05-03-2024	6:45	6:54	7:24	7m3	5375	16,800	16,600	200			
11	05-03-2024	7:10	7:19	7:52	7m3	5377	16,800	16,920	-120			
12	05-03-2024	6:57	7:06	7:53	8m3	5376	19,200	18,920	280			
13	05-03-2024	7:10	7:21	7:58	8m3	4633	19,200	18,830	370			
14	05-03-2024	7:21	7:30	8:03	7m3	5378	16,800	16,690	110			
15	05-03-2024	7:30	7:41	8:24	8m3	4634	19,200	18,900	300			

16	05-03-2024	7:35	7:44	8:29	7m3	5379	16,800	16,850	-50			
17	05-03-2024	8:15	8:26	9:01	8m3	4636	19,200	19,120	80			
18	05-03-2024	8:00	8:11	8:48	8m3	4635	19,200	18,800	400			
19	05-03-2024	8:40	8:51	9:22	8m3	4637	19,200	19,260	-60			
20	05-03-2024	8:50	8:59	9:36	7m3	5380	16,800	16,730	70			
21	05-03-2024	9:10	9:21	9:46	8m3	4638	19,200	19,010	190			
22	05-03-2024	9:35	9:46	10:25	8m3	4639	19,200	18,940	260			
23	05-03-2024	10:10	10:21	11:01	8m3	4640	19,200	19,340	-140			
24	05-03-2024	11:05	11:16	11:49	8m3	4641	19,200	19,620	-420			
25	05-03-2024	9:59	10:08	10:41	7m3	5382	16,800	16,280	520			
26	05-03-2024	10:32	10:41	11:17	7m3	5383	16,800	16,860	-60			
27	05-03-2024	10:50	10:59	11:41	7m3	5384	16,800	16,510	290			
28	05-03-2024	11:35	11:46	12:31	8m3	4642	19,200	19,420	-220			
29	05-03-2024	11:55	12:04	12:34	7m3	5385	16,800	16,610	190			
30	05-03-2024	12:05	12:14	12:48	8m3	5386	19,200	17,590	1,610			
31	05-03-2024	12:18	12:27	13:04	7m3	5387	16,800	16,810	-10			
32	05-03-2024	12:30	12:39	13:12	7m3	5388	16,800	16,900	-100			
33	05-03-2024	13:15	13:24	13:59	8m3	5393	19,200	19,400	-200			
34	05-03-2024	12:30	12:41	13:28	8m3	4643	19,200	19,180	20			
35	05-03-2024	12:42	12:51	13:21	7m3	5389	16,800	17,090	-290			
36	05-03-2024	12:52	13:01	13:32	7m3	5390	16,800	16,270	530			
37	05-03-2024	13:04	13:13	13:51	7m3	5391	16,800	16,460	340			
38	05-03-2024	12:55	13:06	13:54	8m3	4644	19,200	19,310	-110			
39	05-03-2024	13:57	14:08	14:41	7m3	5393	16,800	16,410	390			
40	05-03-2024	13:20	13:31	14:08	8m3	4645	19,200	19,410	-210			
41	05-03-2024	13:47	13:58	14:37	8m3	4646	19,200	19,200	-			
42	05-03-2024	14:10	14:20	14:57	8m3	4647	19,200	19,110	90			
43	05-03-2024	14:28	14:37	15:12	7m3	5394	16,800	16,870	-70			
44	05-03-2024	14:31	14:42	15:17	8m3	4648	19,200	19,280	-80			
45	05-03-2024	15:15	15:24	16:03	7m3	5396	16,800	16,590	210			
46	05-03-2024	14:56	15:07	15:40	8m3	4649	19,200	18,710	490			

