

| QC - Concrete Cube Testing Report. |                 |                         |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
|------------------------------------|-----------------|-------------------------|-----------------------------|-----------------------|----------------|--------------------------|-------------------------|------------------------|-----------------|-------------|--------------------|------------------------------|---------------------------------|---------------------|---------|--|
| Company:                           |                 | Crescentia Labs Pvt Ltd |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
| Project:                           |                 | GV-1                    |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
| Report for Month:                  |                 | (Jan - Feb) = 2024.     |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
| Prepared By:                       |                 | QC Team                 |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
| Date:                              |                 | 03-03-2024              |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |
| S. No.                             | Date of casting | Site Mix or RMC         | Specified Grade of Concrete | Supplier / Contractor | D. C. No       | Block No. / Bungalow No. | Used for Slab / Columns | Slab No. or Column No. | Date of Testing | No. of days | Specified Strength | Tested Strength Kilo-newtons | Tested Strength in N per sq. mm | Avg. of three tests | Remarks |  |
| 24125                              | 30-12-2023      | RMC                     | M25                         | SL Plant              | Chemical block |                          | Footings                |                        | 8-1-24          | 9           | 17.5               | 410.0                        | 18.2                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 396.0                        | 17.6                            | 18.1                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 418.0                        | 18.6                            |                     |         |  |
| 24125                              | 30-12-2023      | RMC                     | M25                         | SL Plant              | Chemical block |                          | Footings                |                        | 29-1-24         | 30          | 25.0               | 595.0                        | 26.4                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            | 26.3                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 25.0               | 585.0                        | 26.0                            |                     |         |  |
| 24126                              | 06-01-2024      | RMC                     | M25                         | SL Plant              | South block    |                          | slab                    | 4                      | 13-1-24         | 7           | 17.5               | 390.0                        | 17.3                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 395.0                        | 17.6                            | 17.8                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 415.0                        | 18.4                            |                     |         |  |
| 24126                              | 06-01-2024      | RMC                     | M25                         | SL Plant              | South block    |                          | slab                    | 4                      | 5-2-24          | 30          | 25.0               | 590.0                        | 26.2                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            | 26.4                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 25.0               | 595.0                        | 26.4                            |                     |         |  |
| 24127                              | 10-01-2024      | RMC                     | M25                         | R6 plant              | Solvent block  |                          | Footings                |                        | 18-1-24         | 8           | 17.5               | 415.0                        | 18.4                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 398.0                        | 17.7                            | 17.9                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 396.0                        | 17.6                            |                     |         |  |
| 24128                              | 17-01-2024      | RMC                     | M25                         | R6 plant              | South block    |                          | Ramp                    |                        | 26-1-24         | 9           | 17.5               | 420.0                        | 18.7                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 403.0                        | 17.9                            | 17.8                |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             | 17.5               | 380.0                        | 16.9                            |                     |         |  |
|                                    |                 |                         |                             |                       |                |                          |                         |                        |                 |             |                    |                              |                                 |                     |         |  |

[illegible]