

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	E Block Part slab 2 concreting use purpose
Supplier:	KN INFRA	Slab no.:	-
Requisition nos.:	20240226028	A. Estimated quantity:	150M3(M20)
PO nos.:	20240226032	B. Requisition quantity:	150M3
	Sign of Admin	C. Actual quantity poured	149M3
	Sign of Project Manager	D. Difference (C-A)	1M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.03.24	08:06	09:44	09:55	8	0001	19200	19180	-20			
2.	01.03.24	08:22	10:05	10:20	8	0002	19200	19400	+200			
3.	01.03.24	08:44	10:07	10:35	8	0003	19200	19260	+60			
4.	01.03.24	09:51	11:17	11:30	8	0004	19200	19340	+140			
5.	01.03.24	10:09	12:16	12:30	8	0005	19200	19160	-40			
6.	01.03.24	10:37	13:16	13:30	8	0006	19200	19010	-190			
7.	01.03.24	11:11	13:42	14:01	8	0008	19200	19220	+20			
8.	01.03.24	11:29	14:04	14:10	8	0010	19200	19480	+280			
9.	01.03.24	12:05	14:29	14:40	8	0011	19200	19460	+260			
10.	01.03.24	12:13	14:46	14:58	8	0012	19200	19420	+220			
11.	01.03.24	13:13	15:11	15:30	8	0014	19200	19590	+390			
12.	01.03.24	14:32	15:28	15:40	8	0016	19200	19480	+280			
13.	01.03.24	14:47	15:52	16:05	8	0017	19200	19450	+250			
14.	01.03.24	15:35	16:16	16:30	8	0020	19200	19920	+720			
15.	01.03.24	16:55	19:44	20:05	8	0024	19200	19630	+430			

P-8-20240226032

81544.


Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0322		Date: 16-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG7853		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 20 RMC	7	Cum	14	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		BR.SANTOSH
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for KN INFRA		
Customer Signature			 Authorised Signatory		



Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0321** Date: **16-03-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4350** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 20 RMC	7	Cum	7	-

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:	VINAY
Signature:	

for KN INFRA

Authorized Signatory

Received By...

Signature

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email: kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0324		Date: 16-03-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4351		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M 20 RMC	7	Cum	21	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		KAIF
2)			Signature:		
Note: No alterations will be accepted without supplier's Customer Signatures along with reasons.					
Received above material in good condition			for KN INFRA		
Customer Signature			Authorised Signatory		

INWARD
REALTY MALLAPUR
Ward No. 15368 DL 16/3/24
MRN No. 20240316005
Received By...