


Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		S ARJUN			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		22/11/2019			
Period		From:	15/11/2019	To:	21/11/2019
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	35	575.00	20,125
2	Civil work	Male helper	-	400.00	-
3	Civil work	Female helper	18	350.00	6,300
4	RCC work	Mason	-	-	-
5	RCC work	Male helper	-	-	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	-	-
9	Earth work	Female helper	-	-	-
10	Electrician	Mason	-	-	-
11	Electrician	Male helper	-	-	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					26,425
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDs approval
Name					
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					

Madhu
APPROVED BY
 22 NOV 2019
 T. MADHU
 PROJECT MANAGER

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		S ARJUN			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		22/11/2019			
Period		From:	15/11/2019	To:	21/11/2019
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1					-
2					-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:		Approved by:		MDs approval	
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recoomend payment as per our guideline rates for hirecharges.					


APPROVED BY
 22 NOV 2019
 T. MADHU
 PROJECT MANAGER

Anx - C - Material received

Annexure - C - send weekly									
Details of material received									
Name of contractor:		S ARJUN							
Company name:		Vista Homes							
Project name:		Vista Homes							
Date:		22/11/2019							
Period		From:	15/11/2019	To:	21/11/2019				
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	CEMENT			-	BAGS	219.00	-		
2	CEMENT			-	BAGS	275.00	-		
3	CEMENT			-	BAGS	250.00	-		
4	CEMENT			-	BAGS	275.00	-		
5	ROBO FINE SAND			-	CFT	31.00	-		
6	ROBO COURSE SAND			-	CFT	24.50	-		
7	CEMENT BLOCKS 6"X8"X18"	16/Nov/19	80043	350.00	NOS	31.86	11,151.00		
8	CEMENT BLOCKS 4"X8"X16"	18/Nov/19	80038	500.00	NOS	31.86	15,930.00		
9	CEMENT BLOCKS 6"X8"X18"	18/Nov/19	80040	550.00	NOS	21.40	11,770.00		
10					NOS	31.86	-		
11					NOS	21.40	-		
12							-		
13							-		
14							-		
15							-		
Total							38,851.00		
Payment recommended by project manager:									
Payment approved by MD:									
Prepared by:				Approved by:		MDs approval			
Name									
Sign									
Date									
Note:		APPROVED BY  22 NOV 2019 T. MADHU PROJECT MANAGER							
1. Attach inward summary report from database									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building material.									
4. Other material rates can be adopted as per bills produced.									

Annexure - D - send weekly												
Vista Homes - Milestone Report for CR												
Name of contractor		SARJUN										
Company name		Vista Homes										
Project name		Vista Homes										
Date		22/11/2019										
S No	F Block Flat No	Type (2, 3BHK)	SH/A	Work start date	Brick work	Internal 2 coats plastering	External plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	F 001	3BHK	1220	30.11.18	2.1.19	6.2.19	20.8.19	4.4.19	16.9.19			
2	F 002	3BHK	1220	30.11.18	2.1.19	6.2.19	9.9.19	4.4.19	16.9.19			
3	F 003	2BHK	950	30.11.18	2.1.19	6.2.19	5.8.19	4.4.19	17.9.19			
4	F 004	2BHK	950	30.11.18	2.1.19	6.2.19	20.8.19	4.4.19	17.9.19			
5	F 005	2BHK	950	30.11.18	2.1.19	6.2.19	5.8.19	4.4.19	17.9.19			
6	F 101	3BHK	1220	30.12.18	20.2.19	8.3.19	20.8.19	5.5.19				
7	F 102	3BHK	1220	30.12.18	20.2.19	8.3.19	9.9.19	5.5.19				
8	F 103	2BHK	950	30.12.18	20.2.19	8.3.19	5.8.19	5.5.19				
9	F 104	2BHK	950	30.12.18	20.2.19	8.3.19	20.8.19	5.5.19				
10	F 105	2BHK	950	30.12.18	20.2.19	8.3.19	5.8.19	5.5.19				
11	F 201	3BHK	1220	7.2.19	27.3.19	12.4.19	20.8.19	4.6.19				
12	F 202	3BHK	1220	7.2.19	27.3.19	12.4.19	9.9.19	4.6.19				
13	F 203	2BHK	950	7.2.19	27.3.19	12.4.19	5.8.19	4.6.19				
14	F 204	2BHK	950	7.2.19	27.3.19	12.4.19	20.8.19	4.6.19				
15	F 205	2BHK	950	7.2.19	27.3.19	12.4.19	5.8.19	4.6.19				
16	F 301	3BHK	1220	7.3.19	5.6.19	30.6.19	20.8.19	7.7.19				
17	F 302	3BHK	1220	7.3.19	5.6.19	30.6.19	9.9.19	7.7.19				
18	F 303	2BHK	950	7.3.19	5.6.19	30.6.19	5.8.19	7.7.19				
19	F 304	2BHK	950	7.3.19	5.6.19	30.6.19	20.8.19	7.7.19				
20	F 305	2BHK	950	7.3.19	5.6.19	30.6.19	5.8.19	7.7.19				
21	F 401	3BHK	1220	25.4.19	2.7.19	5.11.19	20.8.19	8.8.19				
22	F 402	3BHK	1220	25.4.19	13.9.19	5.11.19	9.9.19	8.8.19				
23	F 403	2BHK	950	25.4.19	2.7.19	28.8.19	5.8.19	8.8.19				
24	F 404	2BHK	950	25.4.19	2.7.19	28.8.19	6.9.19	8.8.19				
25	F 405	2BHK	950	25.4.19	2.7.19	28.8.19	20.8.19	8.8.19				
26	E 001	3BHK	1220	15.8.19	23.9.19							
27	E 002	3BHK	1220	15.8.19	23.9.19							
28	E 003	2BHK	950	15.8.19	23.9.19							
29	E 004	2BHK	950	15.8.19	23.9.19							
30	E 101	3BHK	1220	30.8.19	4.10.19							
31	E 102	3BHK	1220	30.8.19	4.10.19							
32	E 103	2BHK	950	30.8.19	4.10.19							
33	E 104	2BHK	950	30.8.19	4.10.19							
34	E 201	3BHK	1220	15.9.19	26.10.19							
35	E 202	3BHK	1220	15.9.19	26.10.19							
36	E 203	2BHK	950	15.9.19	26.10.19							
37	E 204	2BHK	950	15.9.19	26.10.19							
38	E 301	3BHK	1220	15.10.19								
39	E 302	3BHK	1220	15.10.19								
40	E 303	2BHK	950	15.10.19								
41	E 304	2BHK	950	15.10.19								
42	E 401	3BHK	1220									
43	E 402	3BHK	1220									
44	E 403	2BHK	950									
45	E 404	2BHK	950									
46												
47												
48												
49												
50												

22 NOV

APPROVE

T. MADDI

PROJECT MA

Note: Send report every Thursday.

Note: Send report every Thursday.

APPROVED BY
T. MADHU
PROJECT MANAGER
22 NOV 2019