

QC - Concrete Cube Testing Report.																
Company:		Crescentia Labs Pvt Ltd														
Project:		GV-1														
Report for Month:		(Feb - Mar) = 2024.														
Prepared By:		QC Team														
Date:		02-04-2024														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
24127	10-01-2024	RMC	M25	R6 plant	Solvent block		Footings		8-2-24	29	25.0	595.0	26.4			
											25.0	595.0	26.4	26.3		
											25.0	585.0	26.0			
24128	17-01-2024	RMC	M25	R6 plant	South block		Ramp		16-2-24	30	25.0	585.0	26.0			
											25.0	595.0	26.4	26.4		
											25.0	605.0	26.9			
24129	17-01-2024	RMC	M25	R6 plant	chemical block		P.B.		16-2-24	30	25.0	598.0	26.6			
											25.0	595.0	26.4	26.7		
											25.0	610.0	27.1			
24130	18-01-2024	RMC	M25	SL Plant	Northen block		slab	4	27-1-24	9	17.5	410.0	18.2			
											17.5	408.0	18.1	18.2		
											17.5	412.0	18.3			
24130	18-01-2024	RMC	M25	SL Plant	Northen block		slab	4	17-2-24	30	25.0	590.0	26.2			
											25.0	588.0	26.1	26.1		
											25.0	585.0	26.0			
24131	23-01-2024	RMC	M25	SL Plant	Solvent block		P.B.		1-2-24	9	17.5	398.0	17.7			
											17.5	395.0	17.6	17.7		
											17.5	402.0	17.9			
24131	23-01-2024	RMC	M25	SL Plant	Solvent block		P.B.		21-2-24	29	25.0	593.0	26.4			
											25.0	592.0	26.3	26.4		
											25.0	595.0	26.4			

24132	28-01-2024	RMC	M30	SL Plant	Southern blo	Col	5	6-2-24	9	21.5	499.0	22.2			
										21.5	495.0	22.0	22.2		
										21.5	505.0	22.4			
24132	28-01-2024	RMC	M30	SL Plant	Southern blo	Col	5	26-2-24	29	30.0	705.0	31.3			
										30.0	695.0	30.9	30.8		
										30.0	680.0	30.2			
24133	28-01-2024	RMC	M30	Cemex	Chemical blo	Col	1	6-2-24	9	21.5	502.0	22.3			
										21.5	490.0	21.8	21.9		
										21.5	485.0	21.6			
24133	28-01-2024	RMC	M30	Cemex	Chemical blo	Col	1	26-2-24	29	30.0	713.0	31.7			
										30.0	685.0	30.4	30.9		
										30.0	690.0	30.7			
24134	05-02-2024	RMC	M25	Cemex	Solvent bloc	slab	1	14-2-24	9	17.5	415.0	18.4			
										17.5	398.0	17.7	17.9		
										17.5	396.0	17.6			
24134	05-02-2024	RMC	M25	Cemex	Solvent bloc	slab	1	5-3-24	29	25.0	590.0	26.2			
										25.0	590.0	26.2	26.1		
										25.0	580.0	25.8			
24135	09-02-2024	RMC	M30	Cemex	Northern blo	Col	5	16-2-24	9	21.5	495.0	22.0			
										21.5	490.0	21.8	21.9		
										25.0	495.0	22.0			
24135	09-02-2024	RMC	M30	Cemex	Northern blo	Col	5	9-3-24	30	30.0	705.0	31.3			
										30.0	695.0	30.9	30.9		
										30.0	685.0	30.4			
24136	15-02-2024	RMC	M25	Cemex	Chemical blo	slab	1	23-2-24	8	17.5	385.0	17.1			
										17.5	412.0	18.3	17.8		
										17.5	405.0	18.0			
24136	15-02-2024	RMC	M25	Cemex	Chemical blo	slab	1	15-3-24	29	25.0	595.0	26.4			
										25.0	585.0	26.0	26.2		
										25.0	590.0	26.2			
24137	17-02-2024	RMC	M25	SL Plant	Southern blo	slab	5	25-2-24	8	17.5	410.0	18.2			
										17.5	405.0	18.0	18.1		
										17.5	410.0	18.2			

[illegible]