

Report - details of posession.											
Project Name:		Silver Oak Villas LLP/part-III		Prepared By:		K.Tulasi Rani		Date:		01-Apr-24	
Block / Phase:		Villa nos 101-214									
Villa / Flat No.	No. of bedrooms	Customer name	Stage III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of posession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)	
101	3bhk	Cuddapah sree & Cuddaph Rangamma Rangaswamy	16-Mar-22	Yes	Yes	10-Aug-22	25-Jul-22	Paid	Yes		
102	3bhk	Bellamknda Pavan	9-Jun-22	Yes	Yes	20-Nov-22	24-May-22	Paid	Yes		
103	3bhk	Chunduri Thejovthi	9-Jun-22	Yes	Yes	20-Mar-23	24-May-22	01-02-2024	Yes		
104	3bhk	K.N.S.S.S.Srinivas & K.Rekha	4-Jul-22	Yes	Yes	12-Aug-22	20-Aug-22	Mar-24	Yes		
105	3bhk	Gunduru Naresh	4-Jul-22	Yes	Yes	15-Apr-23	26-05-2023	01-03-2024	Yes		
106	3bhk	G.Subramanian G. Sangeeta	6-May-22	Yes	Yes	30-Jul-22	31-Oct-22	Apr-24	Yes		
107	3bhk	Deepti Satya Prasad	25-May-22	Yes	Yes	10-Aug-22	25-Jul-22	Mar-24	Yes		
108	3bhk	Pradeep Mashetti	29-Aug-22	Yes	Yes	10-07-2023	23-09-2023	01-01-2024	Yes		
109	3bhk	Rathod Navaneeth	29-Oct-22	Yes	Yes	20-Dec-22	8-Jan-23	Sep-23	Yes		
110	3bhk	Azghar Hussain Mohammed and Shaik Reshma Praveen	19-Jul-22	Yes	Yes	25-Dec-22	25-Jan-23	Feb-24	Yes		
111	3bhk	Pasupuleti Narayana	19-Jul-22	Yes	Yes	31-Dec-22	31-Jan-23	Feb-24	Yes		
112	3bhk	Neti Gopala Krishna Murthy	3-Jun-22	Yes	Yes	25-Aug-22	11-Aug-22	Paid	Yes		
113	3bhk	Sanjeev Reddy	14-Sep-22	Yes	Yes	5-Jul-22	01-08-2023	01-01-2024	Yes		
114	3bhk	K.Madhavi	14-Apr-22	Yes	Yes	10-Nov-22	8-Dec-22	Paid	Yes		
115	3bhk	Savaram Ram Mohana Rao	28-Aug-22	Yes	Yes	25-Aug-22	19-Aug-22	Paid	Yes		
116	3bhk	Iruvanti Ram Aakarsh & Iruvanti Kameswari	14-Apr-22	Yes	Yes	22-Aug-22	19-Aug-22	Paid	Yes		
117	3bhk	Shaik Farooq Abdullah	11-Jul-22	Yes	Yes	1-Nov-22	20-Oct-22	Jan-24	Yes		
118	3bhk	Theruthomala Shashidar	13-Jul-22	Yes	Yes	10-May-22	10-May-23	Feb-24	-		
119	3bhk	Ramchandra Murthy VVNS	29-Aug-22	Yes	Yes	-	-	-	-		
120	3bhk	Vemula Venkateswar Rao	14-Sep-22	Yes	Yes	15-Mar-23	27-May-23	01-07-2023	Yes		
121	3bhk	Srinivas Dutt	7-Sep-22	Yes	Yes	5-Dec-22	27-Dec-23	Oct-23	Yes		
122	3bhk	Sankalp Gabbita	7-Sep-22	Yes	Yes	10-Jan-23	4-Feb-23	Paid	Yes		
123	3bhk	Sandya Rani Lingamapally	4-Jul-22	Yes	Yes	30-Nov-22	7-Dec-22	Mar-24	Yes		
124	3bhk	Mrs Bhimana Vajhula Hymavathi & B.R.Venkatapathi	2-Sep-22	Yes	Yes	25-Jan-23	18-Mar-23	Paid	Yes		
125	3bhk	Chandra kala	21-Jun-22	Yes	Yes	30-Nov-22	7-Dec-22	Mar-24	Yes		
126	3bhk	Mannava RamaKrishna	4-Jun-22	Yes	Yes	20-Dec-22	23-01-2023	Jan-24	Yes		
127	3bhk	Ms.Anubha Mathew	2-Jun-22	Yes	Yes	1-Oct-22	15-Sep-22	Jan-24	Yes		
128	3bhk	Anuradha .Kothapalli	5-May-21	Yes	Yes	12-Aug-22	8-Nov-22	Paid	Yes		
129	3bhk	Hanumanth Shangrala	5-May-21	Yes	Yes	30-Jul-22	1-Aug-22	Feb-24	Yes		
130	3bhk	Pankaj Kumar Goel Nidhi Goel	12-Mar-22	Yes	Yes	20-Aug-22	2-Aug-22	Paid	Yes		
131	3bhk	Bishwjeet Kumar Baby Singh	10-May-22	Yes	Yes	30-Jul-22	29-Jul-22	Paid	Yes		
132	3bhk	Prashant Narayanrao Bawankar / Vaishali Prashant	5-May-22	Yes	Yes	31-Jul-22	2-Aug-22	Paid	Yes		
133	3bhk	Sadanand Bhajak	12-Jul-22	Yes	Yes	15-Jan-23	24-Mar-23	01-07-2023	Yes		
134	3bhk	Tangrula Jaya Durga Bhavani	15-Jun-22	Yes	Yes	25-Aug-22	30-Aug-22	Paid	Yes		
135	3bhk	SitaRam Madhuri	18-Aug-22	Yes	Yes	18-Apr-23	13-May-22	01-11-2023	Yes		
136	3bhk	Mr.Rapolu Arun Bharsadwaj	23-02-2024	Yes	Yes	05-04-2024	-	-	-		
137	3bhk	Uday Kiran Aelagandula	9-Nov-22	Yes	Yes	05-12-2023	20-11-2023	01-04-2024	-		
138	3bhk	Venkatesh Vaddepally	9-Nov-22	Yes	Yes	25-06-2023	23-06-2023	01-01-2024	Yes		
139	3bhk	Vishal Bharath & Moumika	27-Feb-23	Yes	Yes	30-05-2023	16-06-2023	01-11-2023	Yes		
140	3bhk	Bokka Rajender Reddy	29-03-2023	-	-	-	-	-	-		
141	3bhk	Kusuma Mahender Kusuma	15-05-2023	Yes	Yes	18-07-2023	15-07-2023	01-03-2024	Yes		
142	3bhk	Shalina Nair	19-Oct-22	Yes	Yes	5-Feb-23	2-Feb-23	Paid	Yes		
143	3bhk	Madhunkar Gottipamula	05-04-2023	Yes	Yes	15-06-2023	20-11-2023	01-02-2024	Yes		
144	3bhk	Supriya .Mrs	05-04-2023	Yes	Yes	05-07-2023	28-10-2023	01-02-2024	Yes		

Certified

Project Manager

SILVER OAK VILLAS

Certified

K. Tulasi Rani

Certified by:



Project Manager
SILVER OAK VILLAS LLP


Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Villa / Flat No.	No. of bedrooms	Customer name	Stage III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession' letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
145	3bhk	Avinash Navaratna	05-04-2023	Yes	Yes	30-06-2023	27-06-2023	Paid	Yes	
146	3bhk	NSVS sai srinivas&anuradha	28-04-2023	Yes	Yes	05-07-2023	09-09-2023	01-01-2024	-	
147	3bhk	N/A	-	-	-	-	-	-	-	
148	3bhk	Rajendhar Kodepaka	-	-	-	-	-	-	-	
149	3bhk	Siri Kelothu	8-Mar-23	Yes	Yes	1-Apr-23	29-05-2023	01-11-2023	Yes	
150	3bhk	Ramesh Babu	-	-	-	-	-	-	-	
151	3bhk	Ragavendra	04-09-2023	Yes	Yes	30-12-2023	01-04-2023	01-12-2023	-	
152	3bhk	Pradeep_Mr	14-06-2023	Yes	Yes	30-12-2023	30-12-2023	01-06-2024	-	
153	3bhk	Mamta Tiwari	27-03-2023	Yes	Yes	30-06-2023	27-07-2023	01-01-2024	Yes	
154	3bhk	Ravi N	19-04-2023	Yes	Yes	15-02-2024	-	-	-	
155	3bhk	Swetha Jakka/Vijay	10-Jan-23	Yes	Yes	30-May-23	17-May-23	01-03-2024	Yes	
156	3bhk	Arun Akella	28-Dec-22	Yes	Yes	1-May-23	2-May-23	Paid	Yes	
157	3bhk	Joharapuram Rafiq	20-Oct-22	Yes	Yes	15-May-23	4-Mar-23	Paid	Yes	
158	3bhk	B.Chandrakala/Lenin Kumar	1-Jan-23	Yes	Yes	25-May-23	31-05-2023	01-12-2023	Yes	
159	3bhk	Laxman Noonsavath	1-Jan-23	Yes	Yes	25-06-2023	03-07-2023	01-07-2023	Yes	
160	3bhk	Srinivasa Rao	1-Jan-23	Yes	Yes	15-08-2023	04-08-2023	01-01-2024	Yes	
161	3bhk	Tapan KV	15-06-2023	Yes	Yes	25-07-2023	30-08-2023	01-12-2023	Yes	
162	3bhk	Kodukula Srinivasa Rao / Sudharshan	8-Feb-23	Yes	Yes	25-Apr-23	20-May-23	Paid	Yes	
163	3bhk	Phani Shankar	24-05-2023	Yes	Yes	18-07-2023	29-08-2023	01-02-2024	Yes	
164	3bhk	Naga Sai Aditya	1-Apr-23	Yes	Yes	20-Apr-23	5-Apr-23	01-03-2023	Yes	
165	3bhk	Karna S Mehta	-	-	-	-	-	-	-	
166	3bhk	Sreedhar Subbarao Amere	13-09-2023	Yes	Yes	30-11-2023	01-12-2023	-	Yes	
167	3bhk	Juny Escolas Dsouza	04-09-2023	Yes	Yes	30-12-2023	30-11-2023	-	-	
168	3bhk	K.Savitri Chatarji	03-08-2023	Yes	Yes	20-10-2023	16-08-2023	-	Yes	
169	3bhk	K.Shailesh &k.Srikanth	30-03-2024	Yes	Yes	15-04-2024	-	-	-	
170	3bhk	Veena Bhat	-	-	-	-	-	-	-	
171	3bhk	K.Solihth& K.Hymavathi	30-03-2024	Yes	Yes	15-04-2024	-	-	-	
172	3bhk	N/A	-	-	-	-	-	-	-	
173	3bhk	N/A	-	-	-	-	-	-	-	
174	3bhk	Sunder Rao	17-11-2023	Yes	Yes	30-12-2023	12-12-2023	-	Yes	

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:



K. Tulasi Rani
Asst. Engineer
SILVER OAK VILLAS LLP

Villa / Flat No.	No. of bedrooms	Customer name	Stage III QC report date	Stage IV completed? (Yes / No)	Possession letter issued by CR? (Yes / No)	Hanover date mentioned in possession letter.	Actual date of possession given.	MMC due from - month/year	Villa occupied by owner / tenant?	Remarks (If possession not given provide details of pending work. If possession was given after due date provide reasons for delay)
175	3bhk	Koneti Nanaji	-	-	-	-	-	-	-	
176	3bhk	G Sarada	06-11-2023	Yes	Yes	25-01-2024	-	-	-	
177	3bhk	Shashank K Sabitha	-	-	-	-	-	-	-	
178	3bhk	Saritha thittappillil kurshnan	23-09-2023	Yes	Yes	10-04-2024	-	-	-	
179	3bhk	Surya Prasad Rao	-	-	-	-	-	-	-	
180	3bhk	Rajiv Das	29-03-2023	Yes	Yes	10-07-2023	16-08-2023	-	Yes	
181	3bhk	Phanindranath .R	27-Jan-23	Yes	Yes	30-Mar-23	17-May-23	01-10-2023	Yes	
182	3bhk	Sesha Guri	11-Feb-23	Yes	Yes	25-Apr-23	25-Apr-23	01-09-2023	Yes	
183	3bhk	Prasad Dasari	16-10-2023	Yes	Yes	01-09-2023	10-09-2023	-	-	
184	3bhk	Prasanna Venkatesh Sridhar	17-04-2023	Yes	Yes	25-Apr-23	25-Apr-23	Paid	Yes	
185	3bhk	Udigiri Charan Kumar	31-05-2023	Yes	Yes	24-08-2023	20-06-2023	-	-	
186	3bhk	N/A	-	-	-	-	-	-	-	
187	3bhk	N/A	-	-	-	-	-	-	-	
188	3bhk	N/A	-	-	-	-	-	-	-	
189	3bhk	N/A	-	-	-	-	-	-	-	
190	3bhk	N/A	-	-	-	-	-	-	-	
191	3bhk	N/A	-	-	-	-	-	-	-	
192	3bhk	N/A	-	-	-	-	-	-	-	
193	3bhk	N/A	-	-	-	-	-	-	-	
194	3bhk	N/A	-	-	-	-	-	-	-	
195	3bhk	N/A	-	-	-	-	-	-	-	
196	3bhk	N/A	-	-	-	-	-	-	-	
197	3bhk	N/A	-	-	-	-	-	-	-	
198	3bhk	N/A	-	-	-	-	-	-	-	
199	3bhk	Mr.Betaji Arun Prathuk & Panjakadi Keerthana	03-02-2024	Yes	Yes	15-02-2024	03-02-2024	-	-	
200	3bhk	N/A	-	-	-	-	-	-	-	
201	3bhk	N/A	-	-	-	-	-	-	-	
202	3bhk	N/A	-	-	-	-	-	-	-	
203	3bhk	N/A	-	-	-	-	-	-	-	
204	3bhk	N/A	-	-	-	-	-	-	-	
205	3bhk	N/A	-	-	-	-	-	-	-	
206	3bhk	N/A	-	-	-	-	-	-	-	
207	3bhk	N/A	-	-	-	-	-	-	-	
208	3bhk	Mortagage	-	-	-	-	-	-	-	
209	3bhk	Mortagage	-	-	-	-	-	-	-	
210	3bhk	Mortagage	-	-	-	-	-	-	-	
211	3bhk	Mortagage	-	-	-	-	-	-	-	
212	3bhk	Mortagage	-	-	-	-	-	-	-	
213	3bhk	Mortagage	-	-	-	-	-	-	-	
214	3bhk	N/A	-	-	-	-	-	-	-	

Note: Make separate sheet for each block / phase.

Certified by:



Project Manager
SILVER OAK VILLAS LLP

Certified by:

K. Tulasani Rani
Asst. Engineer
SILVER OAK VILLAS LLP