

Annexure - A - Circular no. 807(b)				
Details of labour charges				
Name of contractor:		S Arjun		
Company name:		Vista Homes		
Project name:		Vista Homes		
Date: 05.07.19		27.06.19 To: 05.07.19		
From:				
Sl. No.	Work Type	Worker Type	Quantity	Amount
1	Civil work	Mason	12	500
2	Civil work	Male helper	0	350
3	Civil work	Female helper	0	300
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
Total				6000
Payment recommended by project manager:				
Payment approved by MD:				
Prepared by:		Approved by:		MDS approval
Name				
Sign				
Date				
Note:				
1. Attach attendance summary from database				
2. Recommend payment as per our guideline rates for wages.				

Annexure - A - Circular no. 807(b) - Details of labour charges

APPROVED BY
05 JUL 2019
T. MADHU
PROJECT MANAGER

Annexure - B - Circular no. 807(b)

Details of hire charges

Name of contractor:

S.Arjun

Company name:

Vista Homes

Project name:

Vista Homes

Date:

05.07.19

Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB				
2	Tractor tipper with labour				
3	Tractor tipper without labour				
4	Compressor				
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
Total					0
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDS approval
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recommend payment as per our guideline rates for hirecharges.					

APPROVED BY

05 JUL 2019

T. MADHU
PROJECT MANAGER

Annexure - C - Circular no. 807(b)									
Details of material received									
Name of contractor:		S.Arjun							
Company name:		Vista Homes							
Project name:		Vista Homes							
Date:		5/7/2019							
Period:		From:		27.06.19		To:		05.07.19	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount		
1	SOLID BLOCKS (4"X8"X18")	6/29/2019	50112	500.00	Nos	21.24	10620		
2	SOLID BLOCKS (4"X8"X18")	7/3/2019	50113	500.00	Nos	21.24	10620		
3	ROBO FINE SAND	6/28/2019	50033	300.00	cft	24.50	7350		
4	ROBO FINE SAND	7/3/2019	50034	300.00	cft	24.50	7350		
5							35940		
Total									
Payment recommended by project manager:									
Payment approved by MD:									
Prepared by:		Approved by:		MDS approval					
Name									
Sign									
Date									
Note:									
1. Attach inward summary report from database.									
2. Attach details sheet from database with photographs									
3. Recommend payment as per our guideline rates for building material.									
4. Other material rates can be adopted as per bills produced.									

T. Madhu

APPROVED BY

05 JUL 2019

T. MADHU
PROJECT MANAGER

Annexure - C - Circular no. 807(b) - Details of material received

Annexure - D - Circular no. 807(b)												
Vista Homes - Milestone Report												
For CR												
Contractor Name: S Arjun												
Date:		05.07.19										
Prepared by		T Madhu										
S No	F Block Flat No	Type (2, 3BHK)	SBUA	Work start date	Brick work	Internal 2 coats plastering	External plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	001	TYPE-A	1,220	30.11.18	2.1.19	6.2.19						
2	002	TYPE-B	1,220	30.11.18	2.1.19	6.2.19						
3	003	TYPE-C	950	30.11.18	2.1.19	6.2.19						
4	004	TYPE-D	950	30.11.18	2.1.19	6.2.19						
5	005	TYPE-C	950	30.11.18	2.1.19	6.2.19						
10	101	TYPE-A	1,220	30.12.18	20.2.19	8.3.19						
11	102	TYPE-B	1,220	30.12.18	20.2.19	8.3.19						
12	103	TYPE-C	950	30.12.18	20.2.19	8.3.19						
13	104	TYPE-D	950	30.12.18	20.2.19	8.3.19						
14	105	TYPE-C	950	30.12.18	20.2.19	8.3.19						
19	201	TYPE-A	1,220	7.2.19	27.3.19	12.4.19						
20	202	TYPE-B	1,220	7.2.19	27.3.19	12.4.19						
21	203	TYPE-C	950	7.2.19	27.3.19	12.4.19						
22	204	TYPE-D	950	7.2.19	27.3.19	12.4.19						
23	205	TYPE-C	950	7.2.19	27.3.19	12.4.19						
28	301	TYPE-A	1,220	7.3.19	5.6.19							
29	302	TYPE-B	1,220	7.3.19	5.6.19							
30	303	TYPE-C	950	7.3.19	5.6.19							
31	304	TYPE-D	950	7.3.19	5.6.19							
32	305	TYPE-C	950	7.3.19	5.6.19							
37	401	TYPE-A	1,220	25.4.19								
38	402	TYPE-B	1,220	25.4.19								
39	403	TYPE-C	950	25.4.19								
40	404	TYPE-D	950	25.4.19								
41	405	TYPE-C	950	25.4.19								

Note: Send report every Thursday.

APPROVED BY
05 JUL 2019
T. MADHU
PROJECT MANAGER

