

Annexure - A - Circular no. 807(b)					
Details of labour charges					
Name of contractor:		Rekha Pandey			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		4/4/2019			
From:		28/03/19		To: 4/4/2019	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	36	500	18000
2	Civil work	Male helper	27	350	9450
3	Civil work	Female helper	0	300	0
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
Total					27450
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:					Approved by:
Name					MDS approval
Sign					
Date					
Note:					
1. Attach attendance summary from database					
2. Recommend payment as per our guideline rates for wages.					


APPROVED BY
 04 APR 2019
 T. MADHU
 PROJECT MANAGER

Annexure - B - Circular no. 807(b)					
Details of hire charges					
Name of contractor:		Rekha Pande			
Company name:		Vista Homes			
Project name:		Vista Homes			
Date:		4/4/2019			
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB				
2	Tractor tipper with labour				
3	Tractor tipper without labour				
4	Compressor				
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
Total					0
Payment recommended by project manager:					
Payment approved by MD:					
Prepared by:			Approved by:		MDS approval
Name					
Sign					
Date					
Note:					
1. Attach hirecharges summary from database					
2. Recommend payment as per our guideline rates for hirecharges.					

APPROVED BY
 04 APR 2019
 T. MADHU
 PROJECT MANAGER

Annexure - C - Circular no. 807(b)										
Details of material received										
Name of contractor:			Rekha Pandey							
Company name:			Vista Homes							
Project name:			Vista Homes							
Date:			4/4/2019							
Period:			From:		28/3/19		To:		4/4/2019	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount			
1	SOLID BLOCKS (4"X8"X16")	3/29/2019	50074	600.00	Nos	31.86	19116			
2	SOLID BLOCKS (4"X8"X16")	3/29/2019	50075	600.00	Nos	21.24	12744			
3	ROBO FINE SAND	3/30/2019	50019	500.00	cft	34.00	17000			
4	SOLID BLOCKS (6"X8"X18")	3/30/2019	50076	400.00	Nos	31.86	12744			
Total							61604			
Payment recommended by project manager:										
Payment approved by MD:										
Prepared by:			Approved by:			MDs approval				
Name										
Sign										
Date										
Note:										
1. Attach inward summary report from database.										
2. Attach details sheet from database with photographs										
3. Recommend payment as per our guideline rates for building material.										
4. Other material rates can be adopted as per bills produced.										

7/4/19

APPROVED BY

04 APR 2019

04 APR 2019

T. MADHU

PROJECT MANAGER

Annexure - D - Circular no. 807(b)												
Vista Homes - Milestone Report for CR												
Name of contractor		Rekha Pandey										
Company name:		Vista Homes										
Project name:		Vista Homes										
Date:		4.4.19										
S No	F Block Flat No	Type (2, 3BHK)	SBUA	Work start date	Brick work	Internal 2 coats plastering	External plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	006	TYPE-C	950	2.11.18	2.1.19	6.2.19						
2	007	TYPE-D	950	2.11.18	2.1.19	6.2.19						
3	008	TYPE-A	1,220	2.11.18	2.1.19	6.2.19						
4	009	TYPE-B	1,220	2.11.18	2.1.19	6.2.19						
5	106	TYPE-C	950	4.12.18	21.1.19	14.3.19						
6	107	TYPE-D	950	4.12.18	21.1.19	14.3.19						
7	108	TYPE-A	1,220	4.12.18	21.1.19	14.3.19						
8	109	TYPE-B	1,220	4.12.18	21.1.19	14.3.19						
9	206	TYPE-C	950	5.1.19	14.3.19							
10	207	TYPE-D	950	5.1.19	14.3.19							
11	208	TYPE-A	1,220	5.1.19	14.3.19							
12	209	TYPE-B	1,220	5.1.19	14.3.19							
13	306	TYPE-C	950	7.2.19	27.3.19							
14	307	TYPE-D	950	7.2.19	27.3.19							
15	308	TYPE-A	1,220	7.2.19	27.3.19							
16	309	TYPE-B	1,220	7.2.19	27.3.19							
17	406	TYPE-C	950	8.3.19								
18	407	TYPE-D	950	8.3.19								
19	408	TYPE-A	1,220	8.3.19								
20	409	TYPE-B	1,220	8.3.19								
Note: Send report every Thursday.												

APPROVED BY
T. MADHU
PROJECT MANAGER
04 APR 2019

