Internal memo no. 903/35/A Annexure - B RMC pour report

Company/ firm:	MHPL SOV		Block No.:	For Nala Bottom PCC work purpose		
Project:	SOV-III		Flat / Villa no.:	For Nala Bottom PCC work purpose		
Supplier:	KN Infra		Slab no.:	-		
Requisition nos.:	20240314038		A. Estimated quantity:	30		
PO nos.:	20240314052		B. Requisition quantity:	30		
Sign of Security	Sign of Admin Sign of Project Manger		C. Actual quantity poured	16		
	1		D. Difference (C-A)	-14		

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03/05/24	11:45	12:25	12:30	08	0008	19200	18770	430			
2.	03/05/24	12:00	12:40	12:45	08	0009	19200	19190	10			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Tota	al:				16		38400	37960	440			
Ren	narks	Part received	Part received remaining required please approve									

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site

Survey No: 294, Ramaplly (V), Keesara(M)

Medchel Dist - 501 301



Authorised Signatory

Email: kninfra1@gmail.com

Customer Signature

h. No:	9100999	994/9100755567			A .			
		D	ELIVERY (CHALLAN	1.0 NO-	20240314052		
Customer	Name:	MODI PROPERTIES		D.C. No:	0008	Date: 03-05-2024		
D.I.	C'i	OVERDI A DALLES						
Delivery	Site:	CHERLA PALLY		Truck No:	TS08UG4352	Mode: PUMP		
S.No:		Description	Qty	Units	Cum. Qty	Remarks		
1		M 15 RMC	8	Cum	8			
Other l	Documen	ts Enclosed:		For Office use only				
1)			Driver Na	me:	RAUF			
2)			Signature					
		ions will be accepted with tures alongwith reasons.	out supplier &		63026			
Receiv	ved above	material in good condition	08 Di.5	15/24/209	140503076	for KN INFRA		
- 1		LANNO:	M:	· Jones American				

Sign:

Survey No: 294, Ramaplly (V), Keesara(M)

Medchel Dist - 501 301



Email: kninfra1@gmail.com

9100999994/9100755567 Ph. No:

DELIVERY CHALLAN (P.ONO. 20240314052 0009 03-05-2024 MODI PROPERTIES Date: D.C. No: **Customer Name:** TS08UG5055 Mode: PUMP Truck No: Delivery Site: **CHERLA PALLY** Remarks Cum. Qty Units Qty S.No: Description 16 8 Cum **M 15 RMC** 2 For Office use only Other Documents Enclosed: **Driver Name: GOUSE** Signature: Note: No alterations will be accepted without supplier & INWARD Customer Signatures alongwith reasons. for KN INFRA Dt.2 20240503027 Received above material in good condition A bi: Sign' Received By Authorsed Signatory **Customer Signature** MHPL-SOV-III