

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi Realty Mallapur LLP	Date:	20.11.2021		
Site:	Gulmohar Residency	Prepared by:	M.Deepa		
Report From / To	21.11.2021 Sunday	Approved by:			
Report Date	20.11.2021 Saturday				

List of requisitions numbers missing in the report* Req no :

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	serial no of item in Req	Item Description	Reason for not preparing PO/WO
187387	15.09.21	1	Epson m205series printer	Online purchase
187479	30.09.21	1 to 2	Modular kitchen	Rates to be finalized
187480	30.09.21	1	Modular kitchen	Rates to be finalized
187540	11.10.21	1	Epson printer	Online purchase
187897	15.11.21	1	Cpvc pipes	Requisition sent to MD'S approval
187898	15.11.21	1	Pvc pipes	Requisition sent to MD'S approval
187899	15.11.21	1	Pvc pipes	Requisition sent to MD'S approval
187905	15.11.21	1	Cpvc pipes	Requisition sent to MD'S approval

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO
187857	05.11.21	1	PVC pipe	To day will be delivered
187859	05.11.21	1 to 12	M.S pipe B-class	By next weak will be delivery
187860	05.11.21	1 to 10	Ms reducer B-class	By next weak will be delivery
187861	05.11.21	1 to 10	Ms flange	By next weak will be delivery
187862	05.11.21	3& 6	Moduler plate	By Tuesday will be delivery
187863	05.11.21	1	Pvc pipe	By Tuesday will be delivery
187864	05.11.21	1	Asian paint red oxide	Partly receiving
187882	10.11.21	1 to 5	Pluming cpvc pipe	By Wednesday will be delivery
187884	11.11.21	1	Pvc pipe	By today will be delivery
187887	11.11.21	1	Ms l angle	By Thursday will be delivery
187888	10.11.21	1	Grout powder	By Tuesday will be delivery
187912	16.11.21	1	Tile grout silk	By Wednesday will be delivery

No of gate passes issued this weak	From No.	3405	To No.	3405

Delivery van site visit on : 16.11.21 (Tuesday) 18.11.21 (Thursday) & 20.11.21(Saturday)

Inward report (MRN/other) &stock report emailed in pdf format to purchase	Yes
--	-----

Item not ordered but received

Detail of steel & cement stock						
Sl NO	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in kgs
1.	8mm	0.395	4.74	584	4120	mill
2.	10mm	0.617	7.41	289	2590	mill
3.	12mm	0.888	10.6	94.3	2430	mill
4.	16mm	1.580	162	19	3090	mill
5.	20mm	2.469	29.6	90	1000	mill
6.	25mm	3.86	46.32	35	1600	mill
7.	32mm	6.32		mill	200	mill
8.	Binding wire			20 guage		
OPC stock	60	OPC last weeks stock	mill	PPC/PSC stock	mill	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately, 2. Send this report to purchase@modiproperties.com, ashvika@modiproperties.com and rakshaman@modiproperties.com on every Saturday, 3. Admin officers shall not leave the site without completing this report, 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis, 5. Mention PO & MGRN on DCs / bills, 6. Report to be signed by Admin manager & Project manager at site and filed at site, 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MD's approval/input, not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week, 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report, 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!