

Company Project Prepared By Last updated on Block No	Modi Realty Genome Valley Bloomdale Residency Genome valley Jeevanu. 14-04-2023 Flat No - 1 to 22						Approved by Date	20-04-2023
S No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	1	15.12.2020	25.03.2021					
2	2	15.12.2020	25.03.2021	02.06.2021	03-03-2022			
3	3	15.12.2020	25.03.2021	02.06.2021	03-03-2022			
4	4	04.01.2021	29.10.2021	02.06.2021	03-03-2022			
5	5	04.01.2021	29.10.2021	21.01.2022				
6	6	04.01.2021	29.11.2021	21.01.2022				
7	7	04.01.2021	16.06.2022	21.01.2022				
8	8	16.03.2021	16.06.2022	08.11.2022				
9	9	16.03.2021	16.06.2022	08.11.2022				
10	10	16.03.2021	16.06.2022	08.11.2022				
11	11	16.03.2021	16.06.2022	08.11.2022				
12	12	27.01.2022	16.06.2022	08.11.2022				
13	13	27.01.2022	16.06.2022	08.11.2022				
14	14	27.01.2022	16.06.2022	08.11.2022				
15	15	27.01.2022	16.06.2022	08.11.2022				
16	16	04.01.2021	16.06.2022	08.11.2022				
17	17	04.01.2021	29.11.2021	08.11.2022				
18	18	04.01.2021	29.10.2021	21.01.2022				
19	19	04.01.2021	29.10.2021	21.01.2022				
20	20	15.12.2020	25.03.2021	21.01.2022				
21	21	15.12.2020	25.03.2021	02.06.2021	03-03-2022			
22	22	15.12.2020	25.03.2021	02.06.2021	03-03-2022			
23	101	15.12.2020	25.03.2021	02.06.2021	03-03-2022			
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
26	104	04.01.2021	29.01.2021	13.07.2021	11.12.2021			
27	105	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
28	106	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
29	107	04.01.2021	16.06.2022	16.02.2022	02-01-2023			
30	108	16.03.2021	16.06.2022					
31	109	16.03.2021	16.06.2022					
32	110	16.03.2021	16.06.2022					
33	111	16.03.2021	16.06.2022					
34	112	27.01.2022	16.06.2022					
35	113	27.01.2022	16.06.2022					
36	114	27.01.2022	16.06.2022					
37	115	27.01.2022	16.06.2022					
38	116	04.01.2021	16.06.2022					
39	117	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
40	118	04.01.2021	29.10.2021	16.02.2022	02-01-2023			
41	119	04.01.2021	29.10.2021	16.02.2022	02-01-2023			
42	120	15.12.2020	25.03.2021	13.07.2021	11-12-2021			
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
45	201	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
46	202	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
47	203	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
48	204	4.01.2021	29.01.2021	26.03.2022	15-02-2023			
49	205	4.01.2021	29.01.2021	26.03.2022	18-01-2023			
50	206	4.01.2021	29.01.2021	26.03.2022	18-01-2023			
51	207	4.01.2021	16.06.2022	29-12-2022				
52	208	16.03.2021	16.06.2022	29-12-2022				
53	209	16.03.2021	16.06.2022	29-12-2022				
54	210	16.03.2021	16.06.2022	29-12-2022				
55	211	16.03.2021	16.06.2022	29-12-2022				
56	212	27.01.2022	16.06.2022	29-12-2022				
57	213	27.01.2022	16.06.2022	29-12-2022				
58	214	27.01.2022	16.06.2022	29-12-2022				
59	215	27.01.2022	16.06.2022	29-12-2022				
60	216	04.01.2021	16.06.2022	29-12-2022				
61	217	04.01.2021	29.11.2021	26.03.2022	18-01-2023			
62	218	04.01.2021	29.10.2021	26.03.2022	15-02-2023			
63	219	04.01.2021	29.10.2021	26.03.2022	15-02-2023			
64	220	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
65	221	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
66	222	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
67	301	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023		
68	302	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023		
69	303	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023		
70	304	04.01.2021	29.10.2021	01.06.2022	16-02-2023			
71	305	04.01.2021	29.10.2021	01.06.2022	21-02-2023			
72	306	04.01.2021	29.11.2021	01.06.2022	21-02-2023			

73	307	04.01.2021	16.06.2022	07-03-2023		
74	308	16.03.2021	16.06.2022	07-03-2023		
75	309	16.03.2021	16.06.2022	07-03-2023		
76	310	16.03.2021	16.06.2022	07-03-2023		
77	311	16.03.2021	16.06.2022	07-03-2023		
78	312	27.01.2022	16.06.2022	07-03-2023		
79	313	27.01.2022	16.06.2022	07-03-2023		
80	314	27.01.2022	16.06.2022	07-03-2023		
81	315	27.01.2022	16.06.2022	07-03-2023		
82	316	04.01.2022	16.06.2022	07-03-2023		
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023	
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023
92	404	4.01.2021	29.10.2021	12.08.2022	30-03-2023	
93	405	4.01.2021	29.10.2021	12.08.2022	30-03-2023	
94	406	4.01.2021	29.10.2021	12.08.2022	30-03-2023	
95	407	4.01.2021	16.06.2022			
96	408	16.03.2021	16.06.2022			
97	409	16.03.2021	16.06.2022			
98	410	16.03.2021	16.06.2022			
99	411	16.03.2021	16.06.2022			
100	412	27.01.2022	16.06.2022			
101	413	27.01.2022	16.06.2022			
102	414	27.01.2022	16.06.2022			
103	415	27.01.2022	16.06.2022			
104	416	04.01.2022	16.06.2022			
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023	
106	418	04.01.2022	29.10.2021	12.08.2022	30-03-2023	
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023	
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023
114	504	04.01.2021	29.10.2021	03.10.2022		
115	505	04.01.2021	29.10.2021	03.10.2022		
116	506	04.01.2021	29.10.2021	03.10.2022		
117	507	04.01.2021	16.06.2022			
118	508	16.03.2021	16.06.2022			
119	509	16.03.2021	16.06.2022			
120	510	16.03.2021	16.06.2022			
121	511	16.03.2021	16.06.2022			
122	512	27.01.2022	16.06.2022			
123	513	27.01.2022	16.06.2022			
124	514	27.01.2022	16.06.2022			
125	515	27.01.2022	16.06.2022			
126	516	04.01.2022	16.06.2022			
127	517	04.01.2022	29.11.2021	03.10.2022		
128	518	04.01.2022	29.10.2021	03.10.2022		
129	519	04.01.2022	29.10.2021	03.10.2022		
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023

Certified by:

[Signature]

ADMIN MANAGER
B. R.G.V.LLP

APPROVED BY:

20 APR 2023

SYED GOLAM SARWAR
Asst. Project Manager/BRCV

Abhishek