

Company		Modi Realty Genome Valley					Approved by	sarwar
Project		Bloomhilo Residency Genome valley					Date	28-07-2023
Prepared By		Jeevana						
Last updated on		21-07-2023						
Block No		Flat No - 1 to 22						
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stago - I BW & Internal plastering completion date	Stago II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	1	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
2	2	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
3	3	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
4	4	04.01.2021	29.10.2021	21.01.2022				
5	5	04.01.2021	29.10.2021	21.01.2022				
6	6	04.01.2021	29.11.2021	21.01.2022				
7	7	04.01.2021	16.06.2022	08.11.2022				
8	8	16.03.2021	16.06.2022	08.11.2022				
9	9	16.03.2021	16.06.2022	08.11.2022				
10	10	16.03.2021	16.06.2022	08.11.2022				
11	11	16.03.2021	16.06.2022	08.11.2022				
12	12	27.01.2022	16.06.2022	08.11.2022				
13	13	27.01.2022	16.06.2022	08.11.2022				
14	14	27.01.2022	16.06.2022	08.11.2022				
15	15	27.01.2022	16.06.2022	08.11.2022				
16	16	04.01.2021	16.06.2022	08.11.2022				
17	17	04.01.2021	29.11.2021	21.01.2022				
18	18	04.01.2021	29.10.2021	21.01.2022				
19	19	04.01.2021	29.10.2021	21.01.2022				
20	20	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
21	21	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
22	22	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
23	101	15.12.2020	25.03.2021	13.07.2021		11.12.2021	club house completed	
24	102	15.12.2020	25.03.2021	13.07.2021		11.12.2021	creche room	
25	103	15.12.2020	25.03.2021	13.07.2021		11.12.2021	model flat	
26	104	04.01.2021	29.01.2021	16.02.2022		02-01-2023		
27	105	04.01.2021	29.01.2021	16.02.2022		02-01-2023		
28	106	04.01.2021	29.01.2021	16.02.2022		02-01-2023		
29	107	04.01.2021	16.06.2022	19-12-2022		31-05-2023		
30	108	16.03.2021	16.06.2022	19-12-2022		31-05-2023		
31	109	16.03.2021	16.06.2022	19-12-2022		31-05-2023		
32	110	16.03.2021	16.06.2022	19-12-2022		31-05-2023		
33	111	16.03.2021	16.06.2022	19-12-2022		31-05-2023		
34	112	27.01.2022	16.06.2022	19-12-2022		22-07-2023		
35	113	27.01.2022	16.06.2022	19-12-2022		22-07-2023		
36	114	27.01.2022	16.06.2022	19-12-2022		22-07-2023		
37	115	27.01.2022	16.06.2022	19-12-2022		22-07-2023		
38	116	04.01.2021	16.06.2022	19-12-2022		22-07-2023		
39	117	04.01.2021	29.01.2021	16.02.2022		02-01-2023	20-06-2023	
40	118	04.01.2021	29.10.2021	16.02.2022		02-01-2023	20-06-2023	
41	119	04.01.2021	29.10.2021	16.02.2022		02-01-2023	20-06-2023	
42	120	15.12.2020	25.03.2021	13.07.2021		11-12-2021		
43	121	15.12.2020	25.03.2021	13.07.2021		11.12.2021		
44	122	15.12.2020	25.03.2021	13.07.2021		11.12.2021		
45	201	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	08-07-2023
46	202	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	08-07-2023
47	203	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	
48	204	4.01.2021	29.01.2021	26.03.2022		15-02-2023	12-06-2023	
49	205	4.01.2021	29.01.2021	26.03.2022		18-01-2023	12-06-2023	
50	206	4.01.2021	29.01.2021	26.03.2022		18-01-2023	12-06-2023	
51	207	4.01.2021	16.06.2022	28-01-2023				
52	208	16.03.2021	16.06.2022	28-01-2023		06-06-2023		
53	209	16.03.2021	16.06.2022	28-01-2023		06-06-2023		
54	210	16.03.2021	16.06.2022	28-01-2023		06-06-2023		
55	211	16.03.2021	16.06.2022	28-01-2023		06-06-2023		
56	212	27.01.2022	16.06.2022	28-01-2023				
57	213	27.01.2022	16.06.2022	28-01-2023				
58	214	27.01.2022	16.06.2022	28-01-2023				
59	215	27.01.2022	16.06.2022	28-01-2023				
60	216	04.01.2021	16.06.2022	28-01-2023				
61	217	04.01.2021	29.11.2021	26.03.2022		18-01-2023		
62	218	04.01.2021	29.10.2021	26.03.2022		15-02-2023	08-07-2023	
63	219	04.01.2021	29.10.2021	26.03.2022		15-02-2023		
64	220	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	
65	221	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	28-06-2023
66	222	15.12.2020	25.03.2021	13.08.2021		08-11-2022	18-03-2023	28-06-2023
67	301	15.12.2020	25.03.2021	20.09.2021		18-11-2022	23-03-2023	08-07-2023
68	302	15.12.2020	25.03.2021	20.09.2021		18-11-2022	23-03-2023	08-07-2023
69	303	15.12.2020	25.03.2021	20.09.2021		18-11-2022	23-03-2023	
70	304	04.01.2021	29.10.2021	01.06.2022		16-02-2023	26-07-2023	
71	305	04.01.2021	29.10.2021	01.06.2022		21-02-2023	26-07-2023	
72	306	04.01.2021	29.11.2021	01.06.2022		21-02-2023	26-07-2023	

73	307	04.01.2021	16.06.2022	07-03-2023				
74	308	16.03.2021	16.06.2022	07-03-2023				
75	309	16.03.2021	16.06.2022	07-03-2023				
76	310	16.03.2021	16.06.2022	07-03-2023				
77	311	16.03.2021	16.06.2022	07-03-2023				
78	312	27.01.2022	16.06.2022	07-03-2023				
79	313	27.01.2022	16.06.2022	07-03-2023				
80	314	27.01.2022	16.06.2022	07-03-2023				
81	315	27.01.2022	16.06.2022	07-03-2023				
82	316	04.01.2022	16.06.2022	07-03-2023				
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	08-07-2023		
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	26-07-2023		
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023			
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023	
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	28-06-2023	
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023	
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023	
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023		
92	404	4.01.2021	29.10.2021	12.08.2022	30-03-2023			
93	405	4.01.2021	29.10.2021	12.08.2022	30-03-2023			
94	406	4.01.2021	29.10.2021	12.08.2022	30-03-2023			
95	407	4.01.2021	16.06.2022	08-06-2023				
96	408	16.03.2021	16.06.2022	08-06-2023				
97	409	16.03.2021	16.06.2022	08-06-2023				
98	410	16.03.2021	16.06.2022	08-06-2023				
99	411	16.03.2021	16.06.2022	08-06-2023				
100	412	27.01.2022	16.06.2022	08-06-2023				
101	413	27.01.2022	16.06.2022	08-06-2023				
102	414	27.01.2022	16.06.2022	08-06-2023				
103	415	27.01.2022	16.06.2022	08-06-2023				
104	416	04.01.2022	16.06.2022	08-06-2023				
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023			
106	418	04.01.2022	29.01.2021	12.08.2022	30-03-2023	26-07-2023		
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023			
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023	
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023		
114	504	04.01.2021	29.10.2021	03.10.2022	22-05-2023			
115	505	04.01.2021	29.10.2021	03.10.2022	22-05-2023			
116	506	04.01.2021	29.10.2021	03.10.2022	22-05-2023			
117	507	04.01.2021	16.06.2022					
118	508	16.03.2021	16.06.2022					
119	509	16.03.2021	16.06.2022					
120	510	16.03.2021	16.06.2022					
121	511	16.03.2021	16.06.2022					
122	512	27.01.2022	16.06.2022					
123	513	27.01.2022	16.06.2022					
124	514	27.01.2022	16.06.2022					
125	515	27.01.2022	16.06.2022					
126	516	04.01.2022	16.06.2022					
127	517	04.01.2022	29.11.2021	03.10.2022	22-05-2023			
128	518	04.01.2022	29.10.2021	03.10.2022	22-05-2023	26-07-2023		
129	519	04.01.2022	29.10.2021	03.10.2022	22-05-2023			
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023	

APPROVED BY
27 JUL 2023
SYED COLAM SARWAR
 Asst. Project Manager/BRGW

