

Company		Modi Realty Genome Valley					Approved by	sarwar
Project		Bloomdale Residency Genome valley					Date	08-09-2023
Prepared By		Jeevana.						
Last updated on		31-08-2023						
Block No		Flat No - 1 to 22						
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	1	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
2	2	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
3	3	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022		
4	4	04.01.2021	29.10.2021	21.01.2022				
5	5	04.01.2021	29.10.2021	21.01.2022				
6	6	04.01.2021	29.11.2021	21.01.2022				
7	7	04.01.2021	16.06.2022	08.11.2022				
8	8	16.03.2021	16.06.2022	08.11.2022				
9	9	16.03.2021	16.06.2022	08.11.2022				
10	10	16.03.2021	16.06.2022	08.11.2022				
11	11	16.03.2021	16.06.2022	08.11.2022				
12	12	27.01.2022	16.06.2022	08.11.2022				
13	13	27.01.2022	16.06.2022	08.11.2022				
14	14	27.01.2022	16.06.2022	08.11.2022				
15	15	27.01.2022	16.06.2022	08.11.2022				
16	16	04.01.2021	16.06.2022	08.11.2022				
17	17	04.01.2021	29.11.2021	21.01.2022				
18	18	04.01.2021	29.10.2021	21.01.2022				
19	19	04.01.2021	29.10.2021	21.01.2022				
20	20	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
21	21	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
22	22	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022		
23	101	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed		
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021	creche room		
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat		
26	104	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
27	105	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
28	106	04.01.2021	29.01.2021	16.02.2022	02-01-2023			
29	107	04.01.2021	16.06.2022	19-12-2022	31-05-2023			
30	108	16.03.2021	16.06.2022	19-12-2022	31-05-2023			
31	109	16.03.2021	16.06.2022	19-12-2022	31-05-2023			
32	110	16.03.2021	16.06.2022	19-12-2022	31-05-2023			
33	111	16.03.2021	16.06.2022	19-12-2022	31-05-2023			
34	112	27.01.2022	16.06.2022	19-12-2022	22-07-2023			
35	113	27.01.2022	16.06.2022	19-12-2022	22-07-2023			
36	114	27.01.2022	16.06.2022	19-12-2022	22-07-2023			
37	115	27.01.2022	16.06.2022	19-12-2022	22-07-2023			
38	116	04.01.2021	16.06.2022	19-12-2022	22-07-2023			
39	117	04.01.2021	29.01.2021	16.02.2022	02-01-2023	20-06-2023		
40	118	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023		
41	119	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023		
42	120	15.12.2020	25.03.2021	13.07.2021	11-12-2021	model flat		
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat		
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed		
45	201	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023	
46	202	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023	
47	203	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	18-08-2023	
48	204	4.01.2021	29.01.2021	26.03.2022	15-02-2023	12-06-2023		
49	205	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023		
50	206	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023		
51	207	4.01.2021	16.06.2022	28-01-2023				
52	208	16.03.2021	16.06.2022	28-01-2023	06-06-2023			
53	209	16.03.2021	16.06.2022	28-01-2023	06-06-2023			
54	210	16.03.2021	16.06.2022	28-01-2023	06-06-2023			
55	211	16.03.2021	16.06.2022	28-01-2023	06-06-2023			
56	212	27.01.2022	16.06.2022	28-01-2023	12-08-2023			
57	213	27.01.2022	16.06.2022	28-01-2023	12-08-2023			
58	214	27.01.2022	16.06.2022	28-01-2023				
59	215	27.01.2022	16.06.2022	28-01-2023	12-08-2023			
60	216	04.01.2021	16.06.2022	28-01-2023	12-08-2023			
61	217	04.01.2021	29.11.2021	26.03.2022	18-01-2023			
62	218	04.01.2021	29.10.2021	26.03.2022	15-02-2023	08-07-2023		
63	219	04.01.2021	29.10.2021	26.03.2022	15-02-2023			
64	220	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023		
65	221	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023	
66	222	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023	
67	301	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023	
68	302	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023	
69	303	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	18-08-2023	
70	304	04.01.2021	29.10.2021	01.06.2022	16-02-2023	26-07-2023		
71	305	04.01.2021	29.10.2021	01.06.2022	21-02-2023	26-07-2023		
72	306	04.01.2021	29.11.2021	01.06.2022	21-02-2023	26-07-2023		

73	307	04.01.2021	16.06.2022	07-03-2023			
74	308	16.03.2021	16.06.2022	07-03-2023			
75	309	16.03.2021	16.06.2022	07-03-2023			
76	310	16.03.2021	16.06.2022	07-03-2023			
77	311	16.03.2021	16.06.2022	07-03-2023			
78	312	27.01.2022	16.06.2022	07-03-2023			
79	313	27.01.2022	16.06.2022	07-03-2023			
80	314	27.01.2022	16.06.2022	07-03-2023			
81	315	27.01.2022	16.06.2022	07-03-2023			
82	316	04.01.2022	16.06.2022	07-03-2023			
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	08-07-2023	
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	26-07-2023	
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023		
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	28-06-2023
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	18-08-2023
92	404	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
93	405	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
94	406	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
95	407	4.01.2021	16.06.2022	08-06-2023			
96	408	16.03.2021	16.06.2022	08-06-2023			
97	409	16.03.2021	16.06.2022	08-06-2023			
98	410	16.03.2021	16.06.2022	08-06-2023			
99	411	16.03.2021	16.06.2022	08-06-2023			
100	412	27.01.2022	16.06.2022	08-06-2023			
101	413	27.01.2022	16.06.2022	08-06-2023			
102	414	27.01.2022	16.06.2022	08-06-2023			
103	415	27.01.2022	16.06.2022	08-06-2023			
104	416	04.01.2022	16.06.2022	08-06-2023			
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023		
106	418	04.01.2022	29.01.2021	12.08.2022	30-03-2023	26-07-2023	
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023		
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	18-08-2023
114	504	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	
115	505	04.01.2021	29.10.2021	03.10.2022	22-05-2023		
116	506	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	
117	507	04.01.2021	16.06.2022	16-08-2023			
118	508	16.03.2021	16.06.2022	16-08-2023			
119	509	16.03.2021	16.06.2022	16-08-2023			
120	510	16.03.2021	16.06.2022	16-08-2023			
121	511	16.03.2021	16.06.2022	16-08-2023			
122	512	27.01.2022	16.06.2022	16-08-2023			
123	513	27.01.2022	16.06.2022	16-08-2023			
124	514	27.01.2022	16.06.2022	16-08-2023			
125	515	27.01.2022	16.06.2022	16-08-2023			
126	516	04.01.2022	16.06.2022	16-08-2023			
127	517	04.01.2022	29.11.2021	03.10.2022	22-05-2023		
128	518	04.01.2022	29.10.2021	03.10.2022	22-05-2023	26-07-2023	
129	519	04.01.2022	29.10.2021	03.10.2022	22-05-2023		
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023

APPROVED BY
 11 SEP 2023
 SYED GOLAM SARWAR
 Asst. Project Manager/BRGV
