

Company	Modi Realty Genome Valley								Approved by	sarwar
Project	Bloomdale Residency Genome valley								Date	14-12-2023
Prepared By	Jeevana.									
Last updated on	07-12-2023									
Block No	Flat No - 1 to 22									
						Stage - I BW & internal plastering	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)		Stage III	
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	completion date			completion date	Remarks	
1	1	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022				
2	2	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022				
3	3	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03.03.2022				
4	4	04.01.2021	29.10.2021	21.01.2022						
5	5	04.01.2021	29.10.2021	21.01.2022						
6	6	04.01.2021	29.11.2021	21.01.2022						
7	7	04.01.2021	16.06.2022	08.11.2022						
8	8	16.03.2021	16.06.2022	08.11.2022						
9	9	16.03.2021	16.06.2022	08.11.2022						
10	10	16.03.2021	16.06.2022	08.11.2022						
11	11	16.03.2021	16.06.2022	08.11.2022						
12	12	27.01.2022	16.06.2022	08.11.2022						
13	13	27.01.2022	16.06.2022	08.11.2022						
14	14	27.01.2022	16.06.2022	08.11.2022						
15	15	27.01.2022	16.06.2022	08.11.2022						
16	16	04.01.2021	16.06.2022	08.11.2022						
17	17	04.01.2021	29.11.2021	21.01.2022						
18	18	04.01.2021	29.10.2021	21.01.2022						
19	19	04.01.2021	29.10.2021	21.01.2022						
20	20	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022				
21	21	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022				
22	22	15.12.2020	25.03.2021	02.06.2021	03-03-2022	03-03-2022				
23	101	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed				
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021	creche room				
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat				
26	104	04.01.2021	29.01.2021	16.02.2022	02-01-2023					
27	105	04.01.2021	29.01.2021	16.02.2022	02-01-2023					
28	106	04.01.2021	29.01.2021	16.02.2022	02-01-2023					
29	107	04.01.2021	16.06.2022	19-12-2022	31-05-2023					
30	108	16.03.2021	16.06.2022	19-12-2022	31-05-2023					
31	109	16.03.2021	16.06.2022	19-12-2022	31-05-2023					
32	110	16.03.2021	16.06.2022	19-12-2022	31-05-2023					
33	111	16.03.2021	16.06.2022	19-12-2022	31-05-2023					
34	112	27.01.2022	16.06.2022	19-12-2022	22-07-2023					
35	113	27.01.2022	16.06.2022	19-12-2022	22-07-2023					
36	114	27.01.2022	16.06.2022	19-12-2022	22-07-2023					
37	115	27.01.2022	16.06.2022	19-12-2022	22-07-2023					
38	116	04.01.2021	16.06.2022	19-12-2022	22-07-2023					
39	117	04.01.2021	29.01.2021	16.02.2022	02-01-2023	20-06-2023				
40	118	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023				
41	119	04.01.2021	29.10.2021	16.02.2022	02-01-2023	20-06-2023	30-10-2023			
42	120	15.12.2020	25.03.2021	13.07.2021	11-12-2021	model flat				
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021	model flat				
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021	club house completed				
45	201	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023			
46	202	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	08-07-2023			
47	203	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	18-08-2023			
48	204	4.01.2021	29.01.2021	26.03.2022	15-02-2023	12-06-2023	10-10-2023			
49	205	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023			
50	206	4.01.2021	29.01.2021	26.03.2022	18-01-2023	12-06-2023	10-10-2023			
51	207	4.01.2021	16.06.2022	28-01-2023	06-06-2023					
52	208	16.03.2021	16.06.2022	28-01-2023	06-06-2023					
53	209	16.03.2021	16.06.2022	28-01-2023	06-06-2023					
54	210	16.03.2021	16.06.2022	28-01-2023	06-06-2023					
55	211	16.03.2021	16.06.2022	28-01-2023	06-06-2023					
56	212	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023				
57	213	27.01.2022	16.06.2022	28-01-2023	12-08-2023					
58	214	27.01.2022	16.06.2022	28-01-2023	12-08-2023	14-11-2023				
59	215	27.01.2022	16.06.2022	28-01-2023	12-08-2023					
60	216	04.01.2021	16.06.2022	28-01-2023	12-08-2023	14-11-2023				
61	217	04.01.2021	29.11.2021	26.03.2022	18-01-2023					
62	218	04.01.2021	29.10.2021	26.03.2022	15-02-2023	08-07-2023	30-10-2023			
63	219	04.01.2021	29.10.2021	26.03.2022	15-02-2023					
64	220	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023				
65	221	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023			
66	222	15.12.2020	25.03.2021	13.08.2021	08-11-2022	18-03-2023	28-06-2023			
67	301	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023			
68	302	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	08-07-2023			
69	303	15.12.2020	25.03.2021	20.09.2021	18-11-2022	23-03-2023	18-08-2023			
70	304	04.01.2021	29.10.2021	01.06.2022	16-02-2023	26-07-2023				
71	305	04.01.2021	29.10.2021	01.06.2022	21-02-2023	26-07-2023				
72	306	04.01.2021	29.11.2021	01.06.2022	21-02-2023	26-07-2023				

73	307	04.01.2021	16.06.2022	07-03-2023	22-09-2023		
74	308	16.03.2021	16.06.2022	07-03-2023	22-09-2023		
75	309	16.03.2021	16.06.2022	07-03-2023	22-09-2023		
76	310	16.03.2021	16.06.2022	07-03-2023	10-10-2023		
77	311	16.03.2021	16.06.2022	07-03-2023	10-10-2023		
78	312	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023	
79	313	27.01.2022	16.06.2022	07-03-2023	10-10-2023		
80	314	27.01.2022	16.06.2022	07-03-2023	10-10-2023	11-12-2023	
81	315	27.01.2022	16.06.2022	07-03-2023	22-09-2023		
82	316	04.01.2022	16.06.2022	07-03-2023	22-09-2023	11-12-2023	
83	317	04.01.2022	29.11.2021	01.06.2022	16-02-2023	08-07-2023	
84	318	04.01.2022	29.10.2021	01.06.2022	16-02-2023	26-07-2023	30-10-2023
85	319	04.01.2022	29.10.2021	01.06.2022	16-02-2023		
86	320	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023
87	321	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	09-06-2023
88	322	15.12.2020	25.03.2021	20.09.2021	20-09-2022	23-03-2023	28-06-2023
89	401	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023
90	402	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	28-06-2023
91	403	15.12.2020	25.03.2021	20.11.2021	20-09-2022	27-03-2023	18-08-2023
92	404	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
93	405	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
94	406	4.01.2021	29.10.2021	12.08.2022	30-03-2023	12-08-2023	
95	407	4.01.2021	16.06.2022	08-06-2023	09-11-2023		
96	408	16.03.2021	16.06.2022	08-06-2023	09-11-2023		
97	409	16.03.2021	16.06.2022	08-06-2023	09-11-2023		
98	410	16.03.2021	16.06.2022	08-06-2023	09-11-2023		
99	411	16.03.2021	16.06.2022	08-06-2023	09-11-2023		
100	412	27.01.2022	16.06.2022	08-06-2023	09-11-2023		
101	413	27.01.2022	16.06.2022	08-06-2023	09-11-2023		
102	414	27.01.2022	16.06.2022	08-06-2023	09-11-2023		
103	415	27.01.2022	16.06.2022	08-06-2023	09-11-2023		
104	416	04.01.2022	16.06.2022	08-06-2023	09-11-2023		
105	417	04.01.2022	29.10.2021	12.08.2022	30-03-2023		
106	418	04.01.2022	29.01.2021	12.08.2022	30-03-2023	26-07-2023	30-10-2023
107	419	04.01.2022	29.10.2021	12.08.2022	30-03-2023		
108	420	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
109	421	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
110	422	15.12.2020	25.03.2021	20.11.2021	05-12-2022	27-03-2023	09-06-2023
111	501	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
112	502	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
113	503	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	18-08-2023
114	504	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023
115	505	04.01.2021	29.10.2021	03.10.2022	22-05-2023		
116	506	04.01.2021	29.10.2021	03.10.2022	22-05-2023	12-08-2023	14-11-2023
117	507	04.01.2021	16.06.2022	16-08-2023			
118	508	16.03.2021	16.06.2022	16-08-2023			
119	509	16.03.2021	16.06.2022	16-08-2023	29-11-2023		
120	510	16.03.2021	16.06.2022	16-08-2023			
121	511	16.03.2021	16.06.2022	16-08-2023	29-11-2023		
122	512	27.01.2022	16.06.2022	16-08-2023	29-11-2023		
123	513	27.01.2022	16.06.2022	16-08-2023	29-11-2023		
124	514	27.01.2022	16.06.2022	16-08-2023	29-11-2023		
125	515	27.01.2022	16.06.2022	16-08-2023	29-11-2023		
126	516	04.01.2022	16.06.2022	16-08-2023	29-11-2023		
127	517	04.01.2022	29.11.2021	03.10.2022	22-05-2023		
128	518	04.01.2022	29.10.2021	03.10.2022	22-05-2023	26-07-2023	14-11-2023
129	519	04.01.2022	29.10.2021	03.10.2022	22-05-2023		
130	520	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
131	521	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023
132	522	15.12.2020	25.03.2021	28.12.2021	10-11-2022	05-04-2023	24-06-2023

APPROVED BY
14 DEC 2023
SYED GOLAM SARWAR
Asst. Project Manager/BRGV