

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MRGV	Date:	21-01-2023			
Site:	BRGV	Prepared by:	Jeevana			
Report From / To	4-11-2022 to 21-01-2023	Approved by:	Sarwar			
Report Date	21-01-2023					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#		
95315	05-01-2023	1	Router	Online purchase		
95330	20-01-2023	1	Hubrack	Next week delivery		
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier		
95237	4-11-2022	1,2,3	MS grill	Under fabrication		
95245	12-11-2022	1,2,3	MS grill	Under fabrication		
95261	29-11-2022	1,2,3	MS grill	Under fabrication		
95275	09-12-2022	2 TO 5	Panel door and hardware	Under fabrication		
95276	09-12-2022	2,3,4	Panel door and hardware	Under fabrication		
95277	09-12-2022	3,4	Panel door and hardware	Under fabrication		
95278	09-12-2022	2,3,4	Panel door and hardware	Under fabrication		
95281	12-12-2022	1 to 3	MS Z angle	Next week delivery		
95285	15-12-2022	1	TILES	Next week delivery		
95288	19-12-2022	1	Sports-bench press for weight rod	Next week delivery		
95291	22-12-2022	1,2,3	MS grill	Under fabrication		
95300	29-12-2022	1 to 5	Floor tiles	Next week delivery		
95301	29-12-2022	9,10	Wall tiles	Next week delivery		
95305	02-01-2023	1	Cosumables-coffee powder	Next week delivery		
95329	19-01-2023	1,2	MS-Z angle	Next week delivery		
				To No.		
			21-01-2023			
Delivery van site visit on:						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
Sl. No	8mm	.395	4.74			
1.	10mm	.617	7.404			
2.	12mm	.89	10.68			
3.	16mm	1.58	18.96			
4.	20mm	2.47	29.64			
5.	25mm	3.86	46.32			
6.	32mm	6.32	75.84			
7.						
OPC stock Details	Binding wire	OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock

	Project manager	Admin Officer/Manager	Admin Audit
Sign			
Date	21-01-2023	21-01-2023	

Notes: 1. * Send a copy of the missing requisitions to Purchase 5. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikuram@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!



Syed Golam Sarwar