

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		MRGV		Date:		11-02-2023	
Site:		BRGV		Prepared by:		Jeevana	
Report From / To		4-11-2022 to 04-02-2023		Approved by:		Sarwar	
Report Date		11-02-2023					
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#			
95315	05-01-2023	1	Router	Online purchase			
95365	08-02-2023	1	Wheel borrow				
95367	09-02-2023	1	MS-railing				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier			
95237	4-11-2022	1,2,3	MS grill	Out stock in SSLP			
95245	12-11-2022	1,2,3	MS grill	Out stock in SSLP			
95261	29-11-2022	2	MS grill	Out stock in SSLP			
95275	09-12-2022	2 TO 5	Panel door and hardware	MONDAY delivered			
95277	09-12-2022	3,4	Panel door and hardware	MONDAY delivered			
95278	09-12-2022	3	Panel door and hardware	MONDAY delivered			
95281	12-12-2022	2	MS Z angle	Out stock in SSLP			
95288	19-12-2022	1	Sports-bench press for weight rod	Payment clarification process			
95329	19-01-2023	1,2	MS-Z angle	Out stock in SSLP			
95300	29-12-2022	1	Floor tiles	MONDAY delivered			
95301	29-12-2022	9,10	Floor tiles	MONDAY delivered			
95351	30-01-2023	3	Door frame-WPC	MONDAY delivered			
95352	30-01-2023	3	Door frame-WPC	MONDAY delivered			
95353	30-01-2023	1 to 3	MS-Z ANGLE	Out stock in SSLP			
95357	01-02-2023	1,3,5,6,8,	Consumables	MONDAY delivered			
95360	03-02-2023	1	Coffee powder	MONDAY delivered			
95363	06-02-2023	1 TO 3	Panel door&hardware	MONDAY delivered			
95364	08-02-2023	1,2	Wall putty & Enamel	MONDAY delivered			
95366	09-02-2023	1 to 10	Plumbing	MONDAY delivered			
95368	09-02-2023	1	Steel-MS Grill	Out stock in SSLP			
				To No.			
Delivery van site visit on:			11-02-2023				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel &	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of	Stock at site in Kgs	Previous stock in Kgs	

				rods		
	8mm	.395	4.74			
1.	10mm	.617	7.404			
2.	12mm	.89	10.68			
3.	16mm	1.58	18.96			
4.	20mm	2.47	29.64			
5.	25mm	3.86	46.32			
6.	32mm	6.32	75.84			
7.						
OPC stock Details	Binding wire	OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
Sign	Project manager		Admin Officer/Manager		Admin Audit	
Date	11-02-2023		11-02-2023			

Notes: 1. * Send a copy of the missing requisitions to Purchase 5. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

APPROVED BY
11 FEB 2023
SYED GOLAM SARWAR
Asst. Project Manager/BRGV

